Grantee: State of Missouri

Grant: B-08-DF-29-0001

October 1, 2013 thru December 31, 2013 Performance Report





Grant Number: B-08-DF-29-0001

Grantee Name: State of Missouri

LOCCS Authorized Amount: \$11,032,438.00

Estimated PI/RL Funds: \$0.00

Total Budget: \$11,032,438.00

Disasters:

Declaration Number

FEMA-1773-DR-MO FEMA-1742-DR-MO FEMA-1748-DR-MO FEMA-1749-DR-MO FEMA-1760-DR-MO FEMA-1809-DR-MO

Narratives

Disaster Damage:

Two significant flooding events in 2008 resulted in federal disaster declarations; one in March (1749) primarily in Southern Missouri and one in June (1773) primarily in Northern Missouri. Flood recovery activities with CDBG funds for the March event were addressed with existing CDBG funding. Flood recovery activities for the June event are the subject of this grant (1773, Supplmental CDBG Disaster Recovery Funding from the Supplemental Appropriations Act, Public Law 110-252, 2008.. Approximately 2,421 homes were impacted by the flooding, with 582 being affected, 535 sustaining minor damage, 225 sustaining major damage and 1,079 being destroyed and at least 22 levees damaged. Widespread damage to public infrastructure was reported by communities and regional planning commissions. In areas where the disaster was federally declared, Missouri CDBG supported FEMA with resources and in some cases 25% cost share to provide housing and home repair assistance to meet unmet disaster related housing needs whenever feasible. At least 22 levees were affected by the flood events with an estimated repair cost of \$36,139,000. While the US Army Corps of Engineers funding will address the bulk of this; the match requirement for local governments and levee districts is significant. A portion of these levees are being addressed with existing CDBG funds, but total assistance needed by local governments and levee districts greatly exceeds existing funding. At least two communities in Northwest Missouri have reported businesses affected to the extent that buyout and relocation of these businesses is desired.

Recovery Needs:

Missouri proposes to address recovery needs through: short and long term recovery planning through the NFIP, promoting high quality, durable, energy-efficient and mold resistant construction methods, and providing adequate flood resistant housing for all income groups that live in the flood impacted areas. Homeless shelters and transitional housing units impacted by the flood are eligible for assistance through this plan if they are located outside the 100 year flood plain. If they are/were located within the 100 year flood plain the facility could be eligible for assistance in rebuilding outside the flood plain. Applications were accepted in the following categories: housing, business assistance, buyout, levee repair, demolition and debris removal, other unmet needs. The projects selected for funding were evaluated based on need, capacity, the project's impact on short and long term community recovery, local effort, consistency with a local short and long term recovery plan, consistency with local and state floodplain management practices, project sustainability and future disaster mitigation and finally, available funds. The following projects were funded with this supplemental appropriation for the purpose of: Chariton County-Assisting the county with levee repairs to the Garden of Eden Drainage District. Elsberry-Assisting the city in acquiring flood affected residential properties. Hannibal-Assist in acquiring flood affected commercial properties. La Grange-Assist in acquiring flood affected commercial properties. Marceline-Assisting with replacement of the pump house. Milan-Assisting with flood related infrastructure repairs. Newton County-Assisting with disaster related housing repairs and new housing construction. Old Monroe-Assisting with levee repairs. St. Charles City-Assisting North County Levee District with levee repairs. St. Charles County-Assist Grafton Ferry with Mississippi River dredging and acquisition of 22 flood-affected homes. Savannah-Assisting with flood-related repairs and improvements to Price and Cedar Streets. Silex-Assisting with acquisition of flood affected home, plus infrastructure development for new subdivision out of the floodplain. Sullivan County-Assist in replacing the Fleshman Bridge in Jackson Township. Worth County-Assist in replacement of bridges #172,185 and 195.

Obligation Date: 05/27/2009

Contract End Date: 05/21/2009

Grant Status: Active Award Date:

Review by HUD: Reviewed and Approved

QPR Contact: No QPR Contact Found

Overall Total Projected Budget from All Sources	This Report Period N/A	To Date \$11,032,438.00
Total Budget	\$0.00	\$11,032,438.00
Total Obligated	\$0.00	\$11,032,438.00
Total Funds Drawdown	\$87,431.09	\$10,508,794.75
Program Funds Drawdown	\$87,431.09	\$10,508,794.75
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$87,431.09	\$10,508,794.75
Match Contributed	\$0.00	\$368,008.35

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		54.02%
Overall Benefit Percentage (Actual)		53.29%
Minimum Non-Federal Match	\$0.00	\$368,008.35
Limit on Public Services	\$1,654,865.70	\$0.00
Limit on Admin/Planning	\$551,621.90	\$489,644.27
Limit on State Admin	\$0.00	\$489,644.27

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Project Summary (listed alphabetically according to the Fin Rept07a):

Chariton County DF-01: Project Completed and closed.

Elsberry DF-02: Project completed and closed.

Hannibal DF-03: All acquisitions and demolitions are complete. Project closeout will occur after 2 contaminated properties that remain in the DNR Brownfields program are tested and monitoring is complete.

LaGrange DF-04: Project completed and closed.

Marceline DF-05: Project completed and closed.

Milan DF-06: Project has been completed and is in the process of closeout, which is anticipated to be complete in the next quarter.

Newton County DF-07: Close-out monitoring has been completed with anticipated closeout date before the end of the March quarter.

Old Monroe DF-08: Project completed and closed out.



Savannah DF-09: Project completed and closed.

Silex DF-10: The total number of persons served to date on the project with housing and relocation activities is 170, of which 128 are low/mod income. 69 homes have been acquired. Demolition of all structures is complete. Water system, sewer collection lines and streets are complete.

St. Charles DF-11: Project completed and closed.

St. Charles County DF-12 and DF-13: Project completed and closed.

Sullivan County DF-14: Bids were opened and are now with the Missouri Dept. of Transportation for review and approval.

Worth County DF-15: Project completed and closed.

Chula DF-17: Project completed and closed.

Elsberry DF-18: Project completed and closed.

Nodaway County DF-19: Project completed and closed.

Caruthersville DF-20: Project completed and closed.

Ralls County DF-21: Project completed and closed.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2008-DF-01, Chariton County	\$0.00	\$65,461.00	\$65,461.00
2008-DF-02, City of Elsberry	\$0.00	\$278,434.09	\$278,434.09
2008-DF-03, City of Hannibal	\$6,732.50	\$2,530,000.00	\$2,390,555.37
2008-DF-04, City of La Grange	\$0.00	\$423,781.01	\$423,781.01
2008-DF-05, City of Marceline	\$0.00	\$423,418.00	\$423,418.00
2008-DF-06, City of Milan	\$70,603.00	\$70,963.00	\$70,603.00
2008-DF-07, Newton County	\$0.00	\$944,600.00	\$940,670.00
2008-DF-08, City of Old Monroe	\$0.00	\$330,600.00	\$330,600.00
2008-DF-09, City of Savannah	\$0.00	\$600,770.00	\$600,770.00
2008-DF-10, City of Silex	\$0.00	\$3,181,189.59	\$3,167,219.69
2008-DF-11, City of St. Charles	\$0.00	\$181,588.00	\$181,588.00
2008-DF-12, St. Charles County	\$0.00	\$114,462.00	\$114,462.00
2008-DF-13, St. Charles County	\$0.00	\$105,562.21	\$105,562.21
2008-DF-14, Sullivan County	\$0.00	\$351,000.00	\$29,478.67
2008-DF-15, Worth County	\$0.00	\$134,991.73	\$134,991.73
2008-DF-17, City of Chula	\$0.00	\$74,312.00	\$74,312.00
2008-DF-18, City of Elsberry (culvert repair) 08-DF-18	\$0.00	\$54,872.73	\$54,872.73
2008-DF-19, Nodaway County (bridge 28)	\$0.00	\$174,800.00	\$174,800.00
2008-DF-20, City of Caruthersville	\$0.00	\$500,000.00	\$500,000.00
2008-DF-21, Ralls County	\$2,875.00	\$176,793.64	\$176,793.64
DED 08 Flood Supp 1 Admin, ADMIN	\$7,220.59	\$314,839.00	\$270,421.61



Activities

Grantee Activity Number:HAN001Activity Title:Hannibal - ACQ/BUYOUT

Activitiy Category:	Activity Status:
Acquisition - buyout of non-residential properties	Under Way
Project Number:	Project Title:
2008-DF-03	City of Hannibal
Projected Start Date:	Projected End Date:
05/21/2009	05/21/2011
Benefit Type: Area()	Completed Activity Actual End Date:
National Objective:	Responsible Organization:

City of Hannibal

N/A \$0.00

\$0.00

\$0.00

\$0.00

\$0.00

\$6,732.50

\$6,732.50

\$6,732.50

\$6,732.50

Oct 1 thru Dec 31, 2013

Urgent Need

Overall

Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
City of Hannibal
Match Contributed

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	25/14
# of buildings (non-residential)	0	14/14
# of Businesses	0	6/6

To Date \$2,130,000.00

\$2,130,000.00

\$2,130,000.00

\$2,064,070.42

\$2,064,070.42

\$2,064,070.42

\$2,064,070.42

\$0.00

\$0.00

\$0.00



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources





Grantee Activity Number: MIL012

Activity Title:

Milan - Drainage/Sewer/Water

Activitiy Category: Rehabilitation/reconstruction of public facilities

Project Number: 2008-DF-06

Projected Start Date: 05/21/2009

Benefit Type: Area ()

National Objective: Low/Mod

Overall

ovoran
Total Projected Budget from All Sources
Total Budget
Total Obligated
Total Funds Drawdown
Program Funds Drawdown
Program Income Drawdown
Program Income Received
Total Funds Expended
City of Milan
Match Contributed

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

-	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0



Activity Status:

Under Way Project Title: City of Milan Projected End Date:

05/21/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Milan

(Oct 1 thru Dec 31, 2013	To Date
١	N/A	\$67,363.00
9	60.00	\$67,363.00
9	\$0.00	\$67,363.00
9	67,363.00	\$67,363.00
9	67,363.00	\$67,363.00
9	60.00	\$0.00
9	\$0.00	\$0.00
9	67,363.00	\$67,363.00
9	67,363.00	\$67,363.00
\$	60.00	\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



MIL035 Milan - ADMIN

Activitiy Category:	Activity Status:	
Administration	Under Way	
Project Number:	Project Title:	
2008-DF-06	City of Milan	
Projected Start Date:	Projected End Date:	
05/21/2009	05/21/2011	
Benefit Type: ()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
N/A	City of Milan	
Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,600.00
Total Budget	\$0.00	\$3,600.00
Total Obligated	\$0.00	\$3,600.00
Total Funds Drawdown	\$3,240.00	\$3,240.00
Program Funds Drawdown	\$3,240.00	\$3,240.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,240.00	\$3,240.00
City of Milan	\$3,240.00	\$3,240.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



RAL001

Grantee Activity Number: Activity Title:

Ralls County - ACQ

Activitiy Category:	Activity Status:	
Acquisition - buyout of residential properties	Completed	
Project Number:	Project Title:	
2008-DF-21	Ralls County	
Projected Start Date:	Projected End Date:	
04/06/2010	04/06/2012	
Benefit Type:	Completed Activity Actual End Date:	
()	10/29/2013	
National Objective:	Responsible Organization:	
Urgent Need	Ralls County	
Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$153,093.64
Total Budget	\$0.00	\$153,093.64
Total Obligated	\$0.00	\$153,093.64
Total Funds Drawdown	\$0.00	\$153,093.64
Program Funds Drawdown	\$0.00	\$153,093.64
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$153,093.64
Ralls County	\$0.00	\$153,093.64
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/3
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



RAL003 Ralls County - DEMO

Activitiy Category:	Activity Status:	
Clearance and Demolition	Completed	
Project Number:	Project Title:	
2008-DF-21	Ralls County	
Projected Start Date:	Projected End Date:	
04/06/2010	04/06/2012	
Benefit Type:	Completed Activity Actual	End Date:
()	10/29/2013	
National Objective:	Responsible Organization:	
Urgent Need	Ralls County	
Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$12,200.00
Total Budget	\$0.00	\$12,200.00
Total Obligated	\$0.00	\$12,200.00
Total Funds Drawdown	\$0.00	\$12,200.00
Program Funds Drawdown	\$0.00	\$12,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$12,200.00
Ralls County	\$0.00	\$12,200.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/3
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/3



13



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



Activitiy Category:	Activity Status:	
Administration	Completed	
Project Number:	Project Title:	
2008-DF-21	Ralls County	
Projected Start Date:	Projected End Date:	
04/06/2010	04/06/2012	
Benefit Type:	Completed Activity Actual	End Date:
()	10/29/2013	
National Objective:	Responsible Organization:	
N/A	Ralls County	
Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$11,500.00
Total Budget	\$0.00	\$11,500.00
Total Obligated	\$0.00	\$11,500.00
Total Funds Drawdown	\$2,875.00	\$11,500.00
Program Funds Drawdown	\$2,875.00	\$11,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,875.00	\$11,500.00
Ralls County	\$2,875.00	\$11,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources No Other Funding Sources Found Total Other Funding Sources



SIL001

Grantee Activity Number: Activity Title:

Silex-ACQ for NRH **Activity Status:** Acquisition of property for replacement housing Under Way **Project Title:**

Project Number: 2008-DF-10

Activitiy Category:

Projected Start Date: 05/21/2009

Benefit Type: Area ()

National Objective: Low/Mod

City of Silex

Projected End Date: 05/21/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Silex

Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$270,879.14
Total Budget	\$0.00	\$270,879.14
Total Obligated	\$0.00	\$270,879.14
Total Funds Drawdown	\$0.00	\$270,879.14
Program Funds Drawdown	\$0.00	\$270,879.14
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$270,879.14
City of Silex	\$0.00	\$270,879.14
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity was incorrectly coded as Acquisition of property for replacement housing, when the actual activity was Acquisition buyout of residential structures. There is no way to change the activity, as the message "verify performancee measure failed".

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	69/16





No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
105 S Church St	Silex		Missouri	63377-2333	Match / Y
111 S Williams St	Silex		Missouri	63377-2337	Match / Y
124 N Church St	Silex		Missouri	63377-2330	Match / Y
401 Bluff St	Silex		Missouri	63377-2304	Match / Y
407 Main St	Silex		Missouri	63377-2317	Match / Y
415 Bluff St	Silex		Missouri	63377-2304	Match / Y
509 Cuivre St	Silex		Missouri	63377-2321	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



Silex-DEMO

Activitiy Category:	Activity Status:	
Clearance and Demolition	Under Way	
Project Number:	Project Title:	
2008-DF-10	City of Silex	
Projected Start Date:	Projected End Date:	
05/21/2009	05/21/2011	
Benefit Type: Area()	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of Silex	
Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$186,364.04
Total Budget	\$0.00	\$186,364.04
Total Obligated	\$0.00	\$186,364.04
Total Funds Drawdown	\$0.00	\$185,664.04
Program Funds Drawdown	\$0.00	\$185,664.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$185,664.04
City of Silex	\$0.00	\$185,664.04
Match Contributed	\$0.00	\$0.00
Activity Description:		

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

-	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	73/16
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0



No Beneficiaries Performance Measures found.

Activity Locations

Address	City	County	State	Zip	Status / Accept
102 N Church St	Silex		Missouri	63377-2330	Match / Y
103 N 2nd St	Silex		Missouri	63377-2345	Match / Y
103 S Church St	Silex		Missouri	63377-2333	Match / Y
106 N Church St	Silex		Missouri	63377-2330	Match / Y
107 N 2nd St	Silex		Missouri	63377-2345	Match / Y
108 N 2nd St	Silex		Missouri	63377-2344	Match / Y
11 N 2nd St	Silex		Missouri	63377-2342	Match / Y
110 S Church St	Silex		Missouri	63377-2335	Match / Y
111 S Williams St	Silex		Missouri	63377-2337	Match / Y
112 N 2nd St	Silex		Missouri	63377-2344	Match / Y
114 N Church St	Silex		Missouri	63377-2330	Match / Y
116 N 2nd St	Silex		Missouri	63377-2344	Match / Y
116 S Church St	Silex		Missouri	63377-2335	Match / Y
117 S Williams St	Silex		Missouri	63377-2337	Match / Y
120 Cherry St	Silex		Missouri	63377-2305	Match / Y
130 N 2nd St	Silex		Missouri	63377-2344	Match / Y
131 N 2nd St	Silex		Missouri	63377-2345	Match / Y
140 N Church St	Silex		Missouri	63377-2330	Match / Y
17 N 2nd St	Silex		Missouri	63377-2342	Match / Y
17 S Church St	Silex		Missouri	63377-2352	Match / Y
18 S 3rd St	Silex		Missouri	63377-2338	Match / Y
208 Cuivre St	Silex		Missouri	63377-2318	Match / Y
211 Bluff St	Silex		Missouri	63377-2301	Match / Y
211 Cherry St	Silex		Missouri	63377-2315	Match / Y
211 Cuivre St	Silex		Missouri	63377-2325	Match / Y
211 Main St	Silex		Missouri	63377-2313	Match / Y
212 Main St	Silex		Missouri	63377-2314	Match / Y
214 Bluff St	Silex		Missouri	63377-2350	Match / Y
215 Bluff St	Silex		Missouri	63377-2301	Match / Y
215 Main St	Silex		Missouri	63377-2313	Match / Y
216 Cuivre St	Silex		Missouri	63377-2318	Match / Y
216 S Church St	Silex		Missouri	63377-2336	Match / Y
219 Bluff St	Silex		Missouri	63377-2301	Match / Y
220 Cuivre St	Silex		Missouri	63377-2318	Match / Y
221 Bluff St	Silex		Missouri	63377-2301	Match / Y
222 Bluff St	Silex		Missouri	63377-2300	Match / Y
302 Main St	Silex		Missouri	63377-2354	Match / Y





308 Cuivre St	Silex	Missouri	63377-2356	Match / Y
308 Main St	Silex	Missouri	63377-2354	Match / Y
309 Bluff St	Silex	Missouri	63377-2302	Match / Y
309 Main St	Silex	Missouri	63377-2355	Match / Y
312 Main St	Silex	Missouri	63377-2354	Match / Y
314 Bluff St	Silex	Missouri	63377-2303	Match / Y
314 Cuivre St	Silex	Missouri	63377-2356	Match / Y
319 Cuivre St	Silex	Missouri	63377-2351	Match / Y
32 N 2nd St	Silex	Missouri	63377-2343	Match / Y

Other Funding Sources Budgeted - Detail No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources



SIL028 Silex-RELOCATION

Activitiy Category:	Activity Status:	
Relocation payments and assistance	Under Way	
Project Number:	Project Title:	
2008-DF-10	City of Silex	
Projected Start Date:	Projected End Date:	
05/21/2009	05/21/2011	
Benefit Type: Direct(HouseHold)	Completed Activity Actual End Date:	
National Objective:	Responsible Organization:	
Low/Mod	City of Silex	
Overall	Oct 1 thru Dec 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$939,330.58
Total Budget	\$0.00	\$939,330.58
Total Obligated	\$0.00	\$939,330.58
Total Funds Drawdown	\$0.00	\$939,330.58
Program Funds Drawdown	\$0.00	\$939,330.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$939,330.58
City of Silex	\$0.00	\$939,330.58
Match Contributed	\$0.00	\$0.00
Activity Description:		

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lov	v/Mod%
# of Households	-5	-5	-25	9/0	20/16	44/16	65.91

# Owner Households	-5	-5	-25	9/0	20/16	44/16	65.91
Activity Locations							
No Activity Locations found	d.						
Other Funding Sources E	Budgeted -	Detail					
No Other Match Funding Se	ources Four	nd					
Other Funding Sources						An	nount
No Other Funding Sources Found							



Total Other Funding Sources

ST-ADMIN-008 State Admin 2008 Flood Supp 1

Activitiy Category:	Activity Status:		
Administration	Under Way		
Project Number:	Project Title:		
DED 08 Flood Supp 1 Admin	ADMIN		
Projected Start Date:	Projected End Date:		
05/21/2009	05/21/2011		
Benefit Type: ()	Completed Activity Actual End Date:		
National Objective:	Responsible Organization:		
N/A	State of Missouri		
Overall	Oct 1 thru Dec 31, 2013	To Date	
Total Projected Budget from All Sources	N/A	\$314,839.00	
Total Budget	\$0.00	\$314,839.00	
Total Obligated	\$0.00	\$314,839.00	
Total Funds Drawdown	\$7,220.59	\$270,421.61	
Program Funds Drawdown	\$7,220.59	\$270,421.61	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$7,220.59	\$270,421.61	
State of Missouri	\$7,220.59	\$270,421.61	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found Total Other Funding Sources Amount

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	78
Monitoring Visits	0	159
Audit Visits	0	157
Technical Assistance Visits	0	38
Monitoring/Technical Assistance Visits	0	3
Report/Letter Issued	0	54

