

Grantee: Missouri

Grant: B-08-DI-29-0001

October 1, 2015 thru December 31, 2015 Performance



Grant Number:

B-08-DI-29-0001

Obligation Date:

11/30/2009

Award Date:**Grantee Name:**

Missouri

Contract End Date:**Review by HUD:**

Reviewed and Approved

Grant Award Amount:

\$97,605,490.00

Grant Status:

Active

QPR Contact:

Julie Peterson

LOCCS Authorized Amount:

\$97,605,490.00

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$97,605,490.00

Disasters:

Declaration Number

FEMA-1773-DR-MO

FEMA-1742-DR-MO

FEMA-1748-DR-MO

FEMA-1749-DR-MO

FEMA-1760-DR-MO

FEMA-1809-DR-MO

Narratives

Disaster Damage:

DREF - Anticipated Unmet Needs

The State of Missouri received more than 230 applications for funding in excess of \$250,000,000 for our PL-110-329 appropriation. This is nearly two and one half times the state's awarded grant amount. To date we have awarded 55,230,947 that are detailed in DRGR, with another \$25,071,500 committed and in process of executed grants. There are applications currently in our review and development process that will exceed the remaining Supplemental Appropriation and will be awarded based on competitive scoring.

Missouri is proposing to dedicate \$5M of funding to access a dollar for dollar match of \$5M more in DREF funds. The funds will be offered using a request for proposals or notice of fund availability method of distribution. Applicants will be evaluated on need, impact, and local effort. The State of Missouri has a significant amount of land mass residing in the 100 year and 500 year floodplain, as defined by the Federal Emergency Management Agency FIRM maps. Historically, the state developed using the river network (Missouri River and Mississippi River and their tributaries) as a transportation network to ship goods to the west. As such, communities developed and grew along those rivers and tributaries. That growth has contributed to flooding events that impact the health, safety and well-being of Missourian's. Loss of life and loss of homes, businesses, personal property and the devastation to real property has burdened the state during significant, widespread flooding events. Between 1990 and 2009, Missouri recorded more than 90 deaths due to flash and riverine flooding. Proof of that widespread damaging capacity came in the form of a Presidential disaster declaration for 106 of the 114 total counties in the State in 2008. Missouri is home to 977 cities, towns and villages in those 114 counties.

Since the floods of 1993, Missouri has created and implemented an aggressive buyout of properties in the floodplain and we have realized substantial savings as a result. More than 1000 properties have been purchased and deed restricted in perpetuity to open space activities in the last decade and one half. Those properties will never again receive a National Flood Insurance Program payment. They will never subject a resident to danger or experience damage to a structure. The program can be called a success. However, FEMA estimates that more than 216,000 households are within designated floodplains in Missouri. To date, in the short period between the notice of available DREF funding, we have identified 5 more communities that are prepared to support more buyout activities. There are more eligible properties, more willing communities, and more families deserving of a decent, safe and sanitary comparable home, outside of the floodplain. Many of these communities will use CDBG funds to match FEMA Hazard Mitigation funding but there are additional, smaller river communities that are not eligible for FEMA funds, that our efforts could support, as well.

Even with the buyout activities, Missouri's communities will always be linked to the rivers. Their future, their viability and in many cases their economic activity is still linked to the waterways. It is so, that access to funding and land use plan resources



Disaster Damage:

lable in Missouri for planning activities. We have regional planning commissions, councils of government, and federally designated economic development districts. Those service providers assist with economic development strategic planning, redevelopment planning and planning related to specific projects. There is however, a gap in a community's access to real land use planning.

Some mitigation efforts in Missouri have been driven by need as a response to an event. Land use planning will give many communities an opportunity to address that next step of development or redevelopment through a systematic analysis of land assets that derives efficient uses of land. A forward thinking land use plan will include views of the many facets of land use and the many impacts including the environment, society, and the local economy.

Areas of Greatest Need

The Consolidated Security, Disaster Assistance, and Continuing Appropriations Act (PL-110-329 and hereafter identified as the Second 2008 Act) appropriates over \$6 billion in CDBG funds for necessary expenses related to disaster relief, long-term recovery, and restoration of infrastructure, housing and economic revitalization in areas affected by hurricanes, flooding and other natural disasters that occurred during 2008. The allocation awarded to Missouri from this Supplemental Appropriation is \$92,605,490. There were six separate Presidentially-declared Disasters in Missouri during 2008. At least 3,892 homes were affected by weather related events in 2008, with 1,839 being affected, 1,488 sustaining minor damage, 320 sustaining major damage, and 245 being destroyed. At least 22 levees were affected by the flood; total estimated repair cost is \$36,139,000. U.S. Army Corps of Engineers funding will address the bulk of this; CDBG funding from the regular state program and from the First Supplemental Disaster Appropriation have assisted several communities in providing match for Corps funding. A portion of these levees are being addressed with existing CDBG funds, but total assistance needed by local governments and levee districts greatly exceeds existing funding.

At least two communities in northeast Missouri have reported businesses affected to the extent that buyout and relocation of these businesses is desired. Widespread damage to public infrastructure has been reported by communities and regional planning commissions.

The federal disaster declarations that are relevant to this supplemental appropriation are 1742, 1748, 1749, 1760, 1773, and 1809, and areas eligible for assistance are indicated on the FEMA website for the six declared disasters. All counties marked as designated during any 2008 disaster, as well as the cities within those designated counties, are eligible to apply for these supplemental funds. Areas not eligible for this funding include Benton, Caldwell, Clay, Clinton, DeKalb, Henry, Jackson and Lafayette counties.

Projects related to disaster relief, long-term recovery and restoration of infrastructure, housing and economic revitalization in areas affected by the declared disasters are prioritized as the areas of Greatest Need.

Method of Distribution/Eligible Activities

A total of 241 proposals for infatucuedssercvrydeoieaanwerceived; theyot\$2,9,96ireuseCDGsplmnaudn.ns;AlatviisliliterglrCDGpormaeiibefrCBdsatrung and are listed below<

Disaster Damage:

/>

- Property Acquisition
- Property Disposition
- Property Clearance
- Architectural Barrier Removal
- Senior Center
- Community Facilities
- Centers for the Handicapped
- Historic Properties
- Water Treatment
- Sanitary Sewer Collection
- Storm Sewers
- Flood and Drainage Facilities
- Streets (or Roads)
- Street Accessories
- Parking Facilities
- Bridges
- Sidewalks
- Pedestrian Malls
- Recycling or Conversion Facilities
- Parks and Recreation Facilities
- Fire Equipment
- Solid Waste Disposal Facilities
- Other Utilities
- Public Service/Supportive Services
- Rehabilitation of Private Residential Properties
- Rehabilitation of Public Residential Properties
- Payments for Loss of Rental Income
- Relocation
- Code Enforcement
- Energy Use Strategy
- Non-Federal Share Payment
- Interim Assistance
- Planning
- Commercial or Industrial Facilities
- Administration
- Engineering/Design



- Housing Rehab Inspection
- Engineering/Construction Inspection
- Audit
- Port Facility
- Airports
- Natural Gas Lines
- Electrical Distribution Lines
- Rail Spurs
- Security Lighting
- Other Professional Services
- Security Fencing
- Site Preparation
- Purchase Land/Building
- Facility Construction Renovation
- Machinery/Equipment
- Working Capital
- Sewage Treatment
- Homeownership Assistance
- Legal
- 911 Emergency Systems
- New Housing Construction (allowable only on this supplemental)
- Lead-Based Paint Evaluation
- Asbestos Removal
- Job Training*
- Home-Ownership Counseling
- Substantial Reconstruction of private residential properties on same lot
- Water Distribution
- Lead Reduction NOT incidental to rehab
- Asbestos Inspection

These supplemental disaster CDBG funds may not be used for activities reimbursable by or for which funds are made available by the Federal Emergency Management Agency (FEMA) or the Army Corps of Engineers. Further, none of these supplemental disaster CDBG funds may be used as the required match, share, or contribution for another federal program. The supplemental appropriation will have no specific set-asides for individual application categories. All applications will be evaluated on the criteria listed in the Application Evaluation section of the HUD-approved Action Plan. The total supplemental appropriation is \$92,605,490. No less than \$10,372,631 must be used for affordable rental housing. The maximum amount that will be used for administration (both state and local) is \$4,630,274. Projects related to disaster relief, long-term recovery and restoration of infrastructure, housing an

Recovery Needs:

ebster, and Worth)

DR-1809 (Adair, Audrain, Barry, Bollinger, Butler, Callaway, Cape Girardeau, Carter, Chariton, Christian, Clark, Crawford, Dent, Douglas, Dunklin, Howard, Howell, Knox, Lewis, Lincoln, Linn, Madison, Maries, Marion, Miller, Mississippi, New Madrid, Oregon, Ozark, Perry, Ralls, Randolph, Ray, Reynolds, Ripley, Sainte Genevieve, Schuyler, Scotland, Scott, Shannon, Shelby, Stoddard, Stone, Sullivan, Taney, Texas, Wayne, Webster, and Wright)

The following projects were undertaken following the 2008 CDBG Disaster Supplemental Appropriations in the areas covered by this Amendment.

Disaster Damage:

d economic revitalization in areas affected by presidentially declared disasters in 2008 are eligible for this funding. Proposed water or wastewater projects must still participate in the Missouri Water and Wastewater Review Committee process unless the proposed project is limited to direct disaster recovery.

Project Dates and Duration of Assistance, Locations/Responsible Organizations

Projects being undertaken as part of this supplemental appropriation will follow the same guidelines for project period as the state's regular non-entitlement CDBG allocation. All Grantees are local governments that will have 24 months from the time of award to expend and close-out the project.

Amendment #2 to second Disaster Supplemental Action Plan

On December 31st, 2010 a tornado struck Lambert Airport in St. Louis and the surrounding neighborhoods and businesses in St. Louis City and County causing significant damage to homes and businesses in the area.

On May 22, 2011 an EF-5, multi-vortex tornado struck the heart of Joplin, Duquene and parts of Jasper and Newton Counties, leaving a six mile long and one mile wide path of destruction to homes, businesses, and infrastructure forever changing the fabric of this community and region. The tornado caused a tragic loss of life with current related deaths at 155, which is higher than any death toll from a tornado in 50 years. There are a large number of individuals still hospitalized from the tornado, many fighting to survive.

On May 25th, 2011 a tornado struck Pettis County causing damage to a mobile home park, businesses and school property.

Each of these tornados has caused damage to the housing and the economic infrastructure of the communities. Although the current impacts are not directly related to the damage suffered in 2008, each has unmet needs from 2008. Through this amendment, these communities may access CDBG, under the eligible categories and eligible activities listed in this Plan, to address these current and unmet needs.



Recovery Needs:

Activity Descriptions and Budget

The following DRGR activities and respective funded amounts are being undertaken by grantees.

The following projects and activity descriptions totaling \$18,312,603 have been awarded to date.

Pulaski County - Renovation of Devil's Elbow Bridge 243,900
Schuyler County - Replacement of 3 small bridges 97,560
Montgomery County - Hwy 19 railroad overpass 2,250,000
Eminence - water system improvements 487,500
Morgan County - Bridge replacements - Meadowbrook Rd 200,000
Nodaway County - Bridge 686 replacement 272,097
Savannah - Main Street Culvert 245,658
Scotland County - (5) Bridge Replacements 585,365
Macon County - Walnut Creek Twp bridge rep. 400,000
Taney County - Boys' Camp Road improvements 243,900
Dixon - Roadway Improvements 24,390
Maryville - 16th Street improvements 365,853
St. Louis County- Wellston Child Development Center 2,000,000
New Madrid County- Economic Development Loan 2,500,000
St. Louis County- Planning 1,000,000
Mexico - infrastructure loan 4,000,000
Ste. Genevieve County - port authority improvements - 2,207,356
Jefferson City - demolition of blighted structures - 2,136,100
Perryville - industrial infrastructure improvements - 674,655
Houston - public infrastructure improvements - 695,100
Lake Ozark - roadway construction/improvement - 4,000,000
Bellefontaine Neighbors - demolition of blighted building(s) - \$3,500,000, Canton - demolition of properties in use of future commercial development - \$1,990,000; Pettis County - Waste to Energy facility - \$1,600,000; Action Fund Loan to Platte County to assist Nordic Windpower USA, Inc in relocation - \$4.6 Million; St. Louis County - planning \$262,500; Cuba - water improvements to Industrial Park - \$295,200

Other funds will be allocated as follows:

State Administration - \$2,315,137

Local Administration - \$2,315,137

Housing - \$10,372,631* - Housing activities will address rehabilitation, infrastructure support, and new construction of rental housing. Activities are currently being reviewed and evaluated as part of a separate application process. Awards to date for housing projects are as follows, and details are listed in each Project description on the set-up page.' Belton - \$717,500, Brashear - \$997,600.00, Crawford County - \$484,000, Eldon - \$425,786, Moberly - \$701,874, Osage County - \$955,392, Pulaski County - \$306,563, St. Louis - Dutchtown \$2,750,000; St. Louis - North Sarah \$1,600,000; St. Martins - \$56,783; Harrisonville - \$750,490

Economic Development Planning - \$12,000,000* - ED Planning activities include a "Training for Tomorrow" initiative to increase the capacity of Missouri Community Colleges to develop new and expanded programs designed to retrain and re-employ Missourians in middle-skill occupations that will help drive economic recovery. County governments in disaster areas applied on behalf of community colleges. Priorities for funding included: well planned activities represented by a detailed description of the capacity building actions required to develop new progred represented by a proven market demandsiness and

Recovery Needs:

dustry partners to assist in program design; consistency of effort represented by proof of alignment with local economic recovery efforts; final product represented by the creation or addition of specific high demand career pathways; and a detailed implementation plan for program use. Planning will also include specific planning projects to facilitate economic or long-term disaster recovery in disaster affected regions. Planning grants have been awarded as follows with details included Project Descriptions.

Butler County \$747,050.00

Cass County \$2,221,660.00

Franklin County \$769,000.00

Greene County \$1,157,525.00

Grundy County \$470,831.00

Jefferson County \$871,000.00

Newton County \$758,112.00

Pettis County \$718,500.00

Randolph County \$696,011.00

St. Charles County \$1,149,973.00

St. Louis County \$2,060,338.00

St. Francois County \$380,000.00

Amendment #2 to second Disaster Supplemental Action Plan

Unmet Need from 2008

Already reeling from multiple weather related events in 2008, the region had suffered previous loss of homes and businesses through tornados and flooding from which they had not recovered. Multiple Presidential disaster declarations were made as a result of the repeated damaging weather in 2008. In addition, 2010-2011 Tornado events have exacerbated needs in some areas. The state is proposing to allocate \$27,000,000 to allow communities affected by tornadoes in 2010 and 2011 to access 2008 Disaster Supplemental funds to address housing and economic revitalization needs that were exacerbated by the 2010/2011 events, or otherwise meet unmet needs from 2008. While specific detailed grantee activities are still being determined, housing and business lending and demolition activities are expected to comprise all of the reserved amount. Initial estimate of business lending is being allocated at \$3,000,000. The \$3,000,000 is set up as a project in the action plan, and the



remaining \$24,000,000 is set up as a project until specific housing and other activities are identified.

2008 Disaster Declarations in Missouri:

DR-1742 (Barry, Dallas, Laclede, Maries, McDonald, Newton, Phelps, Stone, and Webster)

DR-1748 (Bollinger, Butler, Cape Girardeau, Carter, Christian, Douglas, Greene, Madison, Mississippi, Ozark, Reynolds, Scott, Shannon, Stoddard, Texas, Wayne, Webster, and Wright)

DR-1749 (Barry, Barton, Bollinger, Boone, Butler, Camden, Cape Girardeau, Carter, Cedar, Christian, Crawford, Dade, Dallas, Dent, Douglas, Franklin, Gasconade, Howard, Howell, Iron, Jefferson, Laclede, Lawrence, Madison, Maries, McDonald, Miller, Mississippi, Montgomery, New Madrid, Newton, Oregon, Osage, Ozark, Pemiscot, Perry, Phelps, Pulaski, Reynolds, Ripley, Saint Clair, Scott, Shannon, Stoddard, Stone, Taney, Texas, Vernon, Washington, Wayne, Webster, and Wright)

DR-1760 (Barry, Jasper, and Newton)

DR-1773 (Adair, Andrew, Atchison, Audrain, Bates, Callaway, Cape Girardeau, Carroll, Chariton, Christian, Clark, Daviess, Gentry, Grundy, Harrison, Holt, Howard, Knox, Lewis, Lincoln, Linn, Livingston, Macon, Marion, Mercer, Miller, Mississippi, Monroe, Morgan, Nodaway, Perry, Pettis, Pike, Polk, Putnam, Ralls, Randolph, Ray, Saint Charles, Sainte Genevieve, Saline, Schuyler, Scotland, Shelby, Stone, Sullivan, Taney, Vernon, W

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$93,375,303.87
Total Budget	\$0.00	\$93,375,303.87
Total Obligated	\$0.00	\$93,375,303.87
Total Funds Drawdown	\$4,769,137.33	\$76,873,883.17
Program Funds Drawdown	\$4,769,137.33	\$76,873,883.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,766,347.33	\$76,873,883.17
Match Contributed	\$0.00	\$2,343,847.36

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		67.07%
Overall Benefit Percentage (Actual)		61.45%
Minimum Non-Federal Match	\$0.00	\$2,343,847.36
Limit on Public Services	\$14,640,823.50	\$2,580,745.00
Limit on Admin/Planning	\$19,521,098.00	\$5,827,167.95
Limit on State Admin	\$4,880,274.50	\$2,923,986.64

Progress Toward Activity Type Targets

Activity Type	Target	Actual
Affordable Rental Housing	\$10,931,814.88	\$11,021,330.35

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$48,802,745.00	\$57,690,080.02

Overall Progress Narrative:

Mexico 08-DI-01: Project Closed

New Madrid County 08-DI-02: Project closed



St. Louis County 08-DI-03: In support of Lambert St. Louis International Airport, we continue to implement Aerostrata's recommendations to aggressively reach out to freight forwarders to secure export backhaul commitments and communicate air cargo opportunities to carriers around the globe. Our grant is budgeted entirely towards planning. We have used 69.74% of our budget. In addition to freight forwarder outreach, the St. Louis region has been accepted into the Brookings Institute's Global Cities Initiative. Research is underway to better understand the St. Louis region's export economy. This Brookings related activity is about 85% complete with a written export plan expected to be the final product.

Dixon 08-DI-04: Project Closed

Eminence 08-DI-05: Project Closed

Macon County 08-DI-06: Project Closed

Maryville 08-DI-07: Project Closed

Montgomery County 08-DI-08: Street: 40% complete. Construction underway. A total of \$2,058,925 has been paid to date. Administration: 50% complete. Environmental Review is complete and the Release of Funds has been issued. Admin in the amount of \$20,458 has been paid.

Morgan County 08-DI-09: Project Closed

Nodaway County 08-DI-10: Bridge: 85% Complete. During this period, October 1 to December 31, 2015, demolition of the dilapidated bridge occurred. The remaining construction funds of \$30,414.29 were spent. Administration: 80% complete. No administration costs were requested this period. There is \$2,900 remaining for administration costs that will be spent for Bridge #1027. This grant is expected to be closed by March 1, 2016. The closeout hearing is tentative scheduled for January 20, 2016. A monitoring visit will be scheduled with MO DED to monitor the closeout on this project.

Pulaski County 08-DI-11: Closeout paperwork has been submitted.

Savannah 08-DI-12: Project Admin closed

Schuyler County 08-DI-13: Project Closed

Scotland County 08-DI-14: DB Bridges: 100% complete. Final inspection done, bridges open. Administration: 90% complete. Other Professional Services: 100% complete. Construction Inspection: 100% complete.

Jefferson City 08-DI-15: Administration – Review of invoices and payrolls, submitting payments, and reports. Overall 100% is complete. Close out public hearing was held on September 22, 2015 at City Hall, Boone/Bancroft Conference Room. There were no questions asked during the hearing. Demolition: Demolition of the buildings is complete. Demolition is 100% is complete. Other Professional Services: Consultant, Louis Berger Group, working on the preparation of the National Register Listing as required per the Programmatic Agreement. First submission to the State Historic Preservation Office was completed January 2015. The nomination was on the agenda to be reviewed by the MO ACHP during their May meetg. Office of Administration requested that the nomination be pulled to address issues with the nomination. A meeting is scheduled between consultant, city and OA. Nomination was once again submitted in July 2015. Overall 100% is complete.

St. Louis County 08-DI-16:

Taney County 08-DI-17: Project Closed

St. Genevieve County 08-DI-18: Port Facility: Dredge work is 100% complete. 94% of grant funds have been drawn. CDBG has approved using the remaining funds in conjunction with MODOT funds to extend paving the road all the way to the dock. The advertisement for bids for the road project have been published. Bid opening has been set for January 15, 2016, but will probably have to be postponed due to flooding. Audit: CDBG has approved the use of a portion of the remaining funds to assist Ste. Genevieve County in procuring a Single Audit for FY2013. The audit is currently being conducted. Administration: Work is 99% complete. 90% of grant funds have been drawn. SEMO RPC continues to do the required reporting and requesting of funds for the project. All required information has been submitted to James with the only remaining item left to submit is the final RFF. Construction Inspection: Dredge work is 100% complete. 100% of grant funds have been drawn. Engineering Design: Work is 100% complete. 100% of grant funds have been drawn. All design work for the dredge work has been completed.

Butler County 08-DI-19: Project Closed

Cass County 08-DI-20: Project Closed

Franklin County 08-DI-21: Project Closed

Greene County – 08-DI-22: Project Closed

Grundy County – 08-DI-23: Racial Data: No new trainees served this quarter. Agriculture/National Resources: Trainees are enrolled in courses and are progressing through the program.

Jefferson County – 08-DI-24: Project Closed



Newton County – 08-DI-25: Project Closed
 Pettis County – 08-DI-26: Project Closed
 Randolph County – 08-DI-27: Project Closed
 St. Charles County – 08-DI-28: Racial Data: 55 new trainees this quarter (34 white, 20 black including 1 Hispanic, 1 Asian). Training continues in Nursing and Healthcare.
 St. Francois County – 08-DI-29: Project Closed
 St. Louis City – 08-DI-30: No new trainees this quarter. Developing new IT training program in concert with local partners. Continued development of training in manufacturing and transportation sectors.
 Perryville 08-DI-31: Project closed
 Belton 08-DI-32: Project closed
 Moberly 08-DI-33: Project closed
 Harrisonville 08-DI-34: Project closed.
 Eldon 08-DI-36: Project closed
 Crawford County 08-DI-37: Project Closed
 St. Louis 08-DI-38: Project Closed
 Brashear 08-DI-39: Project Closed
 St. Louis 08-DI-40: Projectclosed
 Osage County 08-DI-42: Project Closed
 Pulaski County 08-DI-43: Closeout Packet will be completed no later than February 28, 2016
 St. Louis County 08-DI-44:
 Bellefontaine Neighbors 08-DI-45: All 20 of the phase I and Phase II buildings and 2 of 2 buildings of Phase III were abated and demolished. All 22 buildings are 100% demolished. Completing resolution of monitoring findings and close-out paperwork.
 Houston 08-DI-46: Project Closed
 Lake Ozark 08-DI-47: Project Closed
 Cuba 08-DI-48: Project Closed
 Pettis County 08-DI-49: Project Closed
 Canton 08-DI-50: Project Closed
 Platte County 08-DI-51: Cancelled
 Audrain 08-DI-52: Project closed
 Buchanan County 08-DI-53: Project closed
 Butler County 08-DI-54:Project Closed.
 Callaway County 08-DI-55:Project Closed
 Cedar County 08-DI-56: Project Closed
 Greene County 08-DI-57: Project Closed
 Grundy County 08-DI-58: Project Closed
 Howell County 08-DI-59: Project Closed
 Jasper County 08-DI-60: Project Closed
 Johnson County 08-DI-61:Grant Closeout pending. To this applicant knowledge all documents have been submitted.
 Laclede County 08-DI-62: LOCLG Regional Planner, Andy Thomason met on October 13, 2015 with the Miller, Morgan and Camden County EMDs in regard to the CDBG project to gain a better understanding of the needs of each of these members that will enhance the final product. LOCLG Executive Director, Linda Conner met on December 11, 2015 with the Laclede County Commission in which Randy Rowe the EMD from Laclede County was also present in which we discussed the CDBG project. LOCLG has completed the data collection of the low-water crossings in all four counties. Our Regional Planner, Andy Thomason is working on putting the narrative and data analysis together for the final report. LOCLG has completed the data collection on all the storm sirens within the four counties. We are in the process of documenting the type of siren, the maintenance and operation procedures for each of these storm sirens. The Camden County Hazard Mitigation Plan has been approved on October 20, 2015 and adopted by Camden County and several of the jurisdictions.
 Nodaway County 08-DI-63: Project Closed
 Perry County 08-DI-64: Project Closed
 Phelps County 08-DI-65: Project Closed
 Platte County 08-DI-66: Project Closed
 Scotland County 08-DI-67: Project Closed
 Stoddard County 08-DI-68: Project Closed
 Warren County 08-DI-69: Project Closed
 Marble Hill 08-DI-70: Project closed



La Grange 08-DI-71: Project closed

Hannibal 08-DI-72: The project closed

Jefferson City 08-DI-73: Project closed

Ferguson 08-DI-74: CDBG Voluntary Buyout Project: Acquisition of properties is approximately 66% complete and approximately 68% of the funds have been used. Staff completed the Tier II review for the seven (7) additional properties to be included in this project. These properties include: 7 Burdale Ct., 8 Burdale Ct., 11 Burdale Ct., 304 Suburban, 324 Suburban, 336 Suburban Ave., 422 Suburban Ave.

Staff received notice from the Missouri State Historic Preservation Office, that the cultural assessment of the seven (7) additional properties has been completed and there are no historic properties affected by the project. The City of Ferguson continues working on a list of seven (7) additional properties along Suburban Avenue, to consider for purchasing. Properties owners, who didn't participate in the first round of acquisitions, have contacted the City about selling their properties. Staff sent participants copies of the HUD brochure, which describes their rights under the acquisition provisions of the Uniform Act and the City of Ferguson's Voluntary Buyout Policy. In order to help with the timing of this process, the City had participants also sign authorization forms for the Federal Emergency Management Agency (FEMA) to release information about possible National Flood Insurance Program (NFIP). City staff is currently working to secure a real-estate/property appraiser, to use during the appraisal process. Additional authorization forms will be sent to participants, to gauge their willingness to continue participating in the flood buyout program. This program is 100% voluntary and participants may drop out at any time.

Matching Funds for Acquisition of Properties is approximately 83% of the funds have been used. Staff is trying to acquire seven (7) additional properties to be included in this project and will use the remaining matching funds.

Demolition is approximately 66% complete and approximately 63% of the funds have been used. To date, TA Contracting razed fourteen (14) homes, which include: 2 Burdale Ct., 3 Burdale Ct., 5 Burdale Ct., 10 Burdale Ct., 32 Suburban Ave., 44 Suburban Ave., 200 Suburban Ave., 204 Suburban Ave., 240 Suburban Ave., 318 Suburban Ave., 400 Suburban, 404 Suburban, 412 Suburban Ave., 416 Suburban Ave.

Since staff will be acquiring seven (7) additional properties, the remaining demolition funds will be used. Relocation for the acquired properties is 100% complete and approximately 21% of the funds have been used. Since staff will be acquiring seven (7) additional properties, the remaining relocation funds will be used.

Poplar Bluff 08-DI-75: Closeout paperwork has been submitted

University City 08-DI-76: Project Closed

Pettis County 08-DI-77: Project Closed

St. Louis 08-DI-78: The City submitted an official proposal to the Department of Economic Development on December 11, 2013 in which we requested that the funding for Tornado Relief be reallocated in order to make infrastructure repairs to Lewis Place to include the installation of street lighting, sidewalk repairs, street repaving and other repairs. The request was formally approved by the Department of Economic Development on December 31, 2013. Because Lewis Place is a private street, there is a longstanding City ordinance that 2/ of the property owners affected have to agree to make Lewis Place a public street so that the City can take over maintenance, i.e. street cleaning, repairs, lawn care of the median, etc. Once the necessary approvals have been obtained by the property owners, then the project will be turned over to the City's Board of Public Service so that they can advertise for bids for the work that needs to be done. Given that Lewis Place has been a private street for well over 100 years, it will likely take a series of community meetings before a consensus is reached. On June 12, 2015, CDA, the City Counselor's Office, Board of Public Service and Street Department met in order to get the project back on track. It was decided in the meeting to revise the scope of work as the previous estimates exceeded the amount of this grant. Once the revised scope of work is finalized, and any legal issues are resolved, an Environmental Review will be submitted to the State. After a significant delay, the project has gotten back on track. The legal issues concerning what is required regarding the level of participation by individual property owners has been resolved. The revised scope of work has been finalized and the Environmental Review will be submitted to the state during the first quarter of 2016 (Note: The previous report stated that the ER was submitted in September of 2015). Once the Environmental Review process is complete, the project scope of work will be finalized and incorporate any changes required by the ER. The project will then be bid out.

HSTCC 08-DI-79: Project closed

Economic Security Corporation 08-DI-80: Project Closed

Joplin 08-DI-81: Project cancelled

Neighborhood Life House DI-82: Community Facility: The equipment is all installed at their permanent sites. \$30,020 of the remaining budget will need to be deobligated. 100% Complete.

Administration: The close out monitoring was held on July 14th with continued correspondence between HSTCC and DED to finalize the paperwork since that time. \$7,391.87 of the remaining budget will need to be deobligated. 69.2% Complete.

Duquesne 08-DI-83: Activity Progress Narrative: Rehabilitation of residential structures: The rehabilitation of the home located at 1106 S. Duquesne Road was complete prior to this quarter. 100% Complete. Reconstruction of residential structures: The project is awaiting the completion of the environmental review of the next funded project so the construction of the first home can spend the remaining funds from this project. 92.7% Complete. Demolition: There were no demolitions this quarter. 100% Complete. Asbestos Inspection: There will be no need for asbestos inspections for the project. 100% Complete. Other Professional Services: There were no other professional services this quarter. 100% Complete. Rehab/Demolition Inspection: There were no demolition inspections this quarter. 100% Complete. Audit: The audit has not been required so far at this point in the project. 0% Complete.

Administration: The HSTCC has provided all administrative services for the above work for the period. 90% Complete.

Joplin Area Habitat for Humanity 08-DI-84:

St. Louis County 08-DI-85: Streetscape: 0% complete. The funds in this category will largely be spent on construction activities. The project is anticipated to go to bid in mid-January and construction will begin as soon as the weather allows. Engineering Design: 81% complete. Design, engineering are complete. The construction documents are almost complete. The balance of these funds will be spent on construction administration. Engineering Inspection/Construction Inspection: 0% complete. This work will commence during the construction phase of the project. Other Professional Services: 100% complete. The traffic study and civil survey of the project area have been completed. The exhibits to be included with our Notices of Acquire Real Property have been prepared. We have hired an acquisition consultant to assist us with purchasing the necessary easements for the project, and this process is almost complete. Any additional funds needed will be re-budgeted from the anticipated overage in the Acquisition category. Administration: 14% An Administration charge of \$10,036.43 has been made to the grant. Acquisition: 26% complete. We are still working to acquire the final temporary and permanent easements necessary to proceed with construction of the streetscape improvements. At this time we have acquired approximately 97% of the easements. The cost for easement acquisition has been less than we anticipated, and we plan to request a budget adjustment to re-program those funds once we have more firm cost estimates for other budget categories.

Full Employment Council 08-DI-86: Project Closed

Greene County - SBDC 08-DI-87: Academic programs, advising, etc. for existing cohort: One of the fall cohort students left due to misconduct.; Present to school counselors January 14th on progress of current cohorts; Implement advising period two days a week for each cohort group; ACT Prep Saturday on 11-20-15.

Recruitment/Evaluation/Selection of students for next program cohort: Meet with sending school counselors to develop effective recruiting process; Create spreadsheet to document students course work, GPA, ACT scores, EOC's to share twice a year with students' home high school; Met with Biology Department Chair to map a fluid plan of study. Administration: LMI paperwork was part of the application process. Restructuring the sequence of college courses to enhance student success

Jefferson City Chamber 08-DI-88: Degrees Offered by our 2 Participating Colleges: Lincoln University – Bachelor of Science Degree in Computer Information Systems including one emphasis area - Application Development, Object Oriented and Client Server Systems, End User Systems and Support, Networking, Web Development. State Technical College of Missouri – Associate of Applied Science Degree in Computer Programming - General option, Associate of Applied Science Degree in Computer Programming - Web Design option. Education Partners: Lincoln University, State Technical College of Missouri, Fatima High School, Helias Catholic High School, Jefferson City Public Schools

Business Partners: Central Bank Company, City of Jefferson, GO Partners Healthcare Solutions, High 5 Communications, Huber & Associates, Jefferson City Medical Group (JCMG), Learfield Communication, RKV Technologies, Scholastic, Spyder Technologies, Towner Communications Services, WIPRO Infocrossing. No new business partners. Marketing: Facebook & Twitter – Utilized by all 3 entities, Jefferson City Area Chamber of Commerce, State Technical College of Missouri (STC) and Lincoln University (LU); Broadcast to Chamber membership – An informational email on the program was sent out to the Jefferson City Area Chamber of Commerce's membership. Membership consists of 1,879 active individuals; Chamber's weekly e-Connection - an electronic newsletter that is sent out on a weekly basis to the Chamber's membership; Chamber TODAY newsletter - a bimonthly newsletter that is published and circulated by the Jefferson City's News Tribune; Designated area on the Chamber's, STC's and LU's website. Applicants: 14 applications were received and are in the reviewing process.

Innovate St. Louis 08-DI-89: Project Canceled

St. Charles EDC 08-DI-90: Enrollments for new students occur Spring/Summer of a given year. Invoices for current program participants pending. Working with program partners and Missouri Department of Economic Development to expand opportunities through this grant. Proposed activities would provide additional options for eligible individuals throughout the educational continuum in a variety of healthcare pathways. Status: Pending feedback from Missouri Department of Economic Development program representatives. This project will seek 125 participants from SCC's Associate Degree in Nursing program who meet both LMI eligibility as well as the requirements necessary to be admitted to the University of Missouri, Sinclair School of Nursing, BSN On-line Nursing.

Provide support for eligible participants seeking Bachelor's Degree in Nursing through University of Missouri, Sinclair School of Nursing, BSN On-line Nursing program. University of Missouri, Sinclair School of Nursing, BSN On-line Nursing generally has a Spring deadline for new cohort applications. Target start date for next cohort Summer Session of 2015.

Activities included: Discussion with SCC, University of Missouri – Columbia and Missouri Department of Economic Development program personnel options which might allow for expanded participant opportunities for eligible participants interested in pursuing a healthcare career pathway. Opportunities being discussed would hopefully position individuals who are at various levels of educational career pathway the opportunity for advancement. Communicate/meet with current SCC ADN students to share information regarding the SCC UM-Sinclair School of Nursing BSN Online completion initiative. Planned Fall 2015, with follow-up Spring 2016 Review and update SCC faculty regarding the SCC UM-Sinclair School of Nursing BSN Online completion initiative. Planned Fall 2015, with additional program updates as applicable.

<>Applicant Status. Current Active Participants: 6 New Active Participants Accepted for Summer 2015 Cohort: 2. Inactive Applications: 11

Administration: SCC staff working with Missouri Department of Economic Development staff to: (on-going activities) SCC staff working with St. Charles Economic Development Corporation staff to: (on-going activities) Process invoicing for funds as it pertains to this program – invoice pending receipt of information from University of Missouri – Columbia. SCC staff working with University of Missouri staff to: (on-going activities). Process documentation for which funds related to approved students will be processed. Review current process to determine if improvements and/or changes may be applicable.

St. Joseph Metro Chamber 08-DI-91: Six grant recipients graduated with bachelor's degrees during the fourth quarter of 2015. This brings the total number of participants who have earned baccalaureate degrees to 15. All graduates have moved into higher paying positions as a result of earning a degree.

To date, a cumulative total of 46 BCDAI participants have received grant funds allowing them to enroll in university coursework leading to bachelor's degrees. Additional individuals have been accepted into the program but have not yet engaged in grant-funded training. The approved application for this grant noted, "the greatest perceived need was for current employees to complete a bachelor's degree and to receive on-site training and mentoring from the corporation" in order to be retained or promoted. Thus, we knew the project would extend over a number of years as participants pursued degrees, while working in positions from which they would be promoted. With 46 BCDAI funded participants and 15

bachelor's-level graduates who have increased their value to their company and who have increased their contribution to the economic vitality of the region, the BCDAI has positively impacted the community. Nevertheless, the number of participants needs to be increased and the participants need to be supported as they work within their company and as they pursue a baccalaureate degree. In order to increase the number of partnering companies and to increase the number of workers selected for funded training, recruitment activities continue among regional industries. As a result, several regional industries have expressed an interest in becoming a partner in the Buchanan

County Degree Attainment Initiative (BCDAI). Unfortunately, many do not currently have employees or interns who meet the "low or moderate income" criterion for this program. Thus, the work continues to locate qualified employees and interns whose program participation will help the BCDAI achieve the economic development outcomes outlined in the grant application. Approved Industry Partners as of 12/31/2015: Heartland Health/Mosaic, Hillyard Industries, Boehringer Ingelheim Vetmedica Inc., Gray Manufacturing, Lifeline Foods, Altec Industries, Blue Sun Biodiesel, Albaugh, Farmers' State Bank, Midland Empire Resources for Independent Living (MERIL), Sunshine Electronic Display, Commerce Bank, Progressive Community Services, and Living Community of St. Joseph. Educational partners are Metropolitan Community College, North Central Missouri Community College, Hillyard Technical Center, and th St. Joseph School District. Submitted by: Gordon Mapley, PhD, Dean & Executive Director, Western Institute, Missouri Western State University 01/08/2016

Joplin Chamber 08-DI-92: Activity Progress Narrative:

The Innovation Campus program is beginning the third year at Joplin High School with 48 students.

Twenty seniors and twenty-eight juniors are enrolled in the program. In an effort to assist students with graduating college in three years, students were encouraged to take dual credit courses at Missouri Southern University over the summer. Three students took advantage of this option and each took one three-hour course. In order to offer more dual credit courses to our students, Joplin High School has expanded the availability of courses by offering courses through Crowder College as well as Missouri Southern University. This semester students have the option of taking academic courses through MSSU and Crowder College as well as vocational dual credit courses through Crowder. Seniors participating in the Innovation Campus program are beginning to realize their potential. As they begin their senior year, ten of the twenty seniors are eligible for honors at graduation. Seventeen of the seniors are completing requirements for the A+ Schools financial aid incentive. One student has been elected Senior Class President, another is serving as editor of the school newspaper and a third holds the leadership role of editor of the yearbook. All seniors took the ACT as juniors in April 2015 and 14 earned a composite score at or above the national average of 21. All juniors in the program are working towards options for post high school studies. They toured Missouri Southern University in April 2015. They are now updating their profile on Missouri Connections and making sure their personal plan of study is appropriate to their educational and career goals.

Johnson County ED 08-DI-93: Job Training (Public Service): The UCM Innovation Campus (MIC) continued to provide job training to a total of 70 with the net loss of 4 students from the 3rd quarter 2015. At the end of the 4th quarter, 50 of the 76 students have advanced in the program and are also gaining on-the-job work experience at seventeen (17) business & education partners. One (1) additional business partner was added during the quarter for a total of 35 business & education partners. To estimate percent of activity completed, the amount of CDBG activity funds drawn to date (\$64,865.29) is divided by the total amount of the activity grant award (\$949,500). Based on this measure, 7% of the activity has been completed. Administration: During the 4th Quarter 2015, the administration completed the QPR Report for period ending 9/30/2015. To estimate percent of activity completed, the amount of CDBG administration activity funds drawn to date (\$3,243.66) is divided by the total amount of the administrative grant award (\$47,475). Based on this measure, 7% of the activity has been completed.

Cape Girardeau Development Foundation 08-DI-94: Cape Girardeau Career & Technology Center:
Number of Participants from Program A who were hired by a partner business: 9

Currently the Career and Technology Center has assisted 76 students during 2015. The following students secured employment during the 4th quarter: Andrew Krueger – Mondy (Advanced Manufacturing); Dillon Whitley – Mondy (Advanced Manufacturing); Jeremiah Winton – Mondy (Advanced Manufacturing); Sam McDaniel – Fountainbleu Lodge (Facilities Maintenance/Adv. Mfg.); Michael Gentry – Jackson Fire Department (EMS); Raymon Kerns – Jackson Fire Department (EMS); Erin Lynn Huffman – Alexander Co. Ambulance Service (EMS); Hanna Bresnan – Lutheran Home (Nursing - Nursing Home facility); Stacy Fike – Lutheran Home (Nursing - Nursing Home facility)

Business Partners/Participation Agreements: The Cape Girardeau Career & Technology Center (CTC) currently holds eighteen (18) business participation agreements: Advanced Manufacturing: A new BPA was secured with Fountainbleu Lodge. This is a nursing home facility, however, they also need facilities management/maintenance personnel, so we are listing them as a partner for Advanced Manufacturing and Healthcare. Healthcare: Two (2) new BPA's were secured with The Lutheran Home (Nursing Home Facility) and Alexander County Ambulance Service (EMS). Fountainbleu Lodge would also be considered a healthcare partner, but at this time we do not have anyone employed in a healthcare position with them. Cape Girardeau Career & Technology Center Business Participation Activity: Cape Girardeau Career & Technology Center (CTC) continues to work on adding additional business partners. We currently hold BPA's with fifteen (15) healthcare providers and three (3) advanced manufacturing partners. Advanced Manufacturing: Mondy Jackson, TG Missouri Corporation, Fountainbleu Lodge Healthcare: Chateau Girardeau, Cape Girardeau Surgical Clinic, Southeast HEALTH, Advanced Dermatology of Southeast Missouri, Chaffee Nursing Center, Jackson Fire & Rescue, North Scott County Ambulance District, Perry Co. Memorial Hospital EMS Ambulance Service, South Scott County Ambulance District, Americare Assisted Living Centers – Cape Town & Auburn Creek, Comfort Care In-Home Services, Inc., Glendale Assisted Living Inc. operating Maple Crest Manor, Frederick Street Manor and Frederick Street Manor II, Cape Girardeau Fire Department, Lutheran Home, Alexander Co. Ambulance Service

Southeast Missouri State University: The current reporting quarter is a continuation of the Fall 2015 semester. The participants were reported in the previous quarterly report, thus there are 0 additional participants this quarter. The next semester to report will be Spring 2016, which will begin on January 19, 2016. Participant and enrollment information for the Spring 2016 semester will be reported on the next quarterly report. The 10 students who received tuition assistance for the Fall 2015 semester



completed 122 credit hours during Fall semester, which concluded on December 18, 2015. Three (3) of these students graduated at the end of the Fall semester with a Bachelor of Science Degree in Agribusiness from Southeast Missouri State University. To date, the number of job training participants who have participated in this program is 56. This number surpasses the overall goal of 50. Twenty seven (27) of the total program participants have graduated from Southeast Missouri State University with Bachelor of Science Degrees in Agribusiness. Information about the Innovative Campus Initiative along with the application for the 2016-2017 academic year will be e-mailed to all University Agribusiness majors in early March and again in July.

Missouri Enterprise 08-DI-95:

St. Louis County Economic Development Partnership 08-DI-96:

Bi-State Development Agency 08-DI-97: Of the 145 year to date 47 completed the program in year one. Last year an additional 98 students were enrolled in the program. Of those 40 were juniors and are now enrolled in the program for 2015-16 school year. Additionally, St. Louis Community College has enrolled an additional 53 new students for the 2015-16 school year. St. Louis Community College is continuing to evaluate additional instructors and programs for eligibility in the future. Administrative Activities: SLPS has obtained income verifying documentation for students enrolled in the program for the last two years and is awaiting a meeting with BSDA and Missouri Department of Economic Development. SLPS has handed out low enrollment forms to students for this school year and has been in contact with District personnel to verify low income status. SLPS continues to work with schools to ensure that course sequencing for dual enrollment students are accurate. Awaiting review of low-moderate income documentation with the Missouri Department of Economic Development.

St. Louis Small Business Empowerment Center 08-DI-98: The Innovation Campus Programs housed at Ferguson Florissant and North County Tech completed the first semester of the academic year during the Quarter. By the end of this Quarter we can report the following enrollment levels: At North County Tech, 38 enrollees, 24 of whom meet program income guidelines successfully completed the semester. At Ferguson- Florissant 5 enrollees all of whom are eligible for free or reduced lunches.

The St. Louis Carpenters Joint Apprenticeship Program continued to provide the journeyman level instructor, David Goetz to the program at Ferguson-Florissant while at North County Tech instructors are vocational faculty members. As the program has done in the past facility exchanges occurred between the schools during the semester to provide instructions from nationally certified instructors in safety and welding that allowed participants to earn national certifications. As noted in previous reports, this exchange is an integral part of the program's partnership between the two Innovation Campus programs. The Ferguson-Florissant instructor offered OSHA Safety training at North County Tech while his students took welding at North County Tech. Ferguson-Florissant: Enrollment at Ferguson Florissant for the 15-16 academic year has been disappointing. From the initial group of 15 participants nine (9) dropped out; most as a result of scheduling problems. Of the six enrolled at the beginning of the quarter only five successfully completed the semester. We continue to work with the School faculties to see if we can remedy the situation for the second semester. During the quarter Juniors completed course work in shop Math, Tooling, OSHA -10 construction and completed a butcher block construction project, Seniors also completed OSHA-10 construction and the Sheet Metal Lab at the Center for Workforce Innovations at St. Louis Community College. During the next semester students will begin welding, in collaboration with North Tech. North Tech: At North Tech the students in the advanced manufacturing programs are as follows: Welding 16 completed the first semester & 21 students are enrolled for the second semester; Precision Machining 10 completed the first semester & 11 are enrolled for the second semester; Production Engineering (Advanced Manufacturing) 12 completed the semester and 10 are enrolled for the second semester. This is a total increase of 4 students in the program for the second semester for a grand total of 42 students. With respect to earned certifications, one student in Production Engineering completed all 4 tests earning a Certified Production Technician (CPT) certificate. In addition nine (9) students in the Welding class completed their OSHA cards and the six (6) additional students from the evening program received both OSHA cards and forklift certifications. As noted previously this was accomplished by utilizing the partnership with Ferguson-Florissant and having an instructor from the Carpenters Joint Apprenticeship Program provide instruction to North Tech students as the Ferguson-Florissant students received welding instruction from the North Tech teacher. In the second semester we plan to complete one additional 2-week block of instruction in this same manner. Several students in the welding program plan to take the AWS certification test by May. Students in Precision Machining continued to work on the NIMS certification test and preparing for the Skills USA competitions.

Finally, the welding shop also received a new plasma cutter and students will be receiving instruction on how to run the new machine. The Ferguson-Florissant /North County Tech Innovation Campus programs have again received regional

attention during the Quarter. Jay Boleach, the Coordinator of Career and Technical Education at Ferguson-Florissant School District and the Director of the Innovation Program at the School was honored for his contributions to workforce development by the St. Louis Construction Forum, a leader in the area that brings together, industry, labor and owners to advance careers and opportunities in the industry. The award recognized his contributions to career education and his efforts to inform and engage students and their parents in skill training emphasizing the stable and solid careers available to graduates in these sectors.

WGU 08-DI-99:

De Soto 08-DI-100: Wastewater Collection: Project work is 100% complete. 100% of construction funds have been drawn. Administration: Work is 100% complete. 100% of funds have been drawn. Coseout documents under review.

Lake Ozark 2008-101: Wastewater Collection: Narrative: Engineering design 100% complete. Contract documents 25% complete. Easements/land acquisition legals/surveys 25% complete. The MHDC Phase II housing project was funded in December, 2015, so engineer will move forward at a faster pace now. DB Water

Distribution: Narrative: Engineering design 95% complete. Contract documents are 25% complete. Easement descriptions/surveys are 25% complete. The MHDC Phase II housing project was funded in December, 2015, so engineer will move forward at a faster pace now.

Activity: Administration: Environmental 100% complete. Housing furtherance for current year 100% complete. CDBG bank account 50% complete. NO FUNDS FOR ANY OF THE ACTIVITIES LISTED ABOVE HAVE BEEN REQUESTED.

St. Louis County 08-DI-102: This report covers activity during the months of October, November, and December of 2015 for the St. Louis County Girls Incorporated (Girls, Inc.) Nelson Center renovation. The substantial majority of project activity occurred during the second quarter of 2014. During the fourth quarter of 2015, St. Louis County completed the required administrative steps to draw the additional \$89,668 allocated to this project. The funds were delivered to Girls, Inc. The activity is complete.

Slater 08-DI-103: All four houses in Slater are complete, including sidewalks.

Funds spent as follows: 220 Maple-\$150,000 spent, \$75,000 CDBG funds requested and received.

411 Armstrong-\$150,000 spent, \$75,000 CDBG funds requested and received

427 Walnut-\$153,414.55 spent, 78414.55 CDBG requested and received.

604 Jenkins-\$152,804.71 spent, 77,804.74 CDBG funds requested.

All four houses are now occupied with Hab Center Clients with 40-45 jobs saved.

St. Louis Regional Chamber (Launch Code) 08-DI-104: Over the past few months, LaunchCode has helped many individuals find employment in the St. Louis region*. The goal is to look at the individual and their talents, rather than the path it took to get there and whether it lines up with what's considered traditional in the tech field. For example, LaunchCode helped Lova Padmini Devi Yasarapu, whom LaunchCode has been mentoring and training through its education program focused on putting more woman into the tech world: Codergirl. Lova has not worked for over 2 years, and recently secured a position at Mastercard, first as an apprentice and then as a full time employee with the company. *The data and narratives above reflect only the individuals LaunchCode served who lives and works in Missouri.

Taney County 08-DI-105: 100% Complete CDBG Environmental Review approved 9/30/15. Authorization to use funds approved 9/30/15. Project funded to County 9/30/15 and will fund to sub-recipient on 10/1/15. This is our only CDBG activity. Construction started 10/6/15 and is 8% complete as of 12/18/15.

Cortex 08-DI-106: The acquisition of the site has been completed. 100% complete.

Demolition: Demolition has been completed. 100%. Abatement: Abatement has been completed 100%. Facility

Construction: Design for facility construction is complete 100%; Procurement for construction has been completed 100%; Contracts awarded and Start of Construction has been issued;

Construction is underway 50% completed. Administration 50% complete.

SLATE 08-DI-107: To date SLATE has placed a total of 1031 young people. This is 103% of goal. The goal will be met by the end of the contract.

SLATE provided direct services in the areas of youth workforce development, mentoring, financial literacy, supportive services, and summer jobs. . All youth were given the opportunity to open a free checking and savings accounts with direct deposit.

SLATE provided sixteen hours of Job Readiness Training and Financial Literacy. Some of the topics for Job Readiness Training were time management, workplace attitude, work place expectations, workplace attire, conflict resolution, leadership skills, and many other skills that would help a young person flourish on a job. Helping the unbanked market in Saint Louis City was a major goal in the summer jobs program. The financial literacy component this year was extremely robust. 98% percent of the students opened a

checking and savings account for the first time. 98% of the participants

The summer jobs program was extremely special and the funding made a tremendous difference in many lives. Each participant has a job coach, case manager, and mentor. Young people learned about careers, scholarship opportunities, and stayed positively engaged with the program the entire summer.

St. Louis County 08-DI-108: The fourth quarter of 2015 began with the conclusion of the Summer job league (SJL) in which Better Family Life, Inc. successfully placed more than 500 youth participants into a meaningful work experience. Youth were placed in the fields of Healthcare, Hospitality, Retail, office Administration, Food Service, Veterinary Services, Local Government Agencies and Municipalities, Community Serving Agencies, Childcare Facilities and Private Section Businesses. Ten percent of participating youth were offered permanent employment opportunities by the end of the program. By the end of the fourth quarter Better Family Life, Inc. hand enrolled 21 youth into the WIO Out of School Youth Program with a new enrollment goal of 100. Twenty-three of the programs 154 participants who have never been placed, were placed into employment and 5 participants were enrolled in post-secondary institutions or skill based training. The Urban League of Metropolitan St. Louis, Inc. placed 401 participants in the Summer Job League program and 23 participants in the State Parks Youth Corp Program. Eight youth from the Summer Job League Program obtained permanent employment.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2008-DI-01, City of Mexico 2008-DI-01	\$0.00	\$4,231,000.00	\$4,231,000.00
2008-DI-02, New Madrid County 2008-DI-02	\$0.00	\$2,510,000.00	\$2,510,000.00
2008-DI-03, St. Louis County (planning) 2008-DI-03	\$49,344.57	\$1,000,000.00	\$671,044.24
2008-DI-04, City of Dixon 2008-DI-04	\$0.00	\$7,939.49	\$7,939.49
2008-DI-05, Eminence - WATER 2008-DI-05	\$0.00	\$400,000.00	\$400,000.00
2008-DI-06, Macon County 2008-DI-06	\$0.00	\$408,500.00	\$408,500.00
2008-DI-07, City of Maryville 2008-DI-07	\$0.00	\$375,000.00	\$375,000.00
2008-DI-08, Montgomery County 2008-DI-08	\$1,726,819.84	\$2,250,000.00	\$2,221,150.08
2008-DI-09, Morgan County 2008-DI-09	\$0.00	\$200,000.00	\$200,000.00
2008-DI-10, Nodaway County 2008-DI-10	\$30,414.29	\$278,900.00	\$276,000.00
2008-DI-100, City of De Soto 2008-DI-100	\$0.00	\$681,996.40	\$681,996.40
2008-DI-101, city of Lake Ozark 2008-DI-101	\$0.00	\$1,167,537.00	\$0.00
2008-DI-102, St. Louis County- Nelson Center - 2008-DI-	\$0.00	\$602,168.00	\$512,500.00
2008-DI-103, City of Slater 2008-DI-103	\$84,304.93	\$360,000.00	\$312,719.48
2008-DI-104, St. Louis Regional Chamber	\$171,230.87	\$1,000,000.00	\$471,294.21
2008-DI-105, Taney County 2008-DI-105	\$0.00	\$100,000.00	\$100,000.00
2008-DI-106, CORTEX 2008-DI-106	\$1,325,279.70	\$5,000,000.00	\$3,662,066.74
2008-DI-107, St. Louis Agency on Training and Employment	\$118,237.67	\$565,000.00	\$118,237.67
2008-DI-108, St. Louis County	\$200,419.98	\$532,000.00	\$380,198.13
2008-DI-11, Pulaski County 2008-DI-11	\$0.00	\$250,000.00	\$250,000.00
2008-DI-12, City of Savannah 2008-DI-12	\$0.00	\$251,800.00	\$251,800.00
2008-DI-13, Schuyler County	\$0.00	\$100,000.00	\$100,000.00
2008-DI-14, Scotland County 2008-DI-14	\$41,511.20	\$600,000.00	\$598,540.00



2008-DI-15, Jefferson City	\$0.00	\$2,183,100.00	\$2,183,100.00
2008-DI-16, St. Louis County (Wellston) 2008-DI-16	\$0.00	\$2,000,000.00	\$2,000,000.00
2008-DI-17, Taney County (Boy's Camp Road)	\$0.00	\$250,000.00	\$250,000.00
2008-DI-18, Ste. Genevieve County 2008-DI-18	\$0.00	\$2,262,540.00	\$2,146,349.38
2008-DI-19, Butler County - Three Rivers CC 2008-DI-19	\$0.00	\$734,104.58	\$734,104.58
2008-DI-20, Cass County - Metropolitan Community	\$0.00	\$2,221,660.00	\$2,221,660.00
2008-DI-21, Franklin County - East Central College 2008-	\$0.00	\$769,000.00	\$769,000.00
2008-DI-22, Greene County - Ozarks Technical CC 2008-	\$0.00	\$1,150,103.56	\$1,150,103.56
2008-DI-23, Grundy County - North Central MO College	\$0.00	\$470,831.00	\$470,831.00
2008-DI-24, Jefferson County - Jefferson College 2008-dl-	\$0.00	\$868,886.41	\$868,886.41
2008-DI-25, Newton County - Crowder College 2008-DI-25	\$0.00	\$757,837.21	\$757,837.21
2008-DI-26, Pettis County - State Fair CC 2008-DI-26	\$0.00	\$718,463.47	\$718,463.47
2008-DI-27, Randolph County - Moberly Area CC 2008-DI-	\$0.00	\$696,011.00	\$696,011.00
2008-DI-28, St. Charles County - St. Charles CC 2008-DI-	\$0.00	\$1,149,973.00	\$512,901.60
2008-DI-29, St. Francois County- Mineral Area College	\$0.00	\$380,000.00	\$380,000.00
2008-DI-30, St. Louis City - St. Louis CC 2008-DI-30	\$17,660.03	\$2,060,338.00	\$2,057,253.40
2008-DI-31, City of Perryville 2008-DI-31	\$0.00	\$648,444.39	\$648,444.39
2008-DI-32, City of Belton 2008-DI-32	\$0.00	\$725,250.00	\$725,250.00
2008-DI-33, City of Moberly - H 2008-DI-33	\$0.00	\$697,755.00	\$697,755.00
2008-DI-34, City of Harrisonville 2008-DI-34	\$0.00	\$763,490.00	\$763,490.00
2008-DI-36, Eldon - H 2008-DI-36	\$0.00	\$425,786.00	\$425,786.00
2008-DI-37, Crawford County - H 2008-DI-37	\$0.00	\$361,079.00	\$361,079.00
2008-DI-38, St. Louis (North Sarah)-H- 2008-DI-38	\$0.00	\$1,600,000.00	\$1,600,000.00
2008-DI-39, Brashear - ARH 2008-DI-39	\$0.00	\$997,600.00	\$997,600.00
2008-DI-40, St. Louis County - Dutchtown 2008-DI-40	\$0.00	\$2,750,000.00	\$2,750,000.00
2008-DI-41, St. Martins 2008-DI-41	\$0.00	\$60,628.00	\$60,628.00
2008-DI-42, Osage County - H 2008-DI-42	\$0.00	\$862,530.35	\$862,530.35
2008-DI-43, Pulaski County - H 2008-DI-43	\$0.00	\$306,563.00	\$180,790.25
2008-DI-44, St. Louis County - Chrysler 2008-DI-44	\$0.00	\$262,500.00	\$262,500.00
2008-DI-45, Bellefontaine Neighbors 2008-DI-45	\$27,511.08	\$3,500,000.00	\$3,167,512.64
2008-DI-46, Houston 2008-DI-46	\$0.00	\$695,100.00	\$695,100.00
2008-DI-47, Lake Ozark 2008-DI-47	\$0.00	\$2,988,250.24	\$2,988,250.24
2008-DI-48, Cuba - 2008-DI-48	\$0.00	\$285,902.67	\$285,902.67
2008-DI-49, Pettis County 2008-DI-49	\$0.00	\$1,600,000.00	\$1,600,000.00
2008-DI-50, Canton 2008-DI-50	\$0.00	\$1,983,400.53	\$1,983,400.53
2008-DI-52, Audrain County 2008-DI-52	\$0.00	\$117,020.00	\$117,020.00
2008-DI-53, Buchanan County 2008-DI-53	\$0.00	\$89,190.00	\$89,190.00
2008-DI-54, Butler County 2008-DI-54	\$0.00	\$97,170.00	\$97,170.00
2008-DI-55, Callaway County 2008-DI-55	\$0.00	\$138,317.54	\$138,317.54
2008-DI-56, Cedar County 2008-DI-56	\$0.00	\$95,700.00	\$95,700.00
2008-DI-57, Greene County 2008-DI-57	\$0.00	\$187,050.00	\$187,050.00

2008-DI-58, Grundy County 2008-DI-58	\$0.00	\$117,680.00	\$117,680.00
2008-DI-59, Howell County 2008-DI-59	\$0.00	\$111,000.00	\$111,000.00
2008-DI-60, Jasper County 2008-DI-60	\$0.00	\$111,150.00	\$111,150.00
2008-DI-61, Johnson County 2008-DI-61	\$0.00	\$94,480.00	\$94,480.00
2008-DI-62, Laclede County 2008-DI-62	\$10,351.84	\$109,330.00	\$78,967.07
2008-DI-63, Nodaway County 2008-DI-63	\$0.00	\$91,930.00	\$91,930.00
2008-DI-64, Perry County 2008-DI-64	\$0.00	\$122,720.00	\$122,720.00
2008-DI-65, Phelps County 2008-DI-65	\$0.00	\$118,760.00	\$118,760.00
2008-DI-66, Platte County 2008-DI-66	\$0.00	\$98,302.46	\$98,302.46
2008-DI-67, Scotland County 2008-DI-67	\$0.00	\$97,740.00	\$97,740.00
2008-DI-68, Stoddard County 2008-DI-68	\$0.00	\$110,780.00	\$110,780.00
2008-DI-69, Warren County 2008-DI-69	\$0.00	\$91,680.00	\$91,680.00
2008-DI-70, Marble Hill 2008-DI-70	\$0.00	\$34,462.91	\$34,462.91
2008-DI-71, La Grange 2008-DI-71	\$0.00	\$107,122.00	\$107,122.00
2008-DI-72, Hannibal 2008-DI-72	\$0.00	\$220,694.39	\$220,694.39
2008-DI-73, Jefferson City 2008-DI-73	\$0.00	\$673,195.00	\$673,195.00
2008-DI-74, Ferguson 2008-DI-74	\$0.00	\$1,100,000.00	\$747,040.14
2008-DI-75, Poplar Bluff 2008-DI-75	\$0.00	\$342,938.00	\$181,308.11
2008-DI-76, University City 2008-DI-76	\$0.00	\$461,082.00	\$461,082.00
2008-DI-77, Pettis County 2008-DI-77	\$0.00	\$1,093,300.00	\$1,093,300.00
2008-DI-78, St. Louis 2008-DI-78	\$0.00	\$500,000.00	\$0.00
2008-DI-79, HSTCC 2008-DI-79	\$0.00	\$150,000.00	\$150,000.00
2008-DI-80, ESC 2008-DI-80	\$0.00	\$75,000.00	\$75,000.00
2008-DI-82, Neighborhood Life House 2008-DI-82	\$0.00	\$205,000.00	\$165,007.13
2008-DI-83, Duquesne 2008-DI-83	\$0.00	\$500,000.00	\$464,725.00
2008-DI-84, Joplin Habitat for Humanity - 2008-DI-84	\$0.00	\$3,685,735.27	\$3,685,735.27
2008-DI-85, St. Louis County 2008-DI-85	\$214,289.94	\$3,000,000.00	\$565,008.34
2008-DI-86, Full Employment Council 2008-DI-86	\$0.00	\$1,566,698.00	\$1,566,698.00
2008-DI-87, Springfield BDC 2008-DI-87	\$59,210.53	\$1,000,000.00	\$217,105.26
2008-DI-88, Jefferson City Area Chamber of Commerce	\$16,106.79	\$1,000,000.00	\$16,106.79
2008-DI-90, EDC of St. Charles County 2008-DI-90	\$0.00	\$1,000,000.00	\$15,547.35
2008-DI-91, St. Joseph Metro Chamber of Commerce	\$50,731.21	\$1,000,000.00	\$155,102.30
2008-DI-92, Joplin Area Chamber of Commerce Foundation	\$22,878.74	\$1,000,000.00	\$65,794.22
2008-DI-93, Johnson County EDC 2008-DI-93	\$0.00	\$996,975.00	\$68,108.95
2008-DI-94, Cape Girardeau Development Foundation	\$77,246.92	\$1,000,000.00	\$679,297.28
2008-DI-96, St. Louis County Economic Council 2008-DI-96	\$0.00	\$500,000.00	\$0.00
2008-DI-97, Bi State Development Agency 2008-DI-97	\$0.00	\$499,196.00	\$0.00
2008-DI-98, St. Louis Small Business Empowerment Center	\$0.00	\$289,800.00	\$63,525.00
2008-DI-99, WGU-Missouri 2008-DI-99	\$461,824.00	\$4,000,000.00	\$4,000,000.00
DI-2008-STADM, DI-State Admin	\$63,763.20	\$2,315,137.00	\$1,720,773.54



Activities

Project # / Title: 2008-DI-03 / St. Louis County (planning) 2008-DI-03

Grantee Activity Number: DI-2STLC01

Activity Title: St. Louis County 2008-DI-03

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

2008-DI-03

Project Title:

St. Louis County (planning) 2008-DI-03

Projected Start Date:

12/02/2009

Projected End Date:

12/02/2011

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

St. Louis County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

N/A

To Date

\$1,000,000.00

Total Budget

\$0.00

\$1,000,000.00

Total Obligated

\$0.00

\$1,000,000.00

Total Funds Drawdown

\$49,344.57

\$671,044.24

Program Funds Drawdown

\$49,344.57

\$671,044.24

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$49,344.57

\$671,044.24

St. Louis County

\$49,344.57

\$671,044.24

Match Contributed

\$0.00

\$0.00

Activity Description:

Funds are restricted to payments directly related to Aerostrat contract for planning services to evaluate the viability of Lambert airport as a cargo hub. CDBG funds shall not release more than \$500,000 for payment to Aerostrata prior to either 307 billed "man days" (as defined in said contract), or a period of 6 months after execution of the contract, whichever comes first. The remaining \$500,000 shall be released for drawdown only upon successful evaluation of the viability of a cargo hub located at Lambert

Location Description:

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-08 / Montgomery County 2008-DI-08

Grantee Activity Number: DI-MON19

Activity Title: Montgomery County 2008-DI-08

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

2008-DI-08

Projected Start Date:

01/27/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Montgomery County 2008-DI-08

Projected End Date:

01/27/2012

Completed Activity Actual End Date:

Responsible Organization:

Montgomery County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

N/A

To Date

\$2,195,122.00

Total Budget

\$0.00

\$2,195,122.00

Total Obligated

\$0.00

\$2,195,122.00



Total Funds Drawdown	\$1,714,503.95	\$2,195,122.00
Program Funds Drawdown	\$1,714,503.95	\$2,195,122.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,714,503.95	\$2,195,122.00
Montgomery County	\$1,714,503.95	\$2,195,122.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The county proposes to partner with the Missouri Dept. of Transportation to construct a new Highway 19 railroad overpass north of I-70 in conjunction with relocation of a portion of the highway, that will go over, instead of under the tracks.

Location Description:

Highway 19 overpass at the railroad located in Montgomery County.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DI-MON35
Activity Title:	Montgomery County - local admin

Activity Category:

Administration

Project Number:

2008-DI-08

Projected Start Date:

01/27/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Montgomery County 2008-DI-08

Projected End Date:

01/27/2012

Completed Activity Actual End Date:

Responsible Organization:

Montgomery County

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$54,878.00
Total Budget	\$0.00	\$54,878.00
Total Obligated	\$0.00	\$54,878.00
Total Funds Drawdown	\$12,315.89	\$26,028.08
Program Funds Drawdown	\$12,315.89	\$26,028.08
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,315.89	\$26,028.08
Montgomery County	\$12,315.89	\$26,028.08
Match Contributed	\$0.00	\$0.00

Activity Description:

The county proposes to partner with the Missouri Dept. of Transportation to construct a new Highway 19 railroad overpass north of I-70 in conjunction with relocation of a portion of the highway, that will go over, instead of under the tracks.

Location Description:

Highway 19 overpass at the railroad in Montgomery County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-10 / Nodaway County 2008-DI-10

Grantee Activity Number: DI-NOC19

Activity Title: Nodaway County 2008-DI-10

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

2008-DI-10

Projected Start Date:

01/27/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Nodaway County 2008-DI-10

Projected End Date:

01/27/2012

Completed Activity Actual End Date:

Responsible Organization:

Nodaway County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

To Date

Total Budget

N/A

\$269,000.00

Total Obligated

\$0.00

\$269,000.00

Total Funds Drawdown

\$0.00

\$269,000.00

Program Funds Drawdown

\$30,414.29

\$269,000.00

Program Income Drawdown

\$30,414.29

\$269,000.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Nodaway County

\$30,414.29

\$269,000.00

\$30,414.29

\$269,000.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Replacement of Bridge #686 in Jackson Township in southeastern Nodaway County.

Location Description:

Jackson Township in SE Nodaway County

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2008-DI-103 / City of Slater 2008-DI-103

Grantee Activity Number: DI-H-SLA
Activity Title: Slater - ARH

Activity Category:
Affordable Rental Housing

Activity Status:
Under Way

Project Number:
2008-DI-103

Project Title:
City of Slater 2008-DI-103



Projected Start Date:

07/23/2014

Projected End Date:

07/23/2016

Benefit Type:

Direct (HouseHold)

Completed Activity Actual End Date:**National Objective:**

Low/Mod

Responsible Organization:

City of Slater

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$360,000.00
Total Budget	\$0.00	\$360,000.00
Total Obligated	\$0.00	\$360,000.00
Total Funds Drawdown	\$84,304.93	\$312,719.48
Program Funds Drawdown	\$84,304.93	\$312,719.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$84,304.93	\$312,719.48
City of Slater	\$84,304.93	\$312,719.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction of 4 new affordable rental housing units, with four households per unit benefitting

Location Description:

Construction of 4 affordable rental housing units in Slater

Activity Progress Narrative:**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Housing Units	0	4/4
# of Multifamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	12/0	0/12	12/12	100.00
# Renter Households	0	0	0	12/0	0/12	12/12	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2008-DI-104 / St. Louis Regional Chamber

Grantee Activity Number: DI-STLRC23

Activity Title: St. Louis Regional Chamber - ED

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

2008-DI-104

Projected Start Date:

12/03/2014

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

St. Louis Regional Chamber

Projected End Date:

12/03/2016

Completed Activity Actual End Date:

Responsible Organization:

St. Louis Regional Chamber

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

N/A

To Date

\$920,000.00

Total Budget

\$0.00

\$920,000.00

Total Obligated

\$0.00

\$920,000.00

Total Funds Drawdown

\$158,547.10

\$436,383.53



Program Funds Drawdown	\$158,547.10	\$436,383.53
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$158,547.10	\$436,383.53
St. Louis Regional Chamber	\$158,547.10	\$436,383.53
Match Contributed	\$0.00	\$0.00

Activity Description:

Job training and placement of participants in IT jobs. 20 proposed jobs, of which at least 51% are pledged to be LMI.

Location Description:

St. Louis region

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	22/0	13/11	49/20	71.43

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	6	1	14	28/0	14/11	63/20	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DI-STLRC35
Activity Title:	St. Louis Regional Chamber - ADMIN

Activity Category:

Administration

Project Number:

2008-DI-104

Projected Start Date:

12/03/2014

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

St. Louis Regional Chamber

Projected End Date:

12/03/2016

Completed Activity Actual End Date:

Responsible Organization:

St. Louis Regional Chamber

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$80,000.00
Total Budget	\$0.00	\$80,000.00
Total Obligated	\$0.00	\$80,000.00
Total Funds Drawdown	\$12,683.77	\$34,910.68
Program Funds Drawdown	\$12,683.77	\$34,910.68
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,683.77	\$34,910.68
St. Louis Regional Chamber	\$12,683.77	\$34,910.68
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-106 / CORTEX 2008-DI-106

Grantee Activity Number: DI-COR5

Activity Title: CORTEX - ACQ

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

2008-DI-106

Projected Start Date:

02/05/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

CORTEX 2008-DI-106

Projected End Date:

02/15/2017

Completed Activity Actual End Date:

Responsible Organization:

CORTEX

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

N/A

To Date

\$4,619,212.96

Total Budget

\$69,212.96

\$4,619,212.96

Total Obligated

\$69,212.96

\$4,619,212.96

Total Funds Drawdown

\$1,325,279.70

\$3,306,279.70

Program Funds Drawdown

\$1,325,279.70

\$3,306,279.70

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$1,325,279.70

\$3,306,279.70

CORTEX

\$1,325,279.70

\$3,306,279.70



Match Contributed

\$0.00

\$0.00

Activity Description:

Site acquisition, demolition of existing structure, and construction of new 60,000 sq ft facility to serve as a Techshop for Cortex in St. Louis City as an innovation and entrepreneurial center.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DI-COR9
Activity Title:	CORTEX - DEMO

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
2008-DI-106

Project Title:
CORTEX 2008-DI-106

Projected Start Date:
02/15/2015

Projected End Date:
02/15/2015

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
CORTEX

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$330,787.04
Total Budget	(\$69,212.96)	\$330,787.04
Total Obligated	(\$69,212.96)	\$330,787.04
Total Funds Drawdown	\$0.00	\$330,787.04
Program Funds Drawdown	\$0.00	\$330,787.04
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$330,787.04
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of existing structure to construct a 60,000 sq ft facility. See activity DI-COR5

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-107 / St. Louis Agency on Training and Employment

Grantee Activity Number: DI-SLATE
Activity Title: SLATE-Public Services

Activity Category:

Public services

Project Number:

2008-DI-107

Projected Start Date:

03/27/2015

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

St. Louis Agency on Training and Employment

Projected End Date:

03/27/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Louis Agency on Training and Employment

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$550,875.00
Total Budget	\$0.00	\$550,875.00
Total Obligated	\$0.00	\$550,875.00
Total Funds Drawdown	\$115,608.49	\$115,608.49
Program Funds Drawdown	\$115,608.49	\$115,608.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$115,608.49	\$115,608.49
St. Louis Agency on Training and Employment	\$115,608.49	\$115,608.49



Match Contributed

\$0.00

\$0.00

Activity Description:

Project assists with employment supportive services for youth jobs program.

Location Description:

St. Louis area.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period		Total	Cumulative Actual Total / Expected			
	Low	Mod		Low	Mod	Total	Low/Mod%
# of Cases opened	74	0	74	1031/0	0/1000	1031/1000	100.00
# of Cases closed	74	0	74	1031/0	0/1000	1031/1000	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DI-SLATE35

Activity Title: SLATE-ADMIN

Activity Category:

Administration

Project Number:

2008-DI-107

Projected Start Date:

03/27/2015

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

St. Louis Agency on Training and Employment

Projected End Date:

03/27/2018

Completed Activity Actual End Date:

Responsible Organization:

St. Louis Agency on Training and Employment

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$14,125.00
Total Budget	\$0.00	\$14,125.00
Total Obligated	\$0.00	\$14,125.00
Total Funds Drawdown	\$2,629.18	\$2,629.18
Program Funds Drawdown	\$2,629.18	\$2,629.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,629.18	\$2,629.18
St. Louis Agency on Training and Employment	\$2,629.18	\$2,629.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Project assists with employment supportive services for youth jobs program.

Location Description:

St. Louis area.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-108 / St. Louis County

Grantee Activity Number: DI-STYJP

Activity Title: St. Louis County-YJP Public Services

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

2008-DI-108

Project Title:

St. Louis County

Projected Start Date:

03/27/2015

Projected End Date:

03/27/2018

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

St. Louis County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

To Date

N/A

\$532,000.00

Total Budget

\$0.00

\$532,000.00

Total Obligated

\$0.00

\$532,000.00

Total Funds Drawdown

\$200,419.98

\$380,198.13

Program Funds Drawdown

\$200,419.98

\$380,198.13

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$200,419.98

\$380,198.13

St. Louis County

\$200,419.98

\$380,198.13



Match Contributed

\$0.00

\$0.00

Activity Description:

Project assists with employment supportive services for youth jobs program.

Location Description:

St. Louis County

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	791	0	791	1212/0	0/1000	1212/1000	100.00
# of Cases closed	791	0	791	1212/0	0/1000	1212/1000	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-14 / Scotland County 2008-DI-14

Grantee Activity Number: DI-1SCOT19

Activity Title: Scotland County - 2008-DI-14

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way



Project Number:

2008-DI-14

Projected Start Date:

01/27/2010

Benefit Type:

Area ()

National Objective:

Urgent Need

Project Title:

Scotland County 2008-DI-14

Projected End Date:

01/27/2012

Completed Activity Actual End Date:**Responsible Organization:**

Scotland County

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2015**

N/A

To Date

\$585,400.00

Total Budget

\$0.00

\$585,400.00

Total Obligated

\$0.00

\$585,400.00

Total Funds Drawdown

\$35,671.20

\$585,400.00

Program Funds Drawdown

\$35,671.20

\$585,400.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$35,671.20

\$585,400.00

Scotland County

\$35,671.20

\$585,400.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Replacement of county Bridges 159 and 375 with longer span, wider, two-lane steel and concrete bridges built to a 100-year flood level.

Location Description:

County bridges 159 and 375 located in Scotland County.

Activity Progress Narrative:**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/230

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DI-1SCOT35
Activity Title:	Scotland County - 375 local admin

Activity Category:

Administration

Project Number:

2008-DI-14

Projected Start Date:

01/27/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Scotland County 2008-DI-14

Projected End Date:

01/27/2012

Completed Activity Actual End Date:

Responsible Organization:

Scotland County

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$14,600.00
Total Budget	\$0.00	\$14,600.00
Total Obligated	\$0.00	\$14,600.00
Total Funds Drawdown	\$5,840.00	\$13,140.00
Program Funds Drawdown	\$5,840.00	\$13,140.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,840.00	\$13,140.00
Scotland County	\$5,840.00	\$13,140.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Replacement of county Bridges 159 and 375 with longer span, wider, two-lane steel and concrete bridges built to a 100-year flood level.

Location Description:

County bridges 159 and 375 located in Scotland County.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-16 / St. Louis County (Wellston) 2008-DI-16

Grantee Activity Number: DI-1STLC19

Activity Title: St. Louis County 2008-DI-16

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

2008-DI-16

Projected Start Date:

01/27/2010

Benefit Type:

Area ()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

St. Louis County (Wellston) 2008-DI-16

Projected End Date:

01/27/2012

Completed Activity Actual End Date:

Responsible Organization:

St. Louis County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

To Date

N/A

\$2,000,000.00

Total Budget

\$0.00

\$2,000,000.00

Total Obligated

\$0.00

\$2,000,000.00

Total Funds Drawdown

\$0.00

\$2,000,000.00

Program Funds Drawdown

\$0.00

\$2,000,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$2,000,000.00

St. Louis County

\$0.00

\$2,000,000.00



Match Contributed \$0.00 \$0.00

Activity Description:

Construction of developmental child care center in area of Wellston.

Location Description:

Activity Progress Narrative:

Project pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Public Facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2008-DI-30 / St. Louis City - St. Louis CC 2008-DI-30

Grantee Activity Number: DI-T-SLC01
Activity Title: St. Louis City - St. Louis CC

Activity Category:
Econ. development or recovery activity that creates/retains

Activity Status:
Under Way

Project Number:
2008-DI-30

Project Title:
St. Louis City - St. Louis CC 2008-DI-30



Projected Start Date:

03/03/2010

Projected End Date:

03/03/2012

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:**National Objective:**

Low/Mod

Responsible Organization:

City of St. Louis

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2015**

N/A

To Date

\$2,060,338.00

Total Budget

\$0.00

\$2,060,338.00

Total Obligated

\$0.00

\$2,060,338.00

Total Funds Drawdown

\$17,660.03

\$2,057,253.40

Program Funds Drawdown

\$17,660.03

\$2,057,253.40

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$17,660.03

\$2,057,253.40

City of St. Louis

\$17,660.03

\$2,057,253.40

Match Contributed

\$0.00

\$0.00

Activity Description:

Job training eligible under Section 105(a)(8). Includes purchase of equipment necessary to deliver the training.

Location Description:

Counties served by St. Louis Community College

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures**

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Persons	0	0	0	0/0	1004/433	1519/848	66.10	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2008-DI-44 / St. Louis County - Chrysler 2008-DI-44

Grantee Activity Number: DI-STLC01

Activity Title: St. Louis County

Activity Category:

Planning

Project Number:

2008-DI-44

Projected Start Date:

05/26/2010

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

St. Louis County - Chrysler 2008-DI-44

Projected End Date:

05/26/2012

Completed Activity Actual End Date:

Responsible Organization:

St. Louis County

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$262,500.00
Total Budget	\$0.00	\$262,500.00
Total Obligated	\$0.00	\$262,500.00
Total Funds Drawdown	\$0.00	\$262,500.00
Program Funds Drawdown	\$0.00	\$262,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$262,500.00



St. Louis County	\$0.00	\$262,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Project pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	0	0/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2008-DI-45 / Bellefontaine Neighbors 2008-DI-45

Grantee Activity Number: DI-BELN24
Activity Title: Bellefontaine - DEMO

Activity Category: Clearance and Demolition
Activity Status: Under Way



Project Number:

2008-DI-45

Projected Start Date:

05/13/2010

Benefit Type:

()

National Objective:

Slums and Blight

Project Title:

Bellefontaine Neighbors 2008-DI-45

Projected End Date:

05/13/2010

Completed Activity Actual End Date:**Responsible Organization:**

Bellefontaine Neighbors

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2015**

N/A

To Date

\$3,460,083.00

Total Budget

\$0.00

\$3,460,083.00

Total Obligated

\$0.00

\$3,460,083.00

Total Funds Drawdown

\$24,011.08

\$3,149,554.81

Program Funds Drawdown

\$24,011.08

\$3,149,554.81

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$24,011.08

\$3,149,554.81

Bellefontaine Neighbors

\$24,011.08

\$3,149,554.81

Match Contributed

\$0.00

\$0.00

Activity Description:

demolition of 1 property and 22 buildings in city of Bellefontaine Neighbors

Location Description:

1 property, 22 buildings in city of Bellefontaine neighbors

Activity Progress Narrative:**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
# of buildings (non-residential)	0	22/20

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	DI-BELN35
Activity Title:	Bellefontaine - ADMIN

Activity Category:

Administration

Project Number:

2008-DI-45

Projected Start Date:

05/13/2010

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Bellefontaine Neighbors 2008-DI-45

Projected End Date:

05/13/2012

Completed Activity Actual End Date:

Responsible Organization:

Bellefontaine Neighbors

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$39,917.00
Total Budget	\$0.00	\$39,917.00
Total Obligated	\$0.00	\$39,917.00
Total Funds Drawdown	\$3,500.00	\$17,957.83
Program Funds Drawdown	\$3,500.00	\$17,957.83
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,500.00	\$17,957.83
Bellefontaine Neighbors	\$3,500.00	\$17,957.83
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 1 property, 22 buildings in city of Bellefontaine neighbors

Location Description:

1 property, 22 buildings in city of Bellefontaine neighbors

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-62 / Laclede County 2008-DI-62

Grantee Activity Number: DREF-LAC01

Activity Title: Laclede Co - DREF Planning-08DI62

Activity Category:

Planning

Activity Status:

Under Way

Project Number:

2008-DI-62

Project Title:

Laclede County 2008-DI-62

Projected Start Date:

03/14/2011

Projected End Date:

03/14/2013

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Laclede County

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

N/A

To Date

\$109,330.00

Total Budget

\$0.00

\$109,330.00

Total Obligated

\$0.00

\$109,330.00

Total Funds Drawdown

\$10,351.84

\$78,967.07

Program Funds Drawdown

\$10,351.84

\$78,967.07

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$10,351.84

\$78,967.07

Laclede County

\$10,351.84

\$78,967.07



Match Contributed

\$0.00

\$0.00

Activity Description:

Area covered includes Camden, Laclede, Miller, and Morgan counties. Activities include:

- localized mapping as it relates to communities and modified flood zones and decertified levees,
- Technical assistance and/or planning for land utilization in high hazard areas
- Professional development for local community leaders responsible for floodplain management
- Technical assistance for completing cost benefit analysis for hazard mitigation funding
- Identification, minimal mapping and mitigation planning for critical infrastructure,
- Integration of program outcomes with various state and federal agencies
- Technical assistance to assist community leaders in the decision making process in order to prevent future development in high hazard areas, mitigate existing risks in hazard areas, and to implement identified mitigation strategies.
- Assessment of sheltering availability and planning for sheltering options.

Location Description:

Area covered includes Camden, Laclede, Miller, and Morgan counties.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	109330/10933

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2008-DI-79 / HSTCC 2008-DI-79



Grantee Activity Number:	DI-HST35
Activity Title:	HST - Joplin Jump Start Housing - ADM

Activity Category:

Administration

Project Number:

2008-DI-79

Projected Start Date:

08/12/2011

Benefit Type:

()

National Objective:

N/A

Activity Status:

Completed

Project Title:

HSTCC 2008-DI-79

Projected End Date:

08/12/2013

Completed Activity Actual End Date:

10/23/2015

Responsible Organization:

Harry S Truman Coordinating Council

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$0.00	\$150,000.00
Program Funds Drawdown	\$0.00	\$150,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$150,000.00
Harry S Truman Coordinating Council	\$0.00	\$150,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Assist regional planning commission with assesment of homes for rehab, outreach to homeowners, coordination and collaboration of available funding sources and identification of unmet needs.

Location Description:

Areas that were affected by a weather related incident including Joplin, Duquesne, Jasper and Newton.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-80 / ESC 2008-DI-80

Grantee Activity Number: DI-ESC35

Activity Title: ESC - Joplin - ADM

Activity Category:

Administration

Activity Status:

Completed

Project Number:

2008-DI-80

Project Title:

ESC 2008-DI-80

Projected Start Date:

08/30/2011

Projected End Date:

08/30/2013

Benefit Type:

()

Completed Activity Actual End Date:

12/01/2015

National Objective:

N/A

Responsible Organization:

Economic Security Corporation

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

To Date

N/A

\$75,000.00

Total Budget

\$0.00

\$75,000.00

Total Obligated

\$0.00

\$75,000.00

Total Funds Drawdown

\$0.00

\$75,000.00

Program Funds Drawdown

\$0.00

\$75,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$75,000.00

Economic Security Corporation

\$0.00

\$75,000.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Assist economic security corporation with assesment of homes for rehab, outreach to homeowners, coordination and collaboration of available funding sources and identification of unmet needs.

Location Description:

Economic security cooporation located in Joplin

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-85 / St. Louis County 2008-DI-85

Grantee Activity Number: DI-SCLM20

Activity Title: St. Louis County - Lemay - Streets

Activitiy Category:

Construction/reconstruction of streets

Activity Status:

Under Way

Project Number:

2008-DI-85

Project Title:

St. Louis County 2008-DI-85

Projected Start Date:

02/10/2012

Projected End Date:

02/10/2012



Benefit Type:

Area ()

National Objective:

Low/Mod

Completed Activity Actual End Date:**Responsible Organization:**

St. Louis County

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,926,830.00
Total Budget	\$0.00	\$2,926,830.00
Total Obligated	\$0.00	\$2,926,830.00
Total Funds Drawdown	\$214,289.94	\$554,971.91
Program Funds Drawdown	\$214,289.94	\$554,971.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$214,289.94	\$554,971.91
St. Louis County	\$214,289.94	\$554,971.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Construction/reconstruction of streets near a flood area.

Location Description:

Street near River Des Peres located in St. Louis County.

Activity Progress Narrative:**Accomplishments Performance Measures****No Accomplishments Performance Measures****Beneficiaries Performance Measures****No Beneficiaries Performance Measures found.****Activity Locations****No Activity Locations found.****Other Funding Sources Budgeted - Detail****No Other Match Funding Sources Found**

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-87 / Springfield BDC 2008-DI-87

Grantee Activity Number: DI-I-SPR23

Activity Title: SBDC - I - Job Training

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

2008-DI-87

Project Title:

Springfield BDC 2008-DI-87

Projected Start Date:

08/01/2012

Projected End Date:

08/01/2014

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Springfield Business Development Corporation

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$950,000.00
Total Budget	\$0.00	\$950,000.00
Total Obligated	\$0.00	\$950,000.00
Total Funds Drawdown	\$56,250.00	\$206,250.00
Program Funds Drawdown	\$56,250.00	\$206,250.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$56,250.00	\$206,250.00
Greene County	\$0.00	\$54,375.00
Springfield Business Development Corporation	\$56,250.00	\$151,875.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Public service grant to nonprofit development agency for job training.

Location Description:



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	40/0	9/126	49/126	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: DI-I-SPR35

Activity Title: SBDC - I - ADMIN

Activity Category:

Administration

Project Number:

2008-DI-87

Projected Start Date:

08/01/2012

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Springfield BDC 2008-DI-87

Projected End Date:

08/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Springfield Business Development Corporation

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$2,960.53	\$10,855.26
Program Funds Drawdown	\$2,960.53	\$10,855.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,960.53	\$10,855.26
Greene County	\$0.00	\$0.00
Springfield Business Development Corporation	\$2,960.53	\$10,855.26
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-88 / Jefferson City Area Chamber of Commerce

Grantee Activity Number: DI-I-JCCH35

Activity Title: Jefferson Cty - I - ADMIN

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

2008-DI-88

Project Title:

Jefferson City Area Chamber of Commerce 2008-DI-

Projected Start Date:

08/01/2012

Projected End Date:

08/01/2014

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Jefferson City Area Chamber of Commerce

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

To Date

N/A

\$47,500.00

Total Budget

\$0.00

\$47,500.00

Total Obligated

\$0.00

\$47,500.00

Total Funds Drawdown

\$16,106.79

\$16,106.79

Program Funds Drawdown

\$16,106.79

\$16,106.79

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$16,106.79

\$16,106.79

Jefferson City Area Chamber of Commerce

\$16,106.79

\$16,106.79



Match Contributed

\$0.00

\$0.00

Activity Description:

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-91 / St. Joseph Metro Chamber of Commerce 2008-

Grantee Activity Number: DI-I-STJ23

Activity Title: St. Joseph - I - Job Creation

Activity Category:

Econ. development or recovery activity that creates/retains

Activity Status:

Under Way

Project Number:

2008-DI-91

Project Title:

St. Joseph Metro Chamber of Commerce 2008-DI-91

Projected Start Date:

08/01/2012

Projected End Date:

08/01/2014

Benefit Type:

Completed Activity Actual End Date:



Direct (Person)

National Objective:

Low/Mod

Responsible Organization:

St. Joseph Metro Chamber of Commerce

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$950,000.00
Total Budget	\$0.00	\$950,000.00
Total Obligated	\$0.00	\$950,000.00
Total Funds Drawdown	\$48,315.44	\$147,716.48
Program Funds Drawdown	\$48,315.44	\$147,716.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$45,615.44	\$147,716.48
St. Joseph Metro Chamber of Commerce	\$45,615.44	\$147,716.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Assistance with job creation in targeted industries.

Location Description:

Areas served by St. Joseph Metro Chamber of Commerce

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	6/0	3/65	9/126	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	1	5	6	7/0	8/65	15/126	100.00

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DI-I-STJ35
Activity Title:	St. Joseph - I - ADMIN

Activity Category:

Administration

Project Number:

2008-DI-91

Projected Start Date:

08/01/2012

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

St. Joseph Metro Chamber of Commerce 2008-DI-91

Projected End Date:

08/01/2014

Completed Activity Actual End Date:

Responsible Organization:

St. Joseph Metro Chamber of Commerce

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$2,415.77	\$7,385.82
Program Funds Drawdown	\$2,415.77	\$7,385.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,415.77	\$7,385.82
St. Joseph Metro Chamber of Commerce	\$2,415.77	\$7,385.82
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-92 / Joplin Area Chamber of Commerce Foundation

Grantee Activity Number: DI-I-JOP23

Activity Title: Joplin - I - Job Training

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

2008-DI-92

Project Title:

Joplin Area Chamber of Commerce Foundation 2008-

Projected Start Date:

08/01/2012

Projected End Date:

08/01/2014

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Joplin Area Chamber of Commerce Foundation

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

To Date

N/A

\$950,000.00

Total Budget

\$0.00

\$950,000.00

Total Obligated

\$0.00

\$950,000.00

Total Funds Drawdown

\$21,789.28

\$62,661.17

Program Funds Drawdown

\$21,789.28

\$62,661.17

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$21,789.28

\$62,661.17

Joplin Area Chamber of Commerce Foundation

\$21,789.28

\$62,661.17



Match Contributed

\$0.00

\$0.00

Activity Description:

Public service grant to nonprofit development agency for job training.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	55/0	30/126	85/126	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: DI-I-JOP35

Activity Title: Joplin - I - ADMIN

Activity Category:

Administration

Project Number:

2008-DI-92

Projected Start Date:

08/01/2012

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Joplin Area Chamber of Commerce Foundation 2008-

Projected End Date:

08/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Joplin Area Chamber of Commerce Foundation

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$1,089.46	\$3,133.05
Program Funds Drawdown	\$1,089.46	\$3,133.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,089.46	\$3,133.05
Joplin Area Chamber of Commerce Foundation	\$1,089.46	\$3,133.05
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-94 / Cape Girardeau Development Foundation

Grantee Activity Number: DI-I-CG23

Activity Title: Cape Girardeau - I - Job Training

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

2008-DI-94

Project Title:

Cape Girardeau Development Foundation 2008-DI-94

Projected Start Date:

08/01/2012

Projected End Date:

08/01/2014

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Cape Girardeau Development Foundation

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

To Date

N/A

\$475,000.00

Total Budget

\$0.00

\$475,000.00

Total Obligated

\$0.00

\$475,000.00

Total Funds Drawdown

\$18,750.00

\$230,308.20

Program Funds Drawdown

\$18,750.00

\$230,308.20

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$18,750.00

\$230,308.20

Cape Girardeau Development Foundation

\$18,750.00

\$230,308.20



Match Contributed

\$0.00

\$0.00

Activity Description:

Public service grant to nonprofit development agency for job training.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	28/0	28/50	56/50	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DI-I-CG35
Activity Title:	Cape Girardeau - I - ADMIN

Activity Category:

Administration

Project Number:

2008-DI-94

Projected Start Date:

08/01/2012

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Cape Girardeau Development Foundation 2008-DI-94

Projected End Date:

08/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Cape Girardeau Development Foundation

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$6,728.42	\$36,374.18
Program Funds Drawdown	\$6,728.42	\$36,374.18
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,728.42	\$36,374.18
Cape Girardeau Development Foundation	\$6,728.42	\$36,374.18
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	DI-I-CG63
Activity Title:	Cape Girardeau - Job Creation

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

2008-DI-94

Projected Start Date:

08/01/2012

Benefit Type:

()

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Cape Girardeau Development Foundation 2008-DI-94

Projected End Date:

08/01/2014

Completed Activity Actual End Date:

Responsible Organization:

Cape Girardeau Development Foundation

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$475,000.00
Total Budget	\$0.00	\$475,000.00
Total Obligated	\$0.00	\$475,000.00
Total Funds Drawdown	\$51,768.50	\$412,614.90
Program Funds Drawdown	\$51,768.50	\$412,614.90
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$51,768.50	\$412,614.90
Cape Girardeau Development Foundation	\$51,768.50	\$412,614.90
Match Contributed	\$0.00	\$0.00

Activity Description:

Assistance with job creation in targeted industries.

Location Description:

Cape Girardeau and surrounding areas.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

This Report Period			Cumulative Actual Total / Expected			
Low	Mod	Total	Low	Mod	Total	Low/Mod%



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2008-DI-96 / St. Louis County Economic Council 2008-DI-96

Grantee Activity Number:	DI-I-SLCEC
Activity Title:	SLCEC - Job Training

Activity Category:

Public services

Project Number:

2008-DI-96

Projected Start Date:

02/07/2013

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

St. Louis County Economic Council 2008-DI-96

Projected End Date:

02/07/2015

Completed Activity Actual End Date:

Responsible Organization:

St. Louis County Economic Council

Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Public service grant to nonprofit development agency for job training.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	7	8	15	13/0	18/100	31/100	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2008-DI-98 / St. Louis Small Business Empowerment Center

Grantee Activity Number:	DI-I-SBEC
Activity Title:	SBEC - Job Training

Activity Category:

Public services

Activity Status:

Under Way

Project Number:

2008-DI-98

Project Title:

St. Louis Small Business Empowerment Center 2008-

Projected Start Date:

Projected End Date:



02/07/2013

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

02/07/2015

Completed Activity Actual End Date:

Responsible Organization:

St.. Louis Small Business Empowerment Center

Overall

	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$276,000.00
Total Budget	\$0.00	\$276,000.00
Total Obligated	\$0.00	\$276,000.00
Total Funds Drawdown	\$0.00	\$60,500.00
Program Funds Drawdown	\$0.00	\$60,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$90.00)	\$60,500.00
St.. Louis Small Business Empowerment Center	(\$90.00)	\$60,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Public service grant to nonprofit development agency for job training.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	0/0	30/120	30/120	100.00

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2008-DI-99 / WGU-Missouri 2008-DI-99

Grantee Activity Number: DI-WGU23

Activity Title: WGU- ED

Activity Category:

Econ. development or recovery activity that creates/retains

Project Number:

2008-DI-99

Projected Start Date:

02/14/2013

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

WGU-Missouri 2008-DI-99

Projected End Date:

02/14/2015

Completed Activity Actual End Date:

Responsible Organization:

WGU-Missouri

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2015

N/A

To Date

\$4,000,000.00

Total Budget

\$0.00

\$4,000,000.00

Total Obligated

\$0.00

\$4,000,000.00

Total Funds Drawdown

\$461,824.00

\$4,000,000.00

Program Funds Drawdown

\$461,824.00

\$4,000,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$461,824.00

\$4,000,000.00

 WGU-Missouri

\$461,824.00

\$4,000,000.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Job creation project will assist with working capital costs for WGU-Missouri.

Location Description:



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Permanent Jobs Created	0	0	0	11/0	27/41	74/80	51.35

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	0	0	0	11/0	27/41	74/80	51.35

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DI-2008-STADM / DI-State Admin

Grantee Activity Number:	08-DI-STADM-IA08
Activity Title:	Flood C/Supp 2 State Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

DI-2008-STADM

Project Title:

DI-State Admin

Projected Start Date:

01/27/2010

Projected End Date:

01/27/2012

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Responsible Organization:



Overall	Oct 1 thru Dec 31, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,133,860.00
Total Budget	\$0.00	\$2,133,860.00
Total Obligated	\$0.00	\$2,133,860.00
Total Funds Drawdown	\$63,763.20	\$1,539,496.54
Program Funds Drawdown	\$63,763.20	\$1,539,496.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$63,763.20	\$1,539,496.54
State of Missouri	\$63,763.20	\$1,539,496.54
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	302
Monitoring Visits	0	197
Audit Visits	0	243
Technical Assistance Visits	0	58
Monitoring/Technical Assistance Visits	0	7
Report/Letter Issued	0	149

