Grantee: State of Missouri

Grant: B-08-DF-29-0001

January 1, 2013 thru March 31, 2013 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-DF-29-0001 05/27/2009

Grantee Name: Contract End Date: Review by HUD:

State of Missouri 05/21/2009 Submitted - Await for Review

Grant Amount: Grant Status: QPR Contact:

\$11,032,438.00 Active No QPR Contact Found

Estimated PI/RL Funds:

\$0.00

Total Budget:

\$11,032,438.00

Disasters:

Declaration Number

FEMA-1749-DR-MO

FEMA-1760-DR-MO

FEMA-1748-DR-MO

FEMA-1742-DR-MO

FEMA-1809-DR-MO

FEMA-1773-DR-MO

Narratives

Disaster Damage:

Two significant flooding events in 2008 resulted in federal disaster declarations; one in March (1749) primarily in Southern Missouri and one in June (1773) primarily in Northern Missouri. Flood recovery activities with CDBG funds for the March event were addressed with existing CDBG funding. Flood recovery activities for the June event are the subject of this grant (1773, Supplmental CDBG Disaster Recovery Funding from the Supplemental Appropriations Act, Public Law 110-252, 2008.. Approximately 2,421 homes were impacted by the flooding, with 582 being affected, 535 sustaining minor damage, 225 sustaining major damage and 1,079 being destroyed and at least 22 levees damaged. Widespread damage to public infrastructure was reported by communities and regional planning commissions. In areas where the disaster was federally declared, Missouri CDBG supported FEMA with resources and in some cases 25% cost share to provide housing and home repair assistance. Currently, the state is supporting thirty-plus community long-term recovery committees to assist residents with long term housing assistance to meet unmet disaster related housing needs whenever feasible. At least 22 levees were affected by the flood events with an estimated repair cost of \$36,139,000. While the US Army Corps of Engineers funding will address the bulk of this; the match requirement for local governments and levee districts is significant. A portion of these levees are being addressed with existing CDBG funds, but total assistance needed by local governments and levee districts greatly exceeds existing funding. At least two communities in Northwest Missouri have reported businesses affected to the extent that buyout and relocation of these businesses is desired.

Recovery Needs:

Missouri proposes to address recovery needs through: short and long term recovery planning through the NFIP, promoting high quality, durable, energy-efficient and mold resistant construction methods, and providing adequate flood resistant housing for all income groups that live in the flood impacted areas. Homeless shelters and transitional housing units impacted by the flood are eligible for assistance through this plan if they are located outside the 100 year flood plain. If they are/were located within the 100 year flood plain the facility could be eligible for assistance in rebuilding outside the flood plain. Applications were accepted in the following categories: housing, business assistance, buyout, levee repair, demolition and debris removal, other unmet needs. The projects selected for funding were evaluated based on need, capacity, the project's impact on short and long term community recovery, local effort, consistency with a local short and long term recovery plan, consistency with local and state floodplain management practices, project sustainability and future disaster mitigation and finally, available funds. The following projects were funded with this supplemental appropriation for the purpose of: Chariton County-Assisting the county with levee repairs to the Garden of Eden Drainage District. Elsberry-Assisting the city in acquiring flood affected residential properties. Hannibal-Assist in acquiring flood affected commercial properties. La Grange-Assist in acquiring flood affected commercial properties. Marceline-Assisting with replacement of the pump house. Milan-Assisting with flood related infrastructure repairs. Newton County-Assisting with disaster related housing repairs and new housing construction. Old Monroe-Assisting with levee repairs. St. Charles City-Assisting North County Levee District with levee repairs. St. Charles County-Assist Grafton Ferry with Mississippi River dredging and acquisition of 22 flood-affected homes. Savannah-Assisting with flood-related repairs and improvements to Price and Cedar Streets. Silex-Assisting with acquisition of flood affected home, plus infrastructure development for new subdivision out of the floodplain. Sullivan County-Assist in replacing the Fleshman Bridge in Jackson Township. Worth County-Assist in replacement of bridges #172,185 and 195.



Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$10,824,944.85
Total Budget	(\$91,349.79)	\$10,824,944.85
Total Obligated	(\$91,349.79)	\$10,941,088.21
Total Funds Drawdown	\$267,658.39	\$10,033,194.76
Program Funds Drawdown	\$267,658.39	\$10,033,194.76
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$265,778.89	\$10,033,194.76
Match Contributed	\$0.00	\$368,008.35

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		55.62%
Overall Benefit Percentage (Actual)		55.73%
Minimum Non-Federal Match	\$0.00	\$368,008.35
Limit on Public Services	\$1,654,865.70	\$0.00
Limit on Admin/Planning	\$551,621.90	\$433,264.82
Limit on State Admin	\$0.00	\$433,264.82

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

Overall Progress Narrative:

Chariton County DF-01: Project Completed and closed.

Elsberry DF-02: Acquisition and demolition of all properties is complete. Closeout documents are being executed by the City and will be mailed by April 15.

Hannibal DF-03: All demolitions are complete. 2 properties still require final grading/restoration; constant snow from Feb 22 to present has precluded work.

LaGrange DF-04: Project completed and closed out.

Marceline DF-05: The project has been monitored by state program staff and closeout is expected to be complete by the end of the current quarter.

Milan DF-06: The Environmental Assessment has now been completed. The project was bid out on 3/4/13 and awarded.

Newton County DF-07: Construction was completed on the final home of the project. 27 homes (11 Low income, 16 mod income) were rehabilitated. Closeout monitoring will be scheduled for May 2013.



Old Monroe DF-08: Project completed and closed out.

Savannah DF-09: Project received closeout monitoring during the quarter ended 12-31-12. Approximately 2,280 feet of drainage and street, and a box culver were installed. Remaining funds in the project will be used for the 2008-DI-12 project. That construction will begin in late April 2013. When that \$52000 is drawn, the project will be closed. Silex DF-10: The total number of persons served to date on the project with housing and relocation activities is 170, of which 128 are low/mod income. 69 homes have been acquired, 63 have been inspected for demolition, 3100 linear feet of streets have been improved, and 41 households have been relocated. Demolition work began in March 2013 and is expected to take 120 days to complete. Water system and sewer collection lines are complete. St. Charles DF-11: Project has completed and been closed out.

St. Charles County DF-12 and DF-13: Projects completed and closed out.

Sullivan County DF-14: No construction activity to report at this time. We are currently waiting for the Federal Highway Commission to approve the BRO application for extra funds on the bridge replacement.

Worth County DF-15: Project has been completed and is closed.

Chula DF-17: Storm drainage work is 100% complete. 431 feet of drainage lines were completed. Closeout documents have been submitted.

Elsberry DF-18: Levee repair construction is 100% complete. Replaced 8 damaged culvert pipes. City has completed closeout documents and will be mailed by April 15.

Nodaway County DF-19: Bridge #403 is 100% complete. Bridge #28 is complete. Closeout public hearing is scheduled for April 17, 2013. Closeout monitoring is scheduled for April 24, 2013.

Caruthersville DF-20: Project completed and closed out.

Ralls County DF-21: One property has been purchased and demolished to date. Two additional properties were acquired and were undergoing demolition at the end of the quarter.

Project Summary

Project #, Project Title	This Report Period	To	o Date
	Program Funds Drawdown	Project Fund Budgete	•
2008-DF-01, Chariton County	\$470.00	\$65,461.00	\$65,461.00
2008-DF-02, City of Elsberry	\$0.00	\$282,517.71	\$270,042.05
2008-DF-03, City of Hannibal	\$211,970.75	\$2,530,000.00	\$2,278,507.87
2008-DF-04, City of La Grange	\$0.00	\$423,781.01	\$423,781.01
2008-DF-05, City of Marceline	\$0.00	\$423,418.00	\$420,092.25
2008-DF-06, City of Milan	\$0.00	\$34,070.00	\$0.00
2008-DF-07, Newton County	\$15,585.37	\$944,600.00	\$940,670.00
2008-DF-08, City of Old Monroe	\$1,403.39	\$330,600.00	\$330,600.00
2008-DF-09, City of Savannah	\$0.00	\$600,770.00	\$548,474.00
2008-DF-10, City of Silex	\$0.00	\$3,006,550.55	\$2,992,580.65
2008-DF-11, City of St. Charles	\$0.00	\$181,588.00	\$181,588.00
2008-DF-12, St. Charles County	\$0.00	\$114,462.00	\$114,462.00
2008-DF-13, St. Charles County	\$0.00	\$164,063.00	\$105,562.21
2008-DF-14, Sullivan County	\$0.00	\$351,000.00	\$29,478.67
2008-DF-15, Worth County	\$0.00	\$134,991.73	\$134,991.73
2008-DF-17, City of Chula	\$17,657.70	\$105,749.00	\$74,312.00
2008-DF-18, City of Elsberry (culvert repair) 08-DF-18	\$0.00	\$57,500.00	\$52,202.67
2008-DF-19, Nodaway County (bridge 28)	\$0.00	\$174,800.00	\$174,100.00
2008-DF-20, City of Caruthersville	\$0.00	\$500,000.00	\$500,000.00



2008-DF-21, Ralls County	\$3,700.00	\$261,500.00	\$166,993.64
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Bucket, BUCKET	\$0.00	\$0.00	\$0.00
DED 08 Flood Supp 1 Admin, ADMIN	\$16,871.18	\$312,167.00	\$229,295.01



Activities

Grantee Activity Number: CAR007

Activity Title: Caruthersville - water/sewer

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

2008-DF-20

Projected Start Date:

01/20/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

City of Caruthersville

Projected End Date:

01/20/2012

Completed Activity Actual End Date:

03/15/2013

Responsible Organization:

City of Caruthersville

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$476,000.00
Total Budget	\$0.00	\$476,000.00
Total Obligated	\$0.00	\$476,000.00
Total Funds Drawdown	\$0.00	\$476,000.00
Program Funds Drawdown	\$0.00	\$476,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$476,000.00
City of Caruthersville	\$0.00	\$476,000.00
Match Contributed	\$0.00	\$11,990.40

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Housing Units 0 0/0



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # of Persons 2756 1355 6620 62.10

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: CAR035
Activity Title: Caruthersville - ADM

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:
2008-DF-20 City of Caruthersville

Projected Start Date: Projected End Date:

01/20/2010 01/20/2012

Benefit Type: Completed Activity Actual End Date:

N/A 03/15/2013

National Objective: Responsible Organization:

N/A City of Caruthersville

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$24,000.00
Total Budget	\$0.00	\$24,000.00
Total Obligated	\$0.00	\$24,000.00
Total Funds Drawdown	\$0.00	\$24,000.00
Program Funds Drawdown	\$0.00	\$24,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$24,000.00
City of Caruthersville	\$0.00	\$24,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: CHAR012
Activity Title: Drainage

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs Completed

Project Number: Project Title: 2008-DF-01 Chariton County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

03/04/2013

Responsible Organization:

Chariton County

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$60,761.00
Total Budget	\$0.00	\$60,761.00
Total Obligated	\$0.00	\$60,761.00
Total Funds Drawdown	\$0.00	\$60,761.00
Program Funds Drawdown	\$0.00	\$60,761.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$60,761.00
Chariton County	\$0.00	\$60,761.00
Match Contributed	\$0.00	\$59,504.00

Activity Description:

Area Benefit (Census)

National Objective:

Urgent Need

Location Description:

Activity Progress Narrative:

of Linear feet of Public Improvement

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

225 2565/2565



Beneficiaries - Area Benefit Census Method

of Persons Low Mod Total Low/Mod% # of Persons 127 138 681 38.91

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: CHAR035
Activity Title: Administration

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:
2008-DF-01 Chariton County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

N/A 03/04/2013

National Objective: Responsible Organization:

Chariton County

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$4,700.00
Total Budget	\$0.00	\$4,700.00
Total Obligated	\$0.00	\$4,700.00
Total Funds Drawdown	\$470.00	\$4,700.00
Program Funds Drawdown	\$470.00	\$4,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$470.00	\$4,700.00
Chariton County	\$470.00	\$4,700.00
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: CHU019

Activity Title: Chula - Drainage

Activitiy Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

2008-DF-17

Projected Start Date:

01/20/2010

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Overall

Total Projected Budget from All Sources

Total Budget
Total Obligated

Total Funds Drawdown

Program Funds Drawdown Program Income Drawdown

Program Income Received Total Funds Expended

City of Chula

Match Contributed

es Under Way

Project Title:

Activity Status:

City of Chula

Projected End Date:

01/20/2012

Completed Activity Actual End Date:

Responsible Organization:

City of Chula

\$0.00

Jan 1 thru Mar 31, 2013	To Date
N/A	\$70,812.00
\$0.00	\$70,812.00
\$0.00	\$102,249.00
\$14,157.70	\$70,812.00
\$14,157.70	\$70,812.00
\$0.00	\$0.00
\$0.00	\$0.00
\$14,157.70	\$70,812.00
\$14,157.70	\$70,812.00

\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Linear feet of Public Improvement 0 431/431



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 96
 26
 219
 55.71

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: CHU035
Activity Title: Chula - administration

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
2008-DF-17 City of Chula

Projected Start Date: Projected End Date:

01/20/2010 01/20/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Chula

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,500.00
Total Budget	\$0.00	\$3,500.00
Total Obligated	\$0.00	\$3,500.00
Total Funds Drawdown	\$3,500.00	\$3,500.00
Program Funds Drawdown	\$3,500.00	\$3,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,500.00	\$3,500.00
City of Chula	\$3,500.00	\$3,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources



Grantee Activity Number: ELS001

Activity Title: Elsberry - ACQ

Activity Category: Activity Status:

Acquisition - buyout of residential properties Under Way

Project Number:2008-DF-02

City of Elsberry

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Elsberry

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$190,727.71 N/A **Total Budget** \$0.00 \$190,727.71 **Total Obligated** \$0.00 \$190,727.71 **Total Funds Drawdown** \$0.00 \$184,727.71 **Program Funds Drawdown** \$0.00 \$184,727.71 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$184,727.71 \$0.00 \$184,727.71 City of Elsberry **Match Contributed** \$0.00 \$0.00

Activity Description:

Direct Benefit (Households)

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 0 14/14

This Report Period Cumulative Actual Total / Expected

Total # of Housing Units -1 14/14 # of Singlefamily Units -1 14/14



		This Report Pe	riod	Cumula	ative Actual Tota	I / Expected	
	Low	Mod	Total	Low	Mod	Total I	_ow/Mod%
# of Households	0	0	0	0/0	0/2	0/14	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HAN001

Activity Title: Hannibal - ACQ/BUYOUT

Activity Category: Activity Status:

Acquisition - buyout of non-residential properties

Project Number:2008-DF-03

Project Title:
City of Hannibal

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

Under Way

National Objective: Responsible Organization:

Urgent Need City of Hannibal

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** N/A \$2,130,000.00 **Total Budget** \$0.00 \$2,130,000.00 **Total Obligated** \$0.00 \$2,130,000.00 **Total Funds Drawdown** \$8,512.75 \$2,055,797.92 **Program Funds Drawdown** \$8,512.75 \$2,055,797.92 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$2,171.14 \$2,055,797.92 City of Hannibal \$2,171.14 \$2,055,797.92

Match Contributed \$0.00

Activity Description:

Area Benefit (Census)

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	25/14
# of buildings (non-residential)	0	14/14
# of Businesses	0	6/6

This Report Period Cumulative Actual Total / Expected

Total Total



of Housing Units 0 0/0 # of Singlefamily Units 0 0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: HAN003

Activity Title: Hannibal - DEMO

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number:2008-DF-03

Project Title:
City of Hannibal

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

Urgent Need City of Hannibal

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$400,000.00 N/A **Total Budget** \$0.00 \$400,000.00 **Total Obligated** \$0.00 \$400,000.00 **Total Funds Drawdown** \$203,458.00 \$222,709.95 **Program Funds Drawdown** \$203,458.00 \$222,709.95 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$203,458.00 \$222,709.95

 City of Hannibal
 \$203,458.00
 \$222,709.95

 Match Contributed
 \$0.00
 \$0.00

Activity Description:

National Objective:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

•		
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	5	12/12
# of buildings (non-residential)	5	12/12
# of Businesses	1	6/6

This Report Period Cumulative Actual Total / Expected

Responsible Organization:

Total Total



of Housing Units 0 0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: LAG001

Activity Title: La Grange-ACQ

Activity Category: Activity Status:

Acquisition - buyout of non-residential properties Completed

Project Number: Project Title: 2008-DF-04 City of La Grange

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

03/15/2013

National Objective: Responsible Organization:

Urgent Need City of LaGrange

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$319,697.01
Total Budget	\$0.00	\$319,697.01
Total Obligated	\$0.00	\$319,697.01
Total Funds Drawdown	\$0.00	\$319,697.01
Program Funds Drawdown	\$0.00	\$319,697.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$319,697.01
City of LaGrange	\$0.00	\$319,697.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total # of Properties 0 6/6

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 0
 6/0



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: LAG003

Activity Title: La Grange-DEMO

Activity Category: Activity Status:

Clearance and Demolition Completed

Project Number:2008-DF-04

Project Title:
City of La Grange

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

03/15/2013

National Objective: Responsible Organization:

Urgent Need City of LaGrange

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$88,483.00
Total Budget	\$0.00	\$88,483.00
Total Obligated	\$0.00	\$88,483.00
Total Funds Drawdown	\$0.00	\$88,483.00
Program Funds Drawdown	\$0.00	\$88,483.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$88,483.00
City of LaGrange	\$0.00	\$88,483.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 6/6

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 6/0



of Properties

of Housing Units

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: LAG035 Activity Title: LaGrange-ADM **Activitiy Category: Activity Status:** Administration Completed **Project Number: Project Title:** 2008-DF-04 City of La Grange **Projected End Date: Projected Start Date:** 05/21/2009 05/21/2011 **Completed Activity Actual End Date: Benefit Type:** N/A **National Objective: Responsible Organization:**

N/A City of LaGrange

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$15,601.00
Total Budget	\$0.00	\$15,601.00
Total Obligated	\$0.00	\$15,601.00
Total Funds Drawdown	\$0.00	\$15,601.00
Program Funds Drawdown	\$0.00	\$15,601.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$15,601.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found
Total Other Funding Sources





Grantee Activity Number: MAR009

Activity Title: Marceline - WATER

Activitiy Category:

Construction/reconstruction of water/sewer lines or systems

Project Number:

2008-DF-05

Projected Start Date:

05/21/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

City of Marceline

Projected End Date:

05/21/2011

Completed Activity Actual End Date:

Responsible Organization:

City of Marceline

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$410,115.00
Total Budget	\$0.00	\$410,115.00
Total Obligated	\$0.00	\$410,115.00
Total Funds Drawdown	\$0.00	\$410,115.00
Program Funds Drawdown	\$0.00	\$410,115.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$4,461.61	\$410,115.00
City of Marceline	\$4,461.61	\$410,115.00
Match Contributed	\$0.00	\$221,513.95

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Public Facilities 0 1/1



No Beneficiaries Performance Measures found.

Activity Locations

Address City County State Zip Status / Accept

Missouri - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: MAR035
Activity Title: Marceline- ADMIN

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
2008-DF-05 City of Marceline

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A City of Marceline

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$13,303.00
Total Budget	\$0.00	\$13,303.00
Total Obligated	\$0.00	\$13,303.00
Total Funds Drawdown	\$0.00	\$9,977.25
Program Funds Drawdown	\$0.00	\$9,977.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.50	\$9,977.25
City of Marceline	\$0.50	\$9,977.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

Address City County State Zip Status / Accept

Missouri - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NCO025

Activity Title: Newton County - REHAB

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures

Project Number:2008-DF-07

Project Title:
Newton County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

Under Way

National Objective: Responsible Organization:

Low/Mod Newton County

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$905,300.00 N/A \$905,300.00 **Total Budget** \$0.00 **Total Obligated** \$0.00 \$905,300.00 **Total Funds Drawdown** \$11,015.37 \$905,300.00 **Program Funds Drawdown** \$11,015.37 \$905,300.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$11,015.37 \$905,300.00 **Newton County** \$11,015.37 \$905,300.00

Match Contributed \$0.00

Activity Description:

Direct Benefit (Households)

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Properties 14 27/27

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 27/27

of Singlefamily Units

0 27/27



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	11/16	16/11	27/27	100.00
# Owner Households	0	0	0	11/16	16/11	27/27	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: NCO035
Activity Title: Newton County

Responsible Organization:

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
2008-DF-07 Newton County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

N/A

N/A Newton County

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$39,300.00 N/A **Total Budget** \$0.00 \$39,300.00 **Total Obligated** \$0.00 \$39,300.00 **Total Funds Drawdown** \$4,570.00 \$35,370.00 **Program Funds Drawdown** \$4,570.00 \$35,370.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00

 Total Funds Expended
 \$4,570.00
 \$35,370.00

 Newton County
 \$4,570.00
 \$35,370.00

Match Contributed \$0.00

Activity Description:

National Objective:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: OLM012

Activity Title: Old Monroe-REHAB

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title:
2008-DF-08 City of Old Monroe

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census) 02/13/20

National Objective: Responsible Organization:

Low/Mod City of Old Monroe

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$320,000.00
Total Budget	\$0.00	\$320,000.00
Total Obligated	\$0.00	\$320,000.00
Total Funds Drawdown	\$0.00	\$320,000.00
Program Funds Drawdown	\$0.00	\$320,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$320,000.00
City of Old Monroe	\$0.00	\$320,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Public Facilities 0 1/1



Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 74
 66
 247
 56.68

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: OLM035 Activity Title: Old Monroe

Activitiy Category: Activity Status:

Administration **Under Way**

Project Number: Project Title: 2008-DF-08 City of Old Monroe

Projected End Date: Projected Start Date:

05/21/2009 05/21/2011

Completed Activity Actual End Date: Benefit Type:

N/A

National Objective: Responsible Organization:

City of Old Monroe

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$10,600.00
Total Budget	\$0.00	\$10,600.00
Total Obligated	\$0.00	\$10,600.00
Total Funds Drawdown	\$1,403.39	\$10,600.00
Program Funds Drawdown	\$1,403.39	\$10,600.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,403.39	\$10,600.00
City of Old Monroe	\$1,403.39	\$10,600.00
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RAL001

Activity Title: Ralls County - ACQ

Activity Category: Activity Status:

Acquisition - buyout of residential properties Under Way

Project Number: Project Title: 2008-DF-21 Ralls County

Projected Start Date: Projected End Date:

04/06/2010 04/06/2012

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Ralls County

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$153,093.64 N/A **Total Budget** \$153,093.64 (\$10,000.00) **Total Obligated** (\$10,000.00)\$220,000.00 **Total Funds Drawdown** \$825.00 \$152,668.64 **Program Funds Drawdown** \$825.00 \$152,668.64 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00

Total Funds Expended \$825.00 \$152,668.64

Ralls County \$825.00 \$152,668.64

\$0.00

Activity Description:

Match Contributed

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total 0 3/3

This Report Period Cumulative Actual Total / Expected



of Properties

\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RAL003

Activity Title: Ralls County - DEMO

Activity Category: Activity Status:

Clearance and Demolition Under Way

Project Number: Project Title:

2008-DF-21 Ralls County

Projected Start Date: Projected End Date: 04/06/2010 04/06/2012

14/00/2010 04/00/201

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need Ralls County

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$12,200.00 N/A **Total Budget** \$10,000.00 \$12,200.00 **Total Obligated** \$10,000.00 \$30,000.00 **Total Funds Drawdown** \$0.00 \$5,700.00 **Program Funds Drawdown** \$0.00 \$5,700.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$5,700.00 \$0.00 \$5,700.00 Ralls County

\$0.00

Activity Description:

Match Contributed

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 1
 2/3

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 # of Housing Units
 0
 0/3



of Properties

\$0.00

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: RAL035
Activity Title: Ralls County - ADM

Responsible Organization:

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:
2008-DF-21 Ralls County

Projected Start Date: Projected End Date:

04/06/2010 04/06/2012

Benefit Type: Completed Activity Actual End Date:

N/A
National Objective:

N/A Ralls County

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$11,500.00 N/A **Total Budget** \$0.00 \$11,500.00 **Total Obligated** \$0.00 \$11,500.00 **Total Funds Drawdown** \$2,875.00 \$8,625.00 **Program Funds Drawdown** \$2,875.00 \$8,625.00 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$2,875.00 \$8,625.00 \$2,875.00 \$8,625.00 Ralls County

\$0.00

Activity Description:

Match Contributed

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: SCC001

Activity Title: St. Charles County - ACQ

Activity Category: Activity Status:

Acquisition - buyout of residential properties Completed

Project Number: Project Title: 2008-DF-13 St. Charles County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

Direct Benefit (Households)

Responsible Organization:

Urgent Need St. Charles County

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$82,538.89 N/A **Total Budget** \$82,538.89 (\$50,064.11)**Total Obligated** (\$50,064.11)\$82,538.89 **Total Funds Drawdown** \$0.00 \$82,538.89 **Program Funds Drawdown** \$0.00 \$82,538.89 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$82,538.89

Match Contributed \$0.00 \$0.00

Activity Description:

National Objective:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected Total Total # of Properties 0 7/7

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 7/7

of Singlefamily Units

0 7/7



	This Report Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	7/0	0/0	7/7	100.00
# Owner Households	0	0	0	7/0	0/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: SCC003

Activity Title: St. Charles County - DEMO

Activity Category: Activity Status:

Clearance and Demolition Completed

Project Number: Project Title:
2008-DF-13 St. Charles County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

02/04/2013

National Objective: Responsible Organization:

Urgent Need St. Charles County

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$18,034.76 N/A **Total Budget** \$18,034.76 (\$5,765.24)**Total Obligated** (\$5,765.24) \$18,034.76 **Total Funds Drawdown** \$0.00 \$18,034.76 **Program Funds Drawdown** \$0.00 \$18,034.76 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 \$18,034.76 **Total Funds Expended** \$0.00 St. Charles County \$0.00 \$18,034.76 **Match Contributed** \$0.00 \$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total

of Properties 0 7/7

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

0 7/7

of Singlefamily Units

0 7/7



No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: SCC035

Activity Title: St. Charles County - ADM

Activity Category: Activity Status:

Administration Completed

Project Number:2008-DF-13

Project Title:
St. Charles County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

02/04/20

Responsible Organization:

\$0.00

St. Charles County

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** N/A \$4,988.56 **Total Budget** (\$2,671.44)\$4,988.56 **Total Obligated** (\$2,671.44)\$4,988.56 **Total Funds Drawdown** \$0.00 \$4,988.56 **Program Funds Drawdown** \$0.00 \$4,988.56 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$0.00 \$4,988.56 \$0.00 \$4,988.56 St. Charles County

Activity Description:

Match Contributed

N/A

N/A

National Objective:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: SCO032

Activity Title: St. Charles County -DEBRIS REM

Activity Category: Activity Status:

Debris removal Completed

Project Number: Project Title:
2008-DF-12 St. Charles County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

05/21/2011

National Objective: Responsible Organization:

St. Charles County

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$109,012.00
Total Budget	\$0.00	\$109,012.00
Total Obligated	\$0.00	\$109,012.00
Total Funds Drawdown	\$0.00	\$109,012.00
Program Funds Drawdown	\$0.00	\$109,012.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$109,012.00
St. Charles County	\$0.00	\$109,012.00
Match Contributed	\$0.00	\$37,500.00

Activity Description:

Area Benefit (Census)

Urgent Need

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census Method

 Low
 Mod
 Total Low/Mod%

 # of Households
 0
 0
 0
 0



Address City County State Zip Status / Accept

Missouri - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: SCO035
Activity Title: St. Charles County-ADM

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title: 2008-DF-12 St. Charles County

Projected Start Date: Projected End Date:

05/21/2009 03/11/2010

Benefit Type: Completed Activity Actual End Date:

05/21/2011

\$0.00

Responsible Organization:

St. Charles County

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$5,450.00
Total Budget	\$0.00	\$5,450.00
Total Obligated	\$0.00	\$5,450.00
Total Funds Drawdown	\$0.00	\$5,450.00
Program Funds Drawdown	\$0.00	\$5,450.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,450.00
St. Charles County	\$0.00	\$5,450.00

Activity Description:

Match Contributed

N/A

N/A

National Objective:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



\$0.00

Address City County State Zip Status / Accept

Missouri - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: SIL013

Activity Title: Silex-STREET

Activity Category: Activity Status:

Construction/reconstruction of streets

Under Way

Project Number:

Project Title:

2008-DF-10 City of Silex

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Silex

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$662,394.55
Total Budget	\$0.00	\$662,394.55
Total Obligated	\$0.00	\$662,394.55
Total Funds Drawdown	\$0.00	\$662,394.55
Program Funds Drawdown	\$0.00	\$662,394.55
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$662,394.55

Match Contributed \$0.00

Activity Description:

Area Benefit (Survey)

Location Description:

Activity Progress Narrative:

of Linear feet of Public Improvement

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 3100/3000

This Report Period Cumulative Actual Total / Expected

TotalTotal# of Housing Units00/0



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total Low/Mod%

 # of Persons
 71
 57
 170
 75.29

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: ST-ADMIN-008

Activity Title: State Admin 2008 Flood Supp 1

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

DED 08 Flood Supp 1 Admin ADMIN

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

N/A Completed Activity Actual End Date

National Objective: Responsible Organization:

N/A State of Missouri

Overall Jan 1 thru Mar 31, 2013 To Date **Total Projected Budget from All Sources** \$312,167.00 N/A **Total Budget** (\$32,849.00) \$312,167.00 **Total Obligated** \$312,167.00 (\$32,849.00)**Total Funds Drawdown** \$16,871.18 \$229,295.01 **Program Funds Drawdown** \$16,871.18 \$229,295.01 **Program Income Drawdown** \$0.00 \$0.00 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$16,871.18 \$229,295.01 State of Missouri \$16,871.18 \$229,295.01

 State of Missouri
 \$10,871.16
 \$229,295.

 Match Contributed
 \$0.00
 \$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: STC012

Activity Title: St. Charles - LEVEE REPAIR

Activity Category: Activity Status:

Dike/dam/stream-river bank repairs

Project Number: Project Title:
2008-DF-11 City of St. Charles

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

Completed

Area Benefit (Survey) 11/18/20

National Objective: Responsible Organization:

Urgent Need City of St. Charles

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$175,954.00
Total Budget	\$0.00	\$175,954.00
Total Obligated	\$0.00	\$175,954.00
Total Funds Drawdown	\$0.00	\$175,954.00
Program Funds Drawdown	\$0.00	\$175,954.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$175,954.00
City of St. Charles	\$0.00	\$175,954.00
Match Contributed	\$0.00	\$37,500.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Linear feet of Public Improvement

0 243830/243830



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total Low/Mod%

 0
 0
 0

Activity Locations

of Persons

Address City County State Zip Status / Accept

Missouri - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: STC035
Activity Title: St. Charles - ADMIN

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title: 2008-DF-11 City of St. Charles

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

11/18/2011

Responsible Organization:

City of St. Charles

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$5,634.00
Total Budget	\$0.00	\$5,634.00
Total Obligated	\$0.00	\$5,634.00
Total Funds Drawdown	\$0.00	\$5,634.00
Program Funds Drawdown	\$0.00	\$5,634.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,634.00
City of St. Charles	\$0.00	\$5,634.00
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

N/A

National Objective:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept

Missouri - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: WCO016

Activity Title: Worth County-BRIDGES

Activity Category: Activity Status:

Rehabilitation/reconstruction of public facilities Completed

Project Number: Project Title: 2008-DF-15 Worth County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

03/15/2012

Responsible Organization:

Worth County

Jan 1 thru Mar 31, 2013	To Date
N/A	\$123,435.73
\$0.00	\$123,435.73
\$0.00	\$123,435.73
\$0.00	\$123,435.73
\$0.00	\$123,435.73
\$0.00	\$0.00
\$0.00	\$0.00
\$0.00	\$123,435.73
\$0.00	\$123,435.73
\$0.00	\$0.00
	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00

Activity Description:

Area Benefit (Survey)

National Objective:

Low/Mod

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected
Total Total
of Public Facilities 0 3/3



Beneficiaries - Area Benefit Survey Method

 Low
 Mod
 Total Low/Mod%

 0
 97
 174
 55.75

Activity Locations

of Persons

Address City County State Zip Status / Accept

Missouri - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: WCO035
Activity Title: Worth County-ADM

Activity Category: Activity Status:

Administration Completed

Project Number: Project Title:
2008-DF-15 Worth County

Projected Start Date: Projected End Date:

05/21/2009 05/21/2011

Benefit Type: Completed Activity Actual End Date:

03/15/2012

National Objective: Responsible Organization:

Worth County

Overall	Jan 1 thru Mar 31, 2013	To Date
Total Projected Budget from All Sources	N/A	\$11,556.00
Total Budget	\$0.00	\$11,556.00
Total Obligated	\$0.00	\$11,556.00
Total Funds Drawdown	\$0.00	\$11,556.00
Program Funds Drawdown	\$0.00	\$11,556.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$11,556.00
Worth County	\$0.00	\$11,556.00
Match Contributed	\$0.00	\$0.00

Activity Description:

N/A

N/A

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Address City County State Zip Status / Accept

Missouri - Not Validated / N

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	48
Monitoring Visits	5	100
Audit Visits	0	0
Technical Assistance Visits	0	33
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	45

