

Grantee: Missouri

Grant: B-08-DN-29-0001

July 1, 2015 thru September 30, 2015 Performance Report



Grant Number:

B-08-DN-29-0001

Obligation Date:**Award Date:****Grantee Name:**

Missouri

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Award Amount:

\$42,664,187.00

Grant Status:

Active

QPR Contact:

Julie Peterson

LOCCS Authorized Amount:

\$42,664,187.00

Estimated PI/RL Funds:

\$11,701,406.21

Total Budget:

\$54,365,593.21

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

Disaster Damage A.AREAS OF GREATEST NEED Indicator sources used to conduct needs assessment: A. HUD-developed Census Block Group files (HUD) that included criteria such as income eligibility and foreclosure/abandonment risk scores based on multiple variables. B. Fiscal Year 2008 Annual Average Unemployment Rates by Census Tract (UR) provided by the Bureau of Labor Statistics. Annual average rates remove data fluctuations due to seasonality or major layoff events that can influence numbers substantially when considering any individual month or geography. C. 2007 Home Mortgage Disclosure Act (HMDA) - Loan Application Register files (LAR) provided by the Federal Financial Institutions Examination Council. Data was aggregated to Census Tract geography. LAR files provide detailed metropolitan area statistics on home loan applications reported under HMDA requirements. Indicator sources were analyzed and mapped at a Census Block Group level to show areas of overlap and thereby allow the prioritizing of program efforts into three levels B.DISTRIBUTION AND USES OF FUNDS- There are 3 main Categories in the Missouri State Plan's Method of Distribution. There are 3 potential types of applicants to the Missouri NSP fund (local governments, the state housing finance agency, and qualified non-profits). Each category restricts the type of applicant to the fund. Each category also restricts the applicants to areas of greatest need as defined above as Tier One, Tier Two and Tier Three. NSP ACTIVITY APPLICANT NSP ALLOCATION AMOUNT - Method of distribution State and Local Administration/Planning \$4,266,418 Category 1 (Tier 1 – All Eligible Activities) Units of Local Government only \$23,531,722 Category 2 (State wide Purchase Assistance of Foreclosed Properties) Missouri Housing Development Commission (State Housing Finance Agency) \$4,200,000; Category 3 (Tier 1, 2, 3 – Restricted to 50% of LMMI Activities Only; Units of Local Government or Non-Profits \$10,666,047 GRAND TOTAL \$42,664,187 PROJECT DATES AND DURATION OF ASSISTANCE:The State's program will commence March 11, 2009 and end July 2013. C.ELIGIBLE USES / ELIGIBLE ACTIVITIES A. Establish financing mechanisms for purchase and redevelopment of foreclosed upon homes and residential properties using NSP funds is eligible under HERA §2301(c)(3)(A). •As an activity delivery cost for an eligible activity (designing and setting it up) • Financing of a NSP eligible activity, to carry out that activity, is eligible as part of that activity. B. Purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed upon, in order to sell, rent or redevelop such homes and Properties •Acquisition •Disposition •Relocation •Direct Homeownership assistance •Eligible rehabilitation and preservation activities for homes and other residential properties •Housing counseling for those seeking to take part in the activity C. Establish land banks for homes that have been foreclosed upon •Acquisition •Disposition (includes maintenance) D. Demolish blighted structures. Clearance, for blighted structures only E. Redevelop demolished or vacant properties. •Acquisition •Disposition •Public facilities and improvements •Housing Counseling Public Services (limited to prospective purchasers or tenants of redeveloped properties) •Relocation •New housing construction •Direct homeownership assistance •57-0.204 activities by Community Based Development Organizations PROJECT LOCATIONS/RESPONSIBLE ORGANIZATION Belton, Cape Girardeau, Carterville, Columbia, Elsberry, Florissant, Independence, Jefferson City, Jefferson County, Joplin, Kansas City, Oronogo, Sikeston, Springfield, St. Charles, St. Joseph, St. Louis, St. Louis County, Troy, Truesdale, Warrenton, Webb City, Missouri Housing Development Commission (downpayment assistance – statewide).

Distribution and and Uses of Funds:

RECOVERY NEEDS Category A—Financing Mechanism Budgeted amount - \$4,329,823 Performance measure (units) – 335 This category was deemed a lower priority for the use of NSP funds as we will be addressing this on a state-wide basis through MHDC. MHDC is a nationally recognized, premier housing finance agency that oversees a variety of tools aimed at affordable housing and maintains the states expertise in the subject. Category B--Purchase and Rehabilitation Budgeted amount for Category One- \$18,668,821 Budgeted amount for Category Three - \$5,333,023 Performance measure (units) – 745 The state takes the position that this activity represents the greatest impact in trying to stabilize any neighborhood or community. The opportunity to return decent, safe and sanitary housing to the community and at the same time provide opportunities to



homebuyers to gain access to quality housing, not only provides an asset for the individual family, but also provides a positive economic impact to the community and to the state. Category C—Land Banks Budgeted amount - \$1,561,079 Performance measure (units) - 648 The capacity of local governments is critical to the success of this activity. Existence of Land Clearance Redevelopment Authorities or other entities at the local level was a key influence in providing a recommendation for funding for this activity. Without the capacity, use of the NSP funding, may trigger hardships for the city, as well as the neighborhood, in the future. Category D—Demolition Budgeted amount - \$645,703 Performance measure (units) - 67 Applications struggled in connecting demolition to eligibility in addressing low LMMI benefit. Unlike using the slum and blight national objective, which is not eligible to apply to NSP funds, where the demolition is the sole activity, demolishing homes under LMMI requires an eligible direct housing activity or eligible area wide benefit attached to the demolition activity. Category E—Redevelopment Budgeted amount for Category One- \$2,526,297 Budgeted amount for Category Three - \$5,333,024 Performance measure (units) - 228 Although several communities included new construction in their applications, the biggest issue in this category is the 18-month turn obligation period and the city’s ability to accomplish task in time frame. Narrative Summaries: Belton – Project is multijurisdictional, including Liberty and Raytown. Project consists of acquisition/rehabilitation of foreclosed homes. Cape Girardeau – Project consists of acquisition/rehabilitation of foreclosed homes. Carterville – Project consists of acquisition/rehabilitation of foreclosed homes. Columbia - Project consists of acquisition/rehabilitation of foreclosed homes, land banking and new construction. Elsberry - Project consists of acquisition/rehabilitation of foreclosed homes. Florissant - Project consists of acquisition/rehabilitation of foreclosed homes. Independence - Project consists of acquisition/rehabilitation of foreclosed homes, land banking, demolition and redevelopment activities. Jefferson City - Project consists of acquisition/rehabilitation of foreclosed homes. Jefferson County - Project consists of acquisition/rehabilitation of foreclosed homes. Joplin - Project consists of acquisition/rehabilitation of foreclosed homes and redevelopment activities. Kansas City - Project consists of acquisition/rehabilitation of foreclosed homes. Oronogo - Project consists of acquisition/rehabilitation of foreclosed homes. Sikeston - Project consists of acquisition/rehabilitation of foreclosed homes, land banking, demolition and redevelopment activities. Springfield - Project consists of acquisition/rehabilitation of foreclosed homes. St. Charles - Project consists of acquisition/rehabilitation of foreclosed homes. St. Joseph - Project consists of acquisition/rehabilitation of foreclosed homes, land banking and redevelopment activities. St. Louis - Project consists of acquisition/rehabilitation of foreclosed homes, land banking, financing and redevelopment activities. St. Louis County - Project consists of acquisition/rehabilitation of foreclosed homes, plus demolition. Troy - Project consists of acquisition/rehabilitation of foreclosed homes. Truesdale - Project consists of acquisition/rehabilitation of foreclosed homes. Warrenton - Project consists of acquisition/rehabilitation of foreclosed homes. Webb City - Project consists of acquisition/rehabilitation of foreclosed homes, plus demolition. Missouri Housing Development Commission – Project consists of statewide downpayment assistance.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$51,772,598.87
Total Budget	\$131,046.63	\$51,772,598.87
Total Obligated	\$131,046.63	\$51,765,256.87
Total Funds Drawdown	\$800,559.33	\$49,328,823.27
Program Funds Drawdown	\$669,512.45	\$40,230,920.49
Program Income Drawdown	\$131,046.88	\$9,097,902.78
Program Income Received	\$32,129.00	\$11,690,965.95
Total Funds Expended	\$1,305,413.98	\$49,679,736.82
Match Contributed	\$0.00	\$1,089,054.08



Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$1,089,054.08
Limit on Public Services	\$6,399,628.05	\$0.00
Limit on Admin/Planning	\$4,266,418.70	\$4,527,217.80
Limit on State Admin	\$0.00	\$4,527,217.80

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$10,666,046.75	\$17,675,751.41

Overall Progress Narrative:

Belton DN-01 – Project completed and has completed subgrantee closeout.

Cape Girardeau DN-02 – The City was approved for 4 housing units. Five (5) housing units have been rehabbed and sold. A sixth house has been rehabbed and is for sale.

Columbia DN-04 –: The City of Columbia has purchased 6 properties to date for rehabilitation and redevelopment activities. funds are expected to be fully expended on the purchase of 110 Lynn. The City plans to utilize HOME and CDBG funds to demolish any structures contained on remaining NSP properties and redevelop with affordable housing. The city expects to draw nearly all remaining NSP grant and program income with its next draw request. The City fully obligated its remaining NSP grant PI funds with final acquisition.

Total Units Sold/Rented Per Activity to Date:

Rehabilitation: 2 sold, 2 converted to rental and both occupied by 50% households.

Redevelopment: 2 sold

Land Bank – 8 remaining properties in Land Bank Status;

Elsberry DN-05 – Three properties have been acquired in the program. One property has sold and one property has been rented. Both the rental property and the unoccupied property remain for sale. Once sold, the project will be eligible for closeout.

Florissant DN-06 – Eight properties have been acquired, rehabbed and sold to date. 1600 Beverly is nearly completely rehabbed and will be for sale.

Independence DN-07 - During the third quarter of 2015, the NWCDC has one remaining rehabilitated single-family home currently being marketed for sale to 120% AMI or below buyers with available down payment and closing cost assistance offered from the NSP developer.

Two single family homes acquired with NSP1 funding continue to be marketed for sale by BDC to homebuyers at or below 120% AMI. The affordability of these properties is enhanced by 25 years of real estate property tax abatement, and incorporation of certain Energy Star efficiency measures. Upon sale of these three properties the City will initiate closeout of its NSP1 grant agreement with the state.

Jefferson City DN-08 – To date, the City has acquired 6 properties (1109 E Miller, 814 E McCarty, 408 Lafayette, 304 Marshall, 802 E McCarty and 804 E McCarty). Properties at 1109 E Miller and 814 E McCarty were rehabbed & sold to eligible AMI households. Properties at 802 & 804 E McCarty were demolished and then donated to Habitat for reconstruction of a single family house (the two plots were merged into one).



408 Lafayette has been identified as being in a floodplain due to recent FEMA map revisions. HUD 8 Step Process is completed and demolition scope is in process. Demolition will not occur until the completion of 304 Marshall St which is anticipated at the end of 2015. The advertisement for rehabilitation work on 304 Marshall St was bid out in July. Only one expense was received and exceeded funds available. The city will bid out the project again during next quarter. In the meantime, removal of loose debris was completed in September. A buyer is income-certified and has completed the homebuyer education course requirement.

Joplin DN-10 – The city has deeded NSP financed homes to Joplin Area Habitat for Humanity at 1402 Pennsylvania and 126 Murphy and Habitat has sold the homes to low income families as reflected on this report. Habitat has also received an NSP financed home at 816 Grand and is preparing it for occupancy by a qualified family. The city donated the three (3) homes to Habitat at no charge. Habitat will use NSP proceeds to construct two, 1500 sq ft, four-bedroom homes in the near future.

Kansas City DN-11 - The City of Kansas City along with Swope Community Builders continues its efforts in the sale of the MO-NSP homes. Most recently SCB was able to bundle seven (9) of its (13) homes to investors for rental units, benefitting low- or very low-income households. SCB and the buyers were made aware of the income guideline requirements and affordability and will be monitored for compliance by the City of Kansas City's Compliance team within the Neighborhood and Housing Service department. Of the remaining five homes, four are occupied, and the remaining two continue to be marketed to qualified MO-NSP buyers and/or investors.

Sikeston DN-13 - The City of Sikeston has demolished 43 properties and lots are currently in landbank status. The assessment of the final disposition of these lots is currently under review. Three properties have been rehabbed, two are currently under lease and one final property is being rehabilitated.

Springfield DN-14 –Seven houses have been rented and eleven have been sold to date. Twenty total units are involved in the program. Construction will start on a vacant lot soon. Project is ready for subgrantee closeout.

St. Charles DN-15 – A total of 5 homes have been purchased, and 4 homes were renovated and sold. The NSP home currently under repair, (919 N Fifth Street) is a historical home built in the mid-late 1800s. The remodeling costs were more than originally anticipated. Due to the age of the home additional funds are necessary for stabilizing the structure, and for other interior repairs that were discovered through the renovation process. The City has utilized all the remaining program income. A Budget Amendment is moving forward to request an additional \$47,000 to be moved from Acquisition to Rehabilitation to cover the additional rehab costs. There are no foreclosures available in the City's target area or that would be within the Acquisition Budget, therefore, plans are underway to close out the grant after 919 N. Fifth Street is renovated and sold.

St. Joseph DN-16 – City staff and St. Habitat for Humanity (SJHFH) are developing plans for the construction of two townhomes and three single family homes to be located at 14th and Duncan Street near the new Carden Park Elementary School. The 14th Street Townhome Project, will be the new construction of seven homes for families at the 30% to 50% income limits. The City has received 106 approval for the plans and also received approval of the Tier II Review. Surveying work will begin shortly and plans are being prepared to submit to the city for the lot line adjustments needed for the plan unit development required by the City. It's anticipated construction will as soon as the plat for the planned unit development is approved by the Planning Commission and the City Council. The preliminary cost estimate for this project is \$725,000.

Staff is preparing specifications for the rehab of a foreclosed home at 2407 Mitchell, which is a foreclosure and has been abandoned for several months. The rehab specs have been submitted to the SHPO and have been approved. The Tier II Review will be submitted to the State soon. It's anticipated the rehab will take three months to complete.

St. Louis DN-17 –12 properties have been completely rehabbed – 12 have been sold. Two properties remain for sale.

St. Louis County DN-18- To date in the program, 78 properties have been acquired, 33 have been rehabilitated, 37 are slated for demolition, and eight were rehabbed with other NSP funds. 5 properties have been leased and 29 have been sold.

Troy DN-19- Six properties were acquired for the program. Four have been sold and four have been rented. Rented properties remain for sale.

Truesdale DN-20- Four properties were acquired for the program. Four have sold.

Warrenton DN-21-Five properties were acquired and rehabbed for the program. All five properties have sold and the project is awaiting approval of the PI Reuse plan for a LMMI public facility project.

Webb City DN-22- Five properties have been acquired in the program. Two homes have been demolished and one of the lots was donated to Habitat for Humanity and sold to an income-eligible homeowner. Two properties have sold and one property remains for sale. The City plans to use program income on a public facility after the home at 1426 Oronogo is sold. The project is anticipated to be closed out in approximately six to nine months.

MHDC DN -23 – Assistance provided to one additional household this quarter.

Tier Three Grantees – 25% required set-aside

Cape Girardeau DN-301-Five (5) of six (6) housing units have been rehabbed and sold. The final home is completely rehabbed and on the market for sale.

Gladstone DN-302 – Project completed and closed.

Independence DN-303- No new development activity to report. All activities under this grant have reached project completion, including satisfaction of required national objectives. The City will begin working toward grant closeout in cooperation with the State NSP in the final quarter of 2015.

Springfield DN-304 – 20 properties were acquired and rehabbed for the program. Seven properties sold and 13 properties have been rented. Activities are complete and project is awaiting closeout.

St. Louis Dn-305- 8 units have been completed to date using NSP funds, and all 8 of the units have been rented. These 8 rental units are part of a very large 50 unit rental (income restricted) housing complex being developed in the Hyde Park Neighborhood. This project also utilized HOME to complete the additional units.

St. Louis County DN-306 - To date in the program, 23 properties have been acquired, 21 have been rehabilitated. Sixteen (16) properties have been leased and seven (7) have been sold.

Harry S Truman DN-307- Eight units were acquired/ rehabbed and/or sold or rented in the program. Work continued this quarter on completing appropriate deed restrictions to ensure long-term affordability and financial accounting for reporting program income for the project. The project is complete, pending closeout.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Belton 2008-DN-01, City of Belton	\$0.00	\$948,629.98	\$386,766.28
Cape Girardeau 2008-DN-02, City of Cape Girardeau	\$0.00	\$538,320.78	\$271,981.37
Cape Girardeau 2008-DN-301, Cape Girardeau	\$0.00	\$597,670.24	\$308,005.14
Cartersville 2008-DN-03, City of Cartersville	\$0.00	\$4,322.00	\$4,322.00
Columbia 2008-DN-04, City of Columbia	\$25,094.23	\$737,127.75	\$608,297.60
DED/CAT1/CAT 3 Administration, ADMIN	\$6,331.48	\$2,136,441.83	\$1,992,370.16
Elsberry 2008-DN-05, City of Elsberry	\$0.00	\$400,380.32	\$262,546.00
Florissant 2008-DN-06, City of Florissant	\$0.00	\$2,188,435.94	\$1,362,822.71
Gladstone 2008-DN-302, Gladstone	\$0.00	\$4,653,839.61	\$2,795,125.00
HSTCC 2008-DN-307, HSTCC	\$0.00	\$764,650.00	\$748,661.75
Independence 2008-DN-07, City of Independence	\$0.00	\$2,823,157.10	\$1,973,111.06
Independence 2008-DN-303, Independence	\$0.00	\$2,867,250.00	\$2,757,392.25
Jefferson City 2008-DN-08, City of Jefferson	\$0.00	\$542,182.88	\$391,428.71
Joplin 2008-DN-10, City of Joplin	\$0.00	\$857,945.88	\$650,062.21



Kansas City 2008-DN-11, Kansas City	\$0.00	\$1,162,997.00	\$1,162,997.00
MHDC-CAT2, MHDC - HOA	\$0.00	\$4,388,135.65	\$4,200,000.00
Sikeston 2008-DN-13, City of Sikeston	\$6,914.04	\$876,707.00	\$864,155.16
Springfield 2008-DN-14, City of Springfield	\$0.00	\$2,135,928.47	\$1,674,504.67
Springfield 2008-DN-304, Springfield	\$0.00	\$785,879.55	\$785,000.00
St. Charles 2008-DN-15, City of St. Charles	\$3,382.67	\$940,194.81	\$547,517.97
St. Joseph 2008-DN-16, City of St. Joseph	\$0.00	\$3,923,510.84	\$2,203,399.55
St. Louis 2008-DN-17, City of St. Louis	\$0.00	\$2,636,828.26	\$2,296,496.00
St. Louis 2008-DN-305, St. Louis	\$0.00	\$1,600,000.00	\$1,600,000.00
St. Louis County 2008-DN-18, St. Louis County	\$600,461.25	\$8,711,887.22	\$5,192,904.98
St. Louis County 2008-DN-306, St. Louis County	\$27,328.78	\$3,336,107.19	\$2,946,047.00
Troy 2008-DN-19, City of Troy	\$0.00	\$1,211,243.94	\$844,989.00
Truesdale 2008-DN-20, City of Truesdale	\$0.00	\$816,673.48	\$448,398.00
Warrenton 2008-DN-21, City of Warrenton	\$0.00	\$1,267,151.14	\$616,742.77
Webb City 2008-DN-22, Webb City	\$0.00	\$501,553.83	\$334,876.15



Activities

Project # / Title: Columbia 2008-DN-04 / City of Columbia

Grantee Activity Number: COL002

Activity Title: Columbia - REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Columbia 2008-DN-04

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Columbia 08-DN-04

Activity Status:

Under Way

Project Title:

City of Columbia

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Columbia

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$163,809.70
Total Budget	\$0.00	\$163,809.70
Total Obligated	\$0.00	\$163,809.70
Total Funds Drawdown	\$0.00	\$163,809.70
Program Funds Drawdown	\$0.00	\$101,735.85
Program Income Drawdown	\$0.00	\$62,073.85
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$163,809.70
City of Columbia	\$0.00	\$163,809.70
Match Contributed	\$0.00	\$16,000.00

Activity Description:

Total households benefitting for this activity are included in the proposed and actual numbers for the sale/disposition of the properties at activity COL009. Because households do not benefit until the unit is sold or rented, no actual beneficiary is recorded here.

Location Description:

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		4/2	
#Energy Star Replacement	0		0/0	
#Additional Attic/Roof Insulation	0		0/0	
#High efficiency heating plants	0		0/0	
#Efficient AC added/replaced	0		0/0	
#Replaced thermostats	0		0/0	
#Replaced hot water heaters	0		0/0	
#Light Fixtures (indoors) replaced	0		0/0	
#Light fixtures (outdoors)	0		0/0	
#Refrigerators replaced	0		0/0	
#Clothes washers replaced	0		0/0	
#Dishwashers replaced	0		0/0	
#Units with solar panels	0		1/0	
#Low flow toilets	0		2/0	
#Low flow showerheads	0		2/0	
#Units with bus/rail access	0		1/0	
#Units exceeding Energy Star	0		1/0	
#Sites re-used	0		1/0	
#Units deconstructed	0		0/0	
#Units & other green	0		1/0	
Activity funds eligible for DREF	0		0/0	
# ELI Households (0-30% AMI)	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		4/2	
# of Singlefamily Units	0		4/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	COL004
Activity Title:	Columbia - LBA

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

Columbia 2008-DN-04

Projected Start Date:

03/11/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Program Income Account:

Columbia 08-DN-04

Activity Status:

Under Way

Project Title:

City of Columbia

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Columbia

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$138,096.78
Total Budget	\$17,624.32	\$138,096.78
Total Obligated	\$17,624.32	\$138,096.78
Total Funds Drawdown	\$42,718.80	\$137,588.63
Program Funds Drawdown	\$25,094.23	\$88,902.71
Program Income Drawdown	\$17,624.57	\$48,685.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$42,718.80	\$137,588.63
City of Columbia	\$42,718.80	\$137,588.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/4

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	7/4
# of Singlefamily Units	0	7/4

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	COL005
Activity Title:	Columbia - LBD

Activity Category:

Land Banking - Disposition (NSP Only)

Project Number:

Columbia 2008-DN-04

Projected Start Date:

03/11/2009

Benefit Type:

Area Benefit (Survey)

National Objective:

NSP Only - LMMI

Program Income Account:

Columbia 08-DN-04

Activity Status:

Under Way

Project Title:

City of Columbia

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Columbia

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$22,596.15
Total Budget	\$2,478.00	\$22,596.15
Total Obligated	\$2,478.00	\$22,596.15
Total Funds Drawdown	\$2,478.00	\$20,596.15
Program Funds Drawdown	\$0.00	\$13,520.68
Program Income Drawdown	\$2,478.00	\$7,075.47
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,478.00	\$20,596.15
City of Columbia	\$2,478.00	\$20,596.15
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	7/8

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	7/12
# of Singlefamily Units	0	7/12

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: DED/CAT1/CAT 3 Administration / ADMIN

Grantee Activity Number:	DED ADMIN
Activity Title:	DED Administration

Activity Category: Administration	Activity Status: Under Way
Project Number: DED/CAT1/CAT 3 Administration	Project Title: ADMIN
Projected Start Date: 03/11/2009	Projected End Date: 03/11/2013
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: State of Missouri
Program Income Account: State of Missouri	

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$829,288.83
Total Budget	\$2,387.60	\$829,288.83
Total Obligated	\$2,387.60	\$829,288.83
Total Funds Drawdown	\$8,719.08	\$779,120.99
Program Funds Drawdown	\$6,331.48	\$685,217.16
Program Income Drawdown	\$2,387.60	\$93,903.83



Program Income Received	\$2,387.60	\$93,903.83
Total Funds Expended	\$8,719.08	\$779,120.99
State of Missouri	\$8,719.08	\$779,120.99
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: Florissant 2008-DN-06 / City of Florissant

Grantee Activity Number: FLO001
Activity Title: Florissant - ACQ

Activity Category: Acquisition - general	Activity Status: Under Way
Project Number: Florissant 2008-DN-06	Project Title: City of Florissant



Projected Start Date:

03/11/2009

Projected End Date:

03/11/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:**National Objective:**

NSP Only - LMMI

Responsible Organization:

City of Florissant

Program Income Account:

Florissant 08-DN-06

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$467,263.18
Total Budget	\$0.00	\$467,263.18
Total Obligated	\$0.00	\$467,263.18
Total Funds Drawdown	\$0.00	\$467,263.18
Program Funds Drawdown	\$0.00	\$392,420.00
Program Income Drawdown	\$0.00	\$74,843.18
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$34,900.00	\$467,263.18
City of Florissant	\$34,900.00	\$467,263.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity FLO009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity.

Location Description:**Activity Progress Narrative:****Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
Total acquisition compensation to	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/0	0/0	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: FLO002

Activity Title: Florissant - REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

Florissant 2008-DN-06

Project Title:

City of Florissant

Projected Start Date:

03/11/2009

Projected End Date:

03/11/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Florissant

Program Income Account:

Florissant 08-DN-06

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,599,029.92
Total Budget	\$0.00	\$1,599,029.92
Total Obligated	\$0.00	\$1,599,029.92
Total Funds Drawdown	\$0.00	\$1,495,727.47
Program Funds Drawdown	\$0.00	\$904,389.55
Program Income Drawdown	\$0.00	\$591,337.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$109,116.28	\$1,495,727.47
City of Florissant	\$109,116.28	\$1,495,727.47
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity FLO009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/0
#Energy Star Replacement	0	50/0
#Additional Attic/Roof Insulation	0	7/0



#High efficiency heating plants	0	7/0
#Efficient AC added/replaced	0	7/0
#Replaced hot water heaters	0	7/0
#Light Fixtures (indoors) replaced	0	82/0
#Light fixtures (outdoors)	0	19/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	7/0
#Units with solar panels	0	0/0
#Low flow toilets	0	13/0
#Low flow showerheads	0	5/0
#Units with bus/rail access	0	6/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	6/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/7
# of Singlefamily Units	0	8/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: Independence 2008-DN-07 / City of Independence

Grantee Activity Number: IND002



Activity Title: Independence - REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Independence 2008-DN-07

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Independence 08-DN-07

Activity Status:

Under Way

Project Title:

City of Independence

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Independence

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$1,035,849.75

Total Budget

\$0.00

\$1,035,849.75

Total Obligated

\$0.00

\$1,035,849.75

Total Funds Drawdown

\$0.00

\$900,281.73

Program Funds Drawdown

\$0.00

\$674,092.98

Program Income Drawdown

\$0.00

\$226,188.75

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$62,379.05

\$900,281.73

City of Independence

\$62,379.05

\$900,281.73

Match Contributed

\$0.00

\$0.00

Activity Description:

Total households benefitting for this activity will be reported at the time of sale/disposition under the Disposition activity (IND009).

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	10/10
#Energy Star Replacement	0	53/0
#Additional Attic/Roof Insulation	0	9/0



#High efficiency heating plants	0	9/0
#Efficient AC added/replaced	0	9/0
#Replaced thermostats	0	9/0
#Replaced hot water heaters	0	9/0
#Light Fixtures (indoors) replaced	0	52/0
#Light fixtures (outdoors)	0	18/0
#Refrigerators replaced	0	3/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	9/0
#Units with solar panels	0	0/0
#Low flow toilets	0	16/0
#Low flow showerheads	0	15/0
#Units with bus/rail access	0	9/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	3/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	IND006
Activity Title:	Independence - REDEV

Activity Category:

Construction of new housing

Project Number:

Independence 2008-DN-07

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Independence 08-DN-07

Activity Status:

Under Way

Project Title:

City of Independence

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Independence

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,253,769.97
Total Budget	\$0.00	\$1,253,769.97
Total Obligated	\$0.00	\$1,253,769.97
Total Funds Drawdown	\$0.00	\$1,253,769.97
Program Funds Drawdown	\$0.00	\$846,999.99
Program Income Drawdown	\$0.00	\$406,769.98
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$47,858.46	\$1,253,769.97
City of Independence	\$47,858.46	\$1,253,769.97
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting for this activity will be reported at the time of sale/disposition under the Disposition activity (IND009).

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	10/0
#Low flow showerheads	0	10/0



#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	3/0
#Units \geq other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: IND008

Activity Title: Independence - ADM

Activity Category:

Administration

Project Number:

Independence 2008-DN-07

Projected Start Date:

03/11/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Independence 08-DN-07

Activity Status:

Under Way

Project Title:

City of Independence

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Independence

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$152,535.27

Total Budget

\$0.00

\$152,535.27

Total Obligated

\$0.00

\$152,535.27

Total Funds Drawdown

\$0.00

\$131,898.62

Program Funds Drawdown

\$0.00

\$118,111.35

Program Income Drawdown

\$0.00

\$13,787.27

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$229.03

\$131,898.62

City of Independence

\$229.03

\$131,898.62

Match Contributed

\$0.00

\$40,000.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: Independence 2008-DN-303 / Independence

Grantee Activity Number: NSP3-IND002

Activity Title: NSP3-Independence-REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Independence 2008-DN-303

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Independence 08-DN-303

Activity Status:

Under Way

Project Title:

Independence

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Independence

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

To Date

N/A

\$675,091.00

Total Budget

\$0.00

\$675,091.00

Total Obligated

\$0.00

\$675,091.00

Total Funds Drawdown

\$0.00

\$651,928.67

Program Funds Drawdown

\$0.00

\$651,837.67

Program Income Drawdown

\$0.00

\$91.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$651,928.67



Match Contributed

\$0.00

\$12,734.00

Activity Description:

Total households benefitting by owner and renter will be reported upon sale/disposition of property (activity #NSP3-IND009).

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/6
#Energy Star Replacement	0	0/0
#Additional Attic/Roof Insulation	0	0/0
#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors)	0	0/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/12
# of Multifamily Units	0	7/7
# of Singlefamily Units	0	5/5



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: Jefferson City 2008-DN-08 / City of Jefferson

Grantee Activity Number: JEF002

Activity Title: Jefferson City - REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

Jefferson City 2008-DN-08

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Jefferson City 08-DN-08

Activity Status:

Under Way

Project Title:

City of Jefferson

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Jefferson City

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$190,373.27
Total Budget	\$203.00	\$190,373.27
Total Obligated	\$203.00	\$190,373.27
Total Funds Drawdown	\$203.00	\$151,025.98
Program Funds Drawdown	\$0.00	\$108,330.81
Program Income Drawdown	\$203.00	\$42,695.17
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$203.00	\$151,025.98



City of Jefferson City	\$203.00	\$151,025.98
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity KAN009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity. In the report entitled, "Guidance for Reporting Projected and Actual NSP Grantee Accomplishments in DRGR" that was issued in October 2012, we are required via the guidance on page 20 to collapse accomplishment data for properties who received assistance for both acquisition and rehab, acquisition and redevelopment, and acquisition and demolition. We must now combine the two activities. We are collapsing the prior period data for each acquisition that is part of these other NSP activities in order to eliminate duplicate counting.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	3/0
#Energy Star Replacement	0	0/0
#Additional Attic/Roof Insulation	0	0/0
#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	0/0
#Light fixtures (outdoors)	0	0/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
# ELI Households (0-30% AMI)	0	0/0



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		3/0	
# of Singlefamily Units	0		3/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: Joplin 2008-DN-10 / City of Joplin

Grantee Activity Number: JOP006-LH25

Activity Title: Joplin - REDEV - LH25

Activity Category:

Construction of new housing

Project Number:

Joplin 2008-DN-10

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Joplin 08-DN-10

Activity Status:

Under Way

Project Title:

City of Joplin

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall

Total Projected Budget from All Sources

Total Budget

Jul 1 thru Sep 30, 2015

N/A

\$0.00

To Date

\$99,531.00

\$99,531.00



Total Obligated	\$0.00	\$99,531.00
Total Funds Drawdown	\$0.00	\$99,531.00
Program Funds Drawdown	\$0.00	\$99,531.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$99,531.00
City of Joplin	\$0.00	\$99,531.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Both HU and HHB are being reported on this activity when properties are sold to LH25 households in order to capture accurate data for reports run by HUD regarding the progress toward the LH25 setaside. This is a departure from the method use in other activities in our NSP Action Plan, where we structured the counting of HU at the acquisition/rehabilitation/demolition/redevelopment activities to count the unit, and then counted the HHB separately at the time of sale under Disposition (009 activity).

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units \geq other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	2	0	2	4/2	0/0	4/2	100.00
# Owner Households	2	0	2	4/2	0/0	4/2	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: MHDC-CAT2 / MHDC - HOA

Grantee Activity Number: MHDC007

Activity Title: MHDC-CAT2

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

MHDC-CAT2

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

MHDC

Activity Status:

Under Way

Project Title:

MHDC - HOA

Projected End Date:

03/11/2015

Completed Activity Actual End Date:

Responsible Organization:

MHDC

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

To Date

Total Budget

N/A

\$3,992,360.65

Total Obligated

\$0.00

\$3,992,360.65

Total Funds Drawdown

\$0.00

\$3,985,018.65

Program Funds Drawdown

\$0.00

\$3,985,018.65

Program Income Drawdown

\$0.00

\$3,823,012.00

Program Income Received

\$0.00

\$162,006.65

Total Funds Expended

\$0.00

\$176,630.65

MHDC

\$0.00

\$3,985,018.65

Match Contributed

\$0.00

\$3,985,018.65

\$0.00

\$0.00

Activity Description:



Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	1	0/0	108/104	279/272	38.71
# Owner Households	0	0	1	0/0	108/104	279/272	38.71

Activity Locations

Address	City	County	State	Zip	Status / Accept
7801 Arlington Ave	Raytown		Missouri	64138	Match / Y

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: Sikeston 2008-DN-13 / City of Sikeston

Grantee Activity Number:	SIK002
Activity Title:	Sikeston - REHAB

Activity Category:
Rehabilitation/reconstruction of residential structures

Project Number:
Sikeston 2008-DN-13

Projected Start Date:

Activity Status:
Under Way

Project Title:
City of Sikeston

Projected End Date:



03/11/2009

03/11/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Sikeston

Program Income Account:

Sikeston 08-DN-13

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$141,502.96
Total Budget	\$0.00	\$141,502.96
Total Obligated	\$0.00	\$141,502.96
Total Funds Drawdown	\$6,914.04	\$138,240.25
Program Funds Drawdown	\$6,914.04	\$138,240.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,914.04	\$138,240.25
City of Sikeston	\$6,914.04	\$138,240.25
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity SIK009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity. UPDATE: HH Benefitting are being moved as of 12/31/13 back to this activity to be accurately reported by HUD.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
#Energy Star Replacement	0	15/0
#Additional Attic/Roof Insulation	0	2/0
#High efficiency heating plants	0	2/0
#Efficient AC added/replaced	0	2/0
#Replaced thermostats	0	2/0
#Replaced hot water heaters	0	2/0
#Light Fixtures (indoors) replaced	0	2/0
#Light fixtures (outdoors)	0	2/0
#Refrigerators replaced	0	0/0



#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	2/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	2/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	2/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/3
# of Singlefamily Units	0	2/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	0/36	0
# Owner Households	0	0	0	0/0	0/0	0/34	0
# Renter Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: Springfield 2008-DN-14 / City of Springfield

Grantee Activity Number: SPR002
Activity Title: Springfield - REHAB

Activity Category: Rehabilitation/reconstruction of residential structures
Activity Status: Under Way



Project Number:
Springfield 2008-DN-14

Projected Start Date:
03/11/2009

Benefit Type:
Direct Benefit (Households)

National Objective:
NSP Only - LMMI

Program Income Account:
Springfield 08-DN-14

Project Title:
City of Springfield

Projected End Date:
03/11/2014

Completed Activity Actual End Date:

Responsible Organization:
City of Springfield

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,118,379.32
Total Budget	\$0.00	\$1,118,379.32
Total Obligated	\$0.00	\$1,118,379.32
Total Funds Drawdown	\$0.00	\$1,118,379.32
Program Funds Drawdown	\$0.00	\$754,554.33
Program Income Drawdown	\$0.00	\$363,824.99
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,790.86	\$1,118,379.32
City of Springfield	\$33,790.86	\$1,118,379.32
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be reported in the proposed and actual performance measures at Activity SPR009 (Disposition). Because a national objective cannot have been met until the sale or rental of a unit, the information is being aggregated on that activity for all SPR- activities.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	20/20
#Energy Star Replacement	0	18/0
#Additional Attic/Roof Insulation	0	2/0



#High efficiency heating plants	0	1/0
#Efficient AC added/replaced	0	1/0
#Replaced thermostats	0	1/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors) replaced	0	10/0
#Light fixtures (outdoors)	0	0/0
#Refrigerators replaced	0	2/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	1/0
#Units with solar panels	0	0/0
#Low flow toilets	0	2/0
#Low flow showerheads	0	3/0
#Units with bus/rail access	0	2/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	20/20
# of Singlefamily Units	0	20/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: St. Charles 2008-DN-15 / City of St. Charles



Grantee Activity Number: STC001

Activity Title: St. Charles - ACQ

Activity Category:

Acquisition - general

Project Number:

St. Charles 2008-DN-15

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

St. Charles 08-DN-15

Activity Status:

Under Way

Project Title:

City of St. Charles

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

City of St. Charles

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$447,955.44
Total Budget	(\$47,000.00)	\$447,955.44
Total Obligated	(\$47,000.00)	\$447,955.44
Total Funds Drawdown	\$0.00	\$399,447.86
Program Funds Drawdown	\$0.00	\$306,873.62
Program Income Drawdown	\$0.00	\$92,574.24
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$399,447.86
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity STC009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired voluntarily	0	0/0



Total acquisition compensation to 0 0/0

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	STC002
Activity Title:	St. Charles - REHAB

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
St. Charles 2008-DN-15

Project Title:
City of St. Charles

Projected Start Date:
03/11/2009

Projected End Date:
03/11/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
City of St. Charles

Program Income Account:
St. Charles 08-DN-15

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$319,364.57
Total Budget	\$102,783.55	\$319,364.57
Total Obligated	\$102,783.55	\$319,364.57
Total Funds Drawdown	\$59,166.22	\$275,747.19
Program Funds Drawdown	\$3,382.67	\$86,523.06
Program Income Drawdown	\$55,783.55	\$189,224.13
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$275,747.19	\$492,328.16
City of St. Charles	\$275,747.19	\$492,328.16
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity STC009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	4/4
#Energy Star Replacement	0	1/0
#Additional Attic/Roof Insulation	0	4/0



#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	3/0
#Replaced thermostats	0	4/0
#Replaced hot water heaters	0	4/0
#Light Fixtures (indoors) replaced	0	30/0
#Light fixtures (outdoors)	0	8/0
#Refrigerators replaced	0	4/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	4/0
#Units with solar panels	0	0/0
#Low flow toilets	0	4/0
#Low flow showerheads	0	4/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Project # / Title: St. Louis 2008-DN-17 / City of St. Louis

Grantee Activity Number: STL009

Activity Title: St. Louis-DISP

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

St. Louis 2008-DN-17

Project Title:

City of St. Louis

Projected Start Date:

03/11/2009

Projected End Date:

03/11/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of St. Louis

Program Income Account:

St. Louis City 08-DN-17

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$29,741.40	\$310,835.26
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting include the proposed and actual numbers for the sale/disposition of the properties related to all STL-activities. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is compiled and reported on this activity. # of Housing units are reported at respective STL-activities to avoid duplication.

Location Description:

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	7/0	12/9	66.67
# Owner Households	0	0	0	1/0	7/0	12/8	66.67
# Renter Households	0	0	0	0/0	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: St. Louis County 2008-DN-18 / St. Louis County

Grantee Activity Number: SCO001
Activity Title: St. Louis County - ACQ

Activity Category:

Acquisition - general

Project Number:

St. Louis County 2008-DN-18

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

St. Louis County NSP DN-18

Activity Status:

Under Way

Project Title:

St. Louis County

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

St. Louis County

Overall

Jul 1 thru Sep 30, 2015

To Date



Total Projected Budget from All Sources	N/A	\$3,826,825.82
Total Budget	\$0.00	\$3,826,825.82
Total Obligated	\$0.00	\$3,826,825.82
Total Funds Drawdown	\$110,260.82	\$2,588,011.04
Program Funds Drawdown	\$110,260.82	\$1,856,447.44
Program Income Drawdown	\$0.00	\$731,563.60
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$110,260.82	\$2,588,011.04
St. Louis County	\$110,260.82	\$2,588,011.04
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity SCO009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity. In the report entitled, "Guidance for Reporting Projected and Actual NSP Grantee Accomplishments in DRGR" that was issued in October 2012, we are required via the guidance on page 20 to collapse accomplishment data for properties who received assistance for both acquisition and rehab, acquisition and redevelopment, and acquisition and demolition. We must now combine the two activities. We are collapsing the prior period data for each acquisition that is part of these other NSP activities in order to eliminate duplicate counting.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	8/8
# of Parcels acquired voluntarily	0	0/0
Total acquisition compensation to	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/8
# of Singlefamily Units	0	8/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: SCO002
Activity Title: St. Louis County - REHAB

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 St. Louis County 2008-DN-18

Project Title:
 St. Louis County

Projected Start Date:
 03/11/2009

Projected End Date:
 03/11/2014

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 St. Louis County

Program Income Account:
 St. Louis County NSP DN-18

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,228,289.46
Total Budget	\$0.00	\$4,228,289.46
Total Obligated	\$0.00	\$4,228,289.46
Total Funds Drawdown	\$362,866.96	\$4,228,289.46
Program Funds Drawdown	\$362,866.96	\$2,936,416.78
Program Income Drawdown	\$0.00	\$1,291,872.68
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$362,866.96	\$4,228,289.46
St. Louis County	\$362,866.96	\$4,228,289.46
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity SCO009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	27/34
#Energy Star Replacement	0	148/59
#Additional Attic/Roof Insulation	0	13/5



#High efficiency heating plants	0	13/5
#Efficient AC added/replaced	0	13/5
#Replaced thermostats	0	13/5
#Replaced hot water heaters	0	13/5
#Light Fixtures (indoors) replaced	0	130/43
#Light fixtures (outdoors)	0	40/12
#Refrigerators replaced	0	4/3
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	13/5
#Units with solar panels	0	0/0
#Low flow toilets	0	18/6
#Low flow showerheads	0	16/5
#Units with bus/rail access	0	4/0
#Units exceeding Energy Star	0	4/0
#Sites re-used	0	10/2
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	27/33
# of Singlefamily Units	0	27/33

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	SCO008
Activity Title:	St. Louis County - ADM

Activity Category:

Administration

Project Number:

St. Louis County 2008-DN-18

Projected Start Date:

03/11/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

St. Louis County NSP DN-18

Activity Status:

Under Way

Project Title:

St. Louis County

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

St. Louis County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$656,771.94

Total Budget

\$19,397.22

\$656,771.94

Total Obligated

\$19,397.22

\$656,771.94

Total Funds Drawdown

\$146,730.69

\$622,323.70

Program Funds Drawdown

\$127,333.47

\$400,040.76

Program Income Drawdown

\$19,397.22

\$222,282.94

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$146,730.69

\$622,323.70

St. Louis County

\$146,730.69

\$622,323.70

Match Contributed

\$0.00

\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	SCO009
Activity Title:	St. Louis County-DISP

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
St. Louis County 2008-DN-18

Project Title:
St. Louis County

Projected Start Date:
03/11/2009

Projected End Date:
03/11/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
St. Louis County

Program Income Account:
St. Louis County NSP DN-18

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$2,245,719.22
Total Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting include the proposed and actual numbers for the sale/disposition of the properties related to all SCO-activities. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is compiled and reported on this activity. # of Housing units are reported at respective SCO-activities to avoid duplication.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/0	19/0	35/51	62.86
# Owner Households	0	0	0	3/0	17/0	30/50	66.67
# Renter Households	0	0	0	0/0	2/0	5/1	40.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: St. Louis County 2008-DN-306 / St. Louis County

Grantee Activity Number: NSP3-SCO001

Activity Title: NSP3-St. Louis County- ACQ

Activity Category:

Acquisition - general

Project Number:

St. Louis County 2008-DN-306

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

St. Louis County DN-306

Activity Status:

Under Way

Project Title:

St. Louis County

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

St. Louis County

Overall

Jul 1 thru Sep 30, 2015

To Date



Total Projected Budget from All Sources	N/A	\$469,601.00
Total Budget	\$0.00	\$469,601.00
Total Obligated	\$0.00	\$469,601.00
Total Funds Drawdown	\$19,215.74	\$469,601.00
Program Funds Drawdown	\$19,215.74	\$469,601.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$19,215.74	\$469,601.00
St. Louis County	\$19,215.74	\$469,601.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity NSP#-SCO009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity. In the report entitled, "Guidance for Reporting Projected and Actual NSP Grantee Accomplishments in DRGR" that was issued in October 2012, we are required via the guidance on page 20 to collapse accomplishment data for properties who received assistance for both acquisition and rehab, acquisition and redevelopment, and acquisition and demolition. We must now combine the two activities. We are collapsing the prior period data for each acquisition that is part of these other NSP activities in order to eliminate duplicate counting.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/2
# of Singlefamily Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: NSP3-SCO002

Activity Title: NSP3-St. Louis County-REHAB

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

St. Louis County 2008-DN-306

Projected Start Date:

03/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

St. Louis County DN-306

Activity Status:

Under Way

Project Title:

St. Louis County

Projected End Date:

03/11/2014

Completed Activity Actual End Date:

Responsible Organization:

St. Louis County

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,866,506.19
Total Budget	\$33,172.94	\$2,866,506.19
Total Obligated	\$33,172.94	\$2,866,506.19
Total Funds Drawdown	\$41,285.98	\$2,866,506.19
Program Funds Drawdown	\$8,113.04	\$2,476,446.00
Program Income Drawdown	\$33,172.94	\$390,060.19
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$41,285.98	\$2,866,506.19
St. Louis County	\$41,285.98	\$2,866,506.19
Match Contributed	\$0.00	\$0.00

Activity Description:

Total households benefitting will be included in the proposed and actual numbers for the sale/disposition of the properties on activity NSP3-SCO009. Since the sale or rental of the property to an income-qualifying homeowner is the activity that actually meets the national objective, the information is being aggregated in the Disposition activity.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	21/19
#Energy Star Replacement	0	175/165



#Additional Attic/Roof Insulation	0	18/17
#High efficiency heating plants	0	17/16
#Efficient AC added/replaced	0	17/16
#Replaced thermostats	0	17/16
#Replaced hot water heaters	0	0/16
#Light Fixtures (indoors) replaced	0	148/143
#Light fixtures (outdoors)	0	46/44
#Refrigerators replaced	0	15/14
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	7/7
#Units with solar panels	0	0/0
#Low flow toilets	0	25/24
#Low flow showerheads	0	23/22
#Units with bus/rail access	0	0/10
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units & other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	21/15
# of Singlefamily Units	0	21/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	185
Monitoring Visits	0	195
Audit Visits	0	224
Technical Assistance Visits	0	56
Monitoring/Technical Assistance Visits	0	6
Report/Letter Issued	0	87

