

**Grantee: Missouri**

**Grant: B-12-DT-29-0001**

**October 1, 2017 thru December 31, 2017 Performance**

---



**Grant Number:**

B-12-DT-29-0001

**Obligation Date:****Award Date:****Grantee Name:**

Missouri

**Contract End Date:****Review by HUD:**

Submitted - Await for Review

**Grant Award Amount:**

\$8,719,059.00

**Grant Status:**

Active

**QPR Contact:**

No QPR Contact Found

**LOCCS Authorized Amount:**

\$8,719,059.00

**Estimated PI/RL Funds:****Total Budget:**

\$8,719,059.00

**Disasters:****Declaration Number**

FEMA-1980-MO

FEMA-4012-MO

**Narratives****Disaster Damage:**

Missouri was heavily impacted by severe storms, tornadoes and flooding that began on April 19, 2011. Southern and northwestern portions of the state were inundated with flood waters, while the cities of Joplin and Sedalia, and Jasper, Newton and St. Louis Counties sustained heavy tornado damage. These disasters resulted in 161 fatalities, 535 reported injuries, 10,443 destroyed or damaged homes, and impacted more than 500 businesses. Many of the counties included in the FEMA disaster declaration for Individual and/or Public Assistance are some of Missouri's most poverty-stricken. It is difficult to ascertain the magnitude of the impact that disasters in Missouri had during spring and summer 2011. DR 1980 included the Joplin tornado, which claimed 161 lives and destroyed approximately 1/3 of the city, southeast flooding (including the intentional breach of the Bird's Point Levee), and tornadoes in St. Louis and Sedalia. DR 4012 included Missouri River flooding in northwest Missouri. Housing: The 2011 Missouri Disasters had a significant impact on housing. There were 7,378 housing units destroyed, 1,092 with major damage, 1,973 with minor damage, and 2,647 considered "affected" by FEMA. For DR 1980, about 56% of the housing units were insured. For DR 4012, only 22% were insured. Infrastructure: Flooding in Southeast Missouri impacted dozens of state and U.S. highways. Water over the roadways resulted in over 440 road closures at the peak of the flood, according to the Missouri Department of Transportation (MODOT). This impacted not only inter-state travel, but also local travel for farmers and access to homes and industrial areas. In Joplin, the tornado path was large enough to affect many of the north/south transportation routes through town, and also at least some of the major east/west routes. In St. Louis, transportation was impacted on a large scale as Lambert-St. Louis International Airport's Concourse C took a direct hit from a tornado on April 22, 2011. Many highways in Northwest Missouri were closed for many weeks, including Interstate 29 at Rockport, US-136 at the Missouri River, US-159 at the Missouri River, and US-59 at the Missouri River. MODOT reported over 164 flood-related road closures at the peak of the Northwest Missouri flooding. In Joplin, three public schools were destroyed, one private school was destroyed, three other public schools had significant damage, and one private school had minor damage. ChildCare Aware of Missouri reported that Joplin's child care industry has been nearly cut in half. Before the tornado (as of 5/1/2011), there were 85 child care and early learning programs available in Joplin. After the tornado (as of 6/17/11), there were only 44. One hospital was destroyed, three long-term care facilities were destroyed and one was damaged. Joplin lost several group homes for people with mental and developmental disabilities. Flooding has devastated fertile farmland in southeast and northwest Missouri. According to the Missouri Economic Research and Information Center (MERIC), Missouri ranks second in the nation in the number of farms, with 107,825. Missouri employs 298,320 workers in farms and agribusiness industries. The map at [http://www.missourieconomy.org/pdfs/missouri\\_farms\\_and\\_agribusiness.pdf](http://www.missourieconomy.org/pdfs/missouri_farms_and_agribusiness.pdf) indicates the prevalence of farmland

**Disaster Damage:**

in both southeast and northwest Missouri and the significance of agriculture to the economy in those areas. In 2008, Missouri's crop, livestock, processing and other agricultural sectors accounted for \$12.4 billion or, 7%, of the gross state product. MERIC reports that between 2010 and 2012, employment numbers in the crop production industry in the state of Missouri decreased by 5.46%, indicating a negative impact by the 2011 floods. Projected Economic Impacts: More than 500 businesses in Jop



## Recovery Needs:

Housing Need: Even one year later, the rate of unmet needs remains high. As of December 2011, severe housing unmet needs were calculated by HUD at \$74,283,794. Of the 16,489 FEMA registrants for DR 1980, 43% of these registrants were ineligible for the Individuals and Households Program. Specifically, 41% were ineligible for the Housing Assistance Program. As of June 6, 2012, the U.S. Small Business Administration had received 1,848 applications for home loans and had only approved 605 of them, an approval rate of about 32.7%, leaving 1,243 (67.3%) requests unmet. Infrastructure Need: Flooding, tornadoes, and severe storms caused numerous amounts of damage to infrastructure systems in Missouri during 2011. According to FEMA's Public Assistance assessments, the estimated total need for public assistance is \$177,781,945. This is broken down by category: • Category A (Debris Removal): \$67,837,716 • Category B (Emergency Protective Measures): \$18,793,962 • Category C (Roads and Bridges): \$32,336,757 • Category D (Water Control Facilities): \$694,150 It should be noted that the repair of levees, dams and flood control channels fall under Category D, but the eligibility of these facilities is restricted by FEMA. In Missouri, the U.S. Army Corps of Engineers will look to CDBG as a partner in levee restoration. • Category E (Buildings and Equipment): \$50,638,428 • Category F (Utilities): \$6,047,955 • Category G (Parks, Recreational and Other Facilities): \$1,432,977 Economic Need: The Department of Economic Development used an economic model to assess the impact to the region based on these unmet needs. The unmet needs of businesses were entered into the model as an increased cost in capital investment of \$32,974,170. Likewise, the unmet needs of housing affected the equity and rental incomes of property owners; the region's personal income was lowered in the model by \$74,283,794. Although agriculture is important to the economy in the northwestern part of the state, southeast Missouri relies heavily on agriculture as its economic base. In 2011, when the Bird's Point Levee was intentionally breached, thousands of acres of farmland were taken out of production for 2011. The State of Missouri intends to apply this post disaster analysis of the economic conditions of southeast Missouri and make available funding under the economic development category to address specific agriculture related job creation activities in a manner that leaves the communities in the area better positioned to meet the needs of their post disaster populations and prospects for growth. This category may solicit requests for proposal for economic development activities that allow for a broader approach to the agricultural industry supply chain which includes manufacturing of products grown in the flooded areas. Method of Distribution: 1. According to FEMA's Public Assistance assessments, the estimated total need for public unmet Housing and Business needs in the declared Missouri counties totaled \$107,257,964. Of this \$107,257,964, \$32,974,170 was related to businesses. In addition, the total Pu

## Recovery Needs:

Public Assistance need for DR-1980 and DR-4012 is \$177,781,945. Due to the magnitude of the disaster events, and the massive amount of unmet need remaining, it is impossible to address all of these needs with available funding. DED will accept applications based on local needs and priorities for long-term recovery in disaster affected areas. DED has budgeted the following application categories: Housing/Infrastructure: \$ 4,141,554 Economic Revitalization/development: \$4,141,553 Adminis

## Public Comment:

The draft CDBG Disaster Action Plan was made available on the DED website on July 6 for a seven day public comment period ending on July 12. The availability of the plan was made public via the DED Weekly electronic newsletter, and was also disseminated to local communities and other partners via the Missouri Municipal League and the regional planning commissions/councils of local government. No comments were received.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$8,266,391.60
Total Budget	(\$3,082.70)	\$8,266,391.60
Total Obligated	(\$3,082.70)	\$8,266,391.60
Total Funds Drawdown	\$249,345.38	\$7,717,081.97
Program Funds Drawdown	\$249,345.38	\$7,717,081.97
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$249,345.38	\$7,717,081.97
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

## Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		49.91%
Overall Benefit Percentage (Actual)		51.81%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,307,858.85	\$0.00
Limit on Admin/Planning	\$1,743,811.80	\$795,031.00
Limit on State Admin	\$435,952.95	\$381,534.00
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

## Overall Progress Narrative:

Joplin 12-DT-01: Project Closed 8/23/17

Joplin 12-DT-02: Closed

Joplin Area Chamber 12-DT-03: Closed

Wyatt 12-DT-04: Project Closed

Haywood City 12-DT-05: Closed

Pemiscot County 12-DT-06: We received our monitoring letter, corrected all that was asked for and the last admin fees have been paid.

Vanduser 12-DT-07: Closed

Wyatt 12-DT-08: Project Closed

Big Lake 12-DT-09: Closed 7/28/17

Duquesne 12-DT-10: Construction is complete on first eight homes proposed and listed. The next three homes are under construction, with the final two homes finishing up the lending side of things prior to commencement. 75% Complete. Inspections were performed on the eight completed, and will continue on the final five homes throughout the process 60% Complete. Supportive Services: No new progress for this activity. 0% Complete. The HSTCC has provided all administrative services for the above work for the period. 75% Complete. The audit has not been required so far at this point in the project. 0% Complete.

Pemiscot County 12-DT-11: Engineer is waiting on the final pay invoice from Fronabarger Concreters to finish the Certification of Completion. He already has the inspection forms completed as well.

MACOG 12-DT-12: South Central Ozarks COG has completed the field work related to the low water stream crossing inventory for all counties. The planning process is underway. Pioneer Trails RPC is finalizing county emergency operations plans and traffic evacuation plan for their four county region as well as a hazard material emergency plan for Saline County and Mass Care services – sheltering plan for Saline and Lafayette Counties. Assessments are being finalized on operational communications for the four county region. The Meramec RPC completed the first draft of their region-wide alert messaging systems study, conducted their survey and analysis for a draft vulnerable populations study and assisted the city of Steelville with critical zoning and disaster preparedness mapping. MRPC also completed work with local jurisdictions and stakeholders to analyze current floodplain permitting practices. The Meramec RPC completed the first draft of their region-wide alert messaging systems study, conducted their survey and analysis for a draft vulnerable populations study and assisted the city of Steelville with critical zoning and disaster preparedness mapping. MRPC also completed work with local jurisdictions and stakeholders to analyze current floodplain permitting practices. The Bootheel RPC has completed their inventory and analysis of early warning siren locations and coverage

Poplar Bluff 12-DT-13: The holdup is still the new Shelby Road bridge cross sections that include the new embankment slope under the bridge. The change in the cross section can change hydraulic performance of the channel and needs to be reflected in the model. The hydraulic model is 95% complete and the report just needs the final data output from the Hec-Ras model. They have driven the all the piles on the bridge and are getting ready to pour the pile caps soon so I do not believe there will be any more changes to the Shelby Road Extension project to delay the final report.

Joplin 12-DT-14: Project Closed

Overall, 88.5% of funds have been drawn and expended.

## Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2012 DT Admin, 2012 DT Admin	\$0.00	\$217,976.00	\$217,976.00
2012-DT-01, Joplin School District 2012-DT-01	\$0.00	\$2,800,000.00	\$2,800,000.00
2012-DT-03, Joplin Area Chamber of Commerce Foundation	\$0.00	\$0.00	\$0.00
2012-DT-04, Wyatt 2012-DT-04	\$0.00	\$408,500.00	\$408,500.00
2012-DT-05, Haywood City 2012-DT-05	\$0.00	\$352,290.00	\$352,290.00
2012-DT-06, Pemiscot County 2012-DT-06	\$0.00	\$739,461.30	\$739,461.30
2012-DT-07, Vanduser 2012-DT-07	\$0.00	\$294,850.00	\$294,850.00
2012-DT-08, Wyatt 2012-DT-08	\$0.00	\$982,104.30	\$982,104.30
2012-DT-09, Big Lake 2012-DT-09	\$0.00	\$500,000.00	\$500,000.00
2012-DT-10, Duquesne 2012-DT-10	\$170,628.38	\$724,297.00	\$536,088.04
2012-DT-11, Pemiscot County Drainage 2012-DT-11	\$0.00	\$503,285.00	\$404,803.33
2012-DT-12, MACOG 2012-DT-12	\$69,485.00	\$608,135.00	\$360,684.00
2012-DT-13, Poplar Bluff 2012-DT-13	\$9,232.00	\$85,000.00	\$69,832.00
2012-DT-14, Joplin 2012-DT-14	\$0.00	\$50,493.00	\$50,493.00



## Activities

**Project # / Title:** 2012-DT-01 / Joplin School District 2012-DT-01

**Grantee Activity Number:** DT-JOPCF1

**Activity Title:** DT- Construction PF- saferooms

**Activity Category:**

Acquisition, construction, reconstruction of public facilities

**Project Number:**

2012-DT-01

**Projected Start Date:**

12/07/2012

**Benefit Type:**

Area ( )

**National Objective:**

Urgent Need

**Activity Status:**

Completed

**Project Title:**

Joplin School District 2012-DT-01

**Projected End Date:**

08/23/2017

**Completed Activity Actual End Date:**

**Responsible Organization:**

Joplin School District

**Overall**

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2017**

N/A

**To Date**

\$2,800,000.00

**Total Budget**

\$0.00

\$2,800,000.00

**Total Obligated**

\$0.00

\$2,800,000.00

**Total Funds Drawdown**

\$0.00

\$2,800,000.00

**Program Funds Drawdown**

\$0.00

\$2,800,000.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$0.00

\$2,800,000.00

Joplin School District

\$0.00

\$2,800,000.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Project will assist the Joplin School District with construction of tornado saferooms for school and public use.

**Location Description:**

Construction of 8 tornado safe rooms for school and public use within the Joplin school district.

**Activity Progress Narrative:**

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	-8	8/8

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Project # / Title: 2012-DT-06 / Pemiscot County 2012-DT-06

<b>Grantee Activity Number:</b>	<b>DT-PEM13</b>
<b>Activity Title:</b>	<b>Pemiscot County - STREETS</b>

**Activity Category:**

Construction/reconstruction of streets

**Project Number:**

2012-DT-06

**Projected Start Date:**

01/08/2015

**Benefit Type:**

Area ( )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Pemiscot County 2012-DT-06

**Projected End Date:**

03/31/2018

**Completed Activity Actual End Date:****Responsible Organization:**

Pemiscot County

**Overall**

Total Projected Budget from All Sources

**Oct 1 thru Dec 31, 2017**

N/A

**To Date**

\$732,609.30



<b>Total Budget</b>	(\$3,082.70)	\$732,609.30
<b>Total Obligated</b>	(\$3,082.70)	\$732,609.30
<b>Total Funds Drawdown</b>	\$0.00	\$732,609.30
<b>Program Funds Drawdown</b>	\$0.00	\$732,609.30
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$0.00	\$732,609.30
Pemiscot County	\$0.00	\$732,609.30
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Project will assist in repaving damaged section of County Road and Bridge #344.

### Location Description:

6864 LF section of County Road 344; increase to funded amount resulted in additional 11432 linear feet for a total of 18296 linear feet of road improvements.

### Activity Progress Narrative:

## Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	18300/18296

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



## Project # / Title: 2012-DT-10 / Duquesne 2012-DT-10

<b>Grantee Activity Number:</b>	<b>DT-DUQ35</b>
<b>Activity Title:</b>	<b>2012-DT-10 Duquesne</b>

**Activity Category:**

Administration

**Project Number:**

2012-DT-10

**Projected Start Date:**

08/11/2015

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

Duquesne 2012-DT-10

**Projected End Date:**

06/30/2018

**Completed Activity Actual End Date:****Responsible Organization:**

Duquesne

**Overall****Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2017**

N/A

**To Date**

\$48,250.00

**Total Budget**

\$0.00

\$48,250.00

**Total Obligated**

\$0.00

\$48,250.00

**Total Funds Drawdown**

\$12,187.00

\$34,687.00

**Program Funds Drawdown**

\$12,187.00

\$34,687.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$12,187.00

\$34,687.00

Duquesne

\$12,187.00

\$34,687.00

**Most Impacted and Distressed Expended**

\$0.00

\$0.00

**Match Contributed**

\$0.00

\$0.00

**Activity Description:**

Administration activity related to DT-DUQH.

**Location Description:****Activity Progress Narrative:****Accomplishments Performance Measures****No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

<b>Grantee Activity Number:</b>	<b>DT-DUQH</b>
<b>Activity Title:</b>	<b>2012-DT-10 Duquesne</b>

**Activity Category:**

Construction of new housing

**Project Number:**

2012-DT-10

**Projected Start Date:**

08/11/2015

**Benefit Type:**

Direct ( HouseHold )

**National Objective:**

Low/Mod

**Activity Status:**

Under Way

**Project Title:**

Duquesne 2012-DT-10

**Projected End Date:**

06/30/2018

**Completed Activity Actual End Date:**
**Responsible Organization:**

Duquesne

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$676,047.00
<b>Total Budget</b>	\$0.00	\$676,047.00
<b>Total Obligated</b>	\$0.00	\$676,047.00
<b>Total Funds Drawdown</b>	\$158,441.38	\$501,401.04
<b>Program Funds Drawdown</b>	\$158,441.38	\$501,401.04
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$158,441.38	\$501,401.04
Duquesne	\$158,441.38	\$501,401.04
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Project will assist in the construction of 8 new housing units to replace units lost in the May 2011 tornado. Units restricted to persons of LMI status.

**Location Description:**

City of Duquesne

**Activity Progress Narrative:**
**Accomplishments Performance Measures**

	<b>This Report Period</b>	<b>Cumulative Actual Total / Expected</b>
	<b>Total</b>	<b>Total</b>
<b># of Housing Units</b>	11	11/11
<b># of Singlefamily Units</b>	11	11/11

## Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	3	3	2/0	9/11	11/11	100.00
# Owner Households	1	3	3	2/0	9/11	11/11	100.00

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

**Project # / Title:** 2012-DT-12 / MACOG 2012-DT-12

**Grantee Activity Number:** DT-MACG19

**Activity Title:** MACOG- DT Planning

### Activity Category:

Planning

### Activity Status:

Under Way

### Project Number:

2012-DT-12

### Project Title:

MACOG 2012-DT-12

### Projected Start Date:

06/01/2016

### Projected End Date:

06/01/2018

### Benefit Type:

Area ( )

### Completed Activity Actual End Date:

### National Objective:

N/A

### Responsible Organization:

Missouri Association of Councils of Government

### Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2017

N/A

To Date

\$589,895.00

Total Budget

\$0.00

\$589,895.00

Total Obligated

\$0.00

\$589,895.00

Total Funds Drawdown

\$66,485.00

\$343,665.00

Program Funds Drawdown

\$66,485.00

\$343,665.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00



<b>Total Funds Expended</b>	\$66,485.00	\$343,665.00
Missouri Association of Councils of Government	\$66,485.00	\$343,665.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Planning funds to MACOG to assist regional planning commissions in long-term disaster recovery planning activities.

### Location Description:

Statewide long-term disaster planning efforts

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

#### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



<b>Grantee Activity Number:</b>	<b>DT-MACG35</b>
<b>Activity Title:</b>	<b>MACOG - DT Admin</b>

**Activity Category:**

Administration

**Project Number:**

2012-DT-12

**Projected Start Date:**

06/01/2016

**Benefit Type:**

( )

**National Objective:**

N/A

**Activity Status:**

Under Way

**Project Title:**

MACOG 2012-DT-12

**Projected End Date:**

06/01/2018

**Completed Activity Actual End Date:**
**Responsible Organization:**

Missouri Association of Councils of Government

<b>Overall</b>	<b>Oct 1 thru Dec 31, 2017</b>	<b>To Date</b>
<b>Total Projected Budget from All Sources</b>	N/A	\$18,240.00
<b>Total Budget</b>	\$0.00	\$18,240.00
<b>Total Obligated</b>	\$0.00	\$18,240.00
<b>Total Funds Drawdown</b>	\$3,000.00	\$17,019.00
<b>Program Funds Drawdown</b>	\$3,000.00	\$17,019.00
<b>Program Income Drawdown</b>	\$0.00	\$0.00
<b>Program Income Received</b>	\$0.00	\$0.00
<b>Total Funds Expended</b>	\$3,000.00	\$17,019.00
Missouri Association of Councils of Government	\$3,000.00	\$17,019.00
<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

**Activity Description:**

Planning funds to MACOG to assist regional planning commissions in long-term disaster recovery planning activities.

**Location Description:**

Statewide long-term disaster recovery planning efforts

**Activity Progress Narrative:**
**Accomplishments Performance Measures**
**No Accomplishments Performance Measures**

## Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

## Activity Locations

No Activity Locations found.

## Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

### Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

---

**Project # / Title:** 2012-DT-13 / Poplar Bluff 2012-DT-13

**Grantee Activity Number:** DT-POP19

**Activity Title:** DT-13 - Poplar Bluff Pike Creek planning

**Activity Category:**

Planning

**Activity Status:**

Under Way

**Project Number:**

2012-DT-13

**Project Title:**

Poplar Bluff 2012-DT-13

**Projected Start Date:**

04/22/2016

**Projected End Date:**

04/22/2018

**Benefit Type:**

Area ( )

**Completed Activity Actual End Date:**

**National Objective:**

Low/Mod

**Responsible Organization:**

City of Poplar Bluff

### Overall

**Total Projected Budget from All Sources**

**Oct 1 thru Dec 31, 2017**

**To Date**

N/A

\$85,000.00

**Total Budget**

\$0.00

\$85,000.00

**Total Obligated**

\$0.00

\$85,000.00

**Total Funds Drawdown**

\$9,232.00

\$69,832.00

**Program Funds Drawdown**

\$9,232.00

\$69,832.00

**Program Income Drawdown**

\$0.00

\$0.00

**Program Income Received**

\$0.00

\$0.00

**Total Funds Expended**

\$9,232.00

\$69,832.00

City of Poplar Bluff

\$9,232.00

\$69,832.00



<b>Most Impacted and Distressed Expended</b>	\$0.00	\$0.00
<b>Match Contributed</b>	\$0.00	\$0.00

### Activity Description:

Project will assist the City with a study of Pike Creek, including hydraulic analysis. Pike Creek is a source of flooding within Poplar Bluff, and the study will identify potential projects related to Pike Creek flooding that the City may undertake to mitigate the effects.

### Location Description:

Study will include boundary of Pike Creek in Poplar Bluff, Butler county, mo. Project service area is city of Poplar Bluff which has an LMI by census of 52.2.

### Activity Progress Narrative:

### Accomplishments Performance Measures

No Accomplishments Performance Measures

### Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

### Activity Locations

No Activity Locations found.

### Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

### Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	4
Monitoring Visits	0	3
Audit Visits	0	0
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	4