

Grantee: Missouri

Grant: B-13-DS-29-0001

July 1, 2015 thru September 30, 2015 Performance Report



Grant Number:

B-13-DS-29-0001

Obligation Date:**Award Date:****Grantee Name:**

Missouri

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$11,844,000.00

Grant Status:

Active

QPR Contact:

Julie Peterson

LOCCS Authorized Amount:

\$3,551,807.00

Estimated PI/RL Funds:**Total Budget:**

\$11,844,000.00

Disasters:

Declaration Number

No Disasters Found

Narratives

Disaster Damage:

The Disaster Relief Appropriations Act, 2013 (Public Law 113-2, approved January 29, 2013) makes available up to \$16 billion in CDBG funds for necessary expenses related to disaster relief, long-term recovery, restoration of infrastructure and housing, and economic revitalization in the most impacted and distressed areas resulting from a major disaster declared in 2011, 2012 and 2013 pursuant to the Robert T. Stafford Disaster Relief and Emergency Assistance Act of 1974. The State of Missouri Department of Economic Development (DED) has been allocated \$11,844,000 from this appropriation. The federal disaster declarations that are specific to this supplemental appropriation are 1961, 1980 and 4012. Only areas included in one of these disaster declarations (regardless of the type of declaration) are eligible to apply for and receive CDBG assistance from this Disaster Appropriation.

Missouri was heavily impacted by severe storms, tornadoes and flooding that began on April 19, 2011. Southern and northwestern portions of the state were inundated with flood waters, while the cities of Joplin and Sedalia, and Jasper, Newton and St. Louis Counties sustained heavy tornado damage. These disasters resulted in 161 fatalities, 535 reported injuries, 10,443 destroyed or damaged homes, and impacted more than 500 businesses. Many of the counties included in the FEMA disaster declaration for Individual and/or Public Assistance are some of Missouri's most poverty-stricken.

It is difficult to ascertain the magnitude of the impact that disasters in Missouri had during spring and summer 2011. DR 1980 included the Joplin tornado, which claimed 161 lives and destroyed approximately 1/3 of the city, southeast flooding (including the intentional breach of the Bird's Point Levee), and tornadoes in St. Louis and Sedalia. DR 4012 included Missouri River flooding in northwest and central Missouri.

Housing

The 2011 Missouri Disasters had a significant impact on housing. There were 7,378 housing units destroyed, 1,092 with major damage, 1,973 with minor damage, and 2,647 considered "affected" by FEMA. For DR 1980, about 56% of the housing units were insured. For DR 4012, only 22% were insured.

The rate of unmet need is significant. As of December 2011, severe housing unmet needs were calculated by HUD at \$74,283,794. Of the 16,489 FEMA registrants for DR 1980, 43% of these registrants were ineligible for the Individuals and Households Program. Specifically, 41% were ineligible for the Housing Assistance Program. As of June 26, 2012, the U.S. Small Business Administration had received 1,848 applications for home loans related to DR-1980 and had only approved 605 of them, an approval rate of about 32.7%, leaving 1,243 (67.3%) requests unmet. As of March 23, 2012 for DR-4012, 20% of the total FEMA registrants were ineligible for Individual and Household assistance. A total of 177 home loan applications were received by SBA, and 63 (36%) were approved. In addition, a total of 4,612 persons were assisted via the Missouri Housing Trust Fund (home repair or emergency housing assistance).

Infrastructure

Flooding, tornadoes, and severe storms caused numerous amounts of damage to infrastructure systems in Missouri during 2011. According to FEMA's Pul

Disaster Damage:

estimated total need for public assistance is \$177,781,945. This is broken down by category:

- Category A (Debris Removal): \$67,837,716
- Category B (Emergency Protective Measures): \$18,793,962
- Category C (Roads and Bridges): \$32,336,757
- Category D (Water Control Facilities): \$694,150

It should be noted that the repair of levees, dams and flood control channels fall under Category D, but the eligibility of these facilities is restricted by FEMA. In Missouri, the U.S. Army Corps of Engineers will look to CDBG as a partner in levee restoration.



- Category E (Buildings and Equipment): \$50,638,428
- Category F (Utilities): \$6,047,955
- Category G (Parks, Recreational and Other Facilities): \$1,432,977

Flooding in Southeast Missouri impacted dozens of state and U.S. highways. Water over the roadways resulted in over 440 road closures at the peak of the flood, according to the Missouri Department of Transportation (MODOT). This impacted not only inter-state travel, but also local travel for farmers and access to homes and industrial areas. In Joplin, the tornado path was large enough to affect many of the north/south transportation routes through town, and also at least some of the major east/west routes. In St. Louis, transportation was impacted on a large scale as Lambert-St. Louis International Airport's Concourse C took a direct hit from a tornado on April 22, 2011. Many highways in Northwest Missouri were closed for many weeks, including Interstate 29 at Rockport, US-136 at the Missouri River, US-159 at the Missouri River, and US-59 at the Missouri River. MODOT reported over 164 flood-related road closures at the peak of the Northwest Missouri flooding.

In Joplin, three public schools were destroyed, one private school was destroyed, three other public schools had significant damage, and one private school had minor damage. ChildCare Aware of Missouri reported that Joplin's child care industry has been nearly cut in half. Before the tornado (as of 5/1/2011), there were 67 licensed child care and early learning programs available in Joplin. After the tornado (as of 5/13), there were only 30. One hospital was destroyed, three long-term care facilities were destroyed and one was damaged. Joplin lost several group homes for people with mental and developmental disabilities.

Economic Development

Business and industry, including the agricultural community, were impacted severely during the 2011 disasters. HUD figures show that as of December 2011, there is still \$32,974,170 in unmet needs for businesses. The U.S. Small Business Administration shows that, as of June 26, 2012, 457 applications for business loans (related to DR-1980) were received with only 144 approved. This is an approval rate of 31.5%, leaving 313 (68.5%) requests unmet. For DR-4012, SBA received 33 applications for business loans with 11 (33%) approved.

More than 500 businesses in Joplin were either destroyed or otherwise impacted. According to the Bureau of Labor Statistics data, the

Disaster Damage:

o;s total employment (9,700 employees).

Flooding has devastated fertile farmland in southeast and northwest Missouri. According to the Missouri Economic Research and Information Center (MERIC), Missouri ranks second in the nation in the number of farms, with 107,825. Missouri employs 298,320 workers in farms and agribusiness industries. The map at http://www.missourieconomy.org/pdfs/missouri_farms_and_agribusiness.pdf indicates the prevalence of farmland in both southeast and northwest Missouri and the significance of agriculture to the economy in those areas. In 2008, Missouri's crop, livestock, processing and other agricultural sectors accounted for \$12.4 billion or, 7%, of the gross state product. MERIC reports that, between 2010 and 2012, employment numbers in the crop production industry in the state of Missouri decreased by 5.46%, indicating a negative impact by the 2011 floods.

Although agriculture is important to the economy in the northwestern part of the state, southeast Missouri relies heavily on agriculture as its economic base. In 2011, when the Bird's Point Levee was intentionally breached, thousands of acres of farmland were taken out of production for 2011. The State of Missouri intends to apply this post disaster analysis of the economic conditions of southeast Missouri and make available funding under the economic development category to address specific agriculture related job creation activities in a manner that leaves the communities in the area better positioned to meet the needs of their post disaster populations and prospects for growth. This category may solicit requests for proposal for economic development activities that allow for a broader approach to the agricultural industry supply chain which includes manufacturing of products grown in the flooded areas.

Disaster events 1980 and 4012 included damages throughout Missouri. Major flooding occurred along the Missouri and Mississippi rivers and also in Taney County. Tornadoes were also a major contributor to damages found in Joplin, Sedalia, and St. Louis. HUD's 2011 estimate of unmet needs for severely damaged homes and businesses totaled \$107,257,964; housing unmet needs totaled \$74,283,794 and business unmet needs totaled \$32,974,170.

The Department of Economic Development used an economic model to assess the impact to the region based on these unmet needs. The unmet needs of businesses were entered into the model as an increased cost in capital investment of \$32,974,170. Likewise, the unmet needs of housing affected the equity and rental incomes of property owners; the region's personal income was lowered in the model by \$74,283,794.

In 2011, damages to businesses and homes reduced profits and family incomes resulting in a decline in total economic activity in the state by \$81.8 million. In addition, Gross State Product (GSP) declined by \$52 million and Personal Income in the state declined by \$102 million. The loss to business profits and family income also resulted in over 800 job losses throughout the state.

Other effects include crop losses from the Birds Point Levee Breach in 2011 that flooded over 130,000 acres of farmland and homes. Initially, the Food and Agricultural Policy Research Institute (FAPRI) estimated a net loss of \$42.6 million in lost crop revenues to the South

Disaster Damage:

east Missouri region. The study had originally assumed that all 130,000 acres were unusable. Later reports reassessed the damage to acreage and determined that at least 90% of the acreage was used and did in fact produce crops. Given that 10% of the acreage turned out to be unusable, FAPRI's model would now reflect \$4.26 million in net losses to crop revenues. Combining the economic impact of business and home losses with crop revenue losses equates to a reduction in overall state economic activity of \$86.06 million.



Recovery Needs:

the COE and contractors made repairs to levees. Despite these renovations, deep ruts were left in the levee crowns. This results in water pooling and degradation of the infrastructure.

- Pumps for repetitive flooding- Currently, levee districts rely on portable pumps provided by either COE or the county. In periods of heavy rains, gravity gates cannot open to the Missouri River, which leads to water inundating roads, houses, farms, businesses. They are requesting funds to build permanent infrastructure to reduce flooding.
 - Village of Lewis and Clark is requesting funds for tree removal and demolition.
 - Three bridges in Andrew (one-\$270k) and Buchanan counties (two-\$469k and \$300k).
 - An area in Andrew County that was washed out due to tributary back up during 2011 flood. This resulted in a county road being closed (\$1 million due to COE involvement).
 - The estimated cost for all of these activities is \$3.2 million.
 - Economic revitalization activities to spur or assist the agricultural economy of northwestern Missouri as the flooding impacted agriculture in 2011.
- Lake Ozark region (Miller County) – Tavern Creek and Heocker Road drainage improvements

Recovery Needs:

Unmet needs provided via consultation with local governments and regional planning commissions:

DED works very closely with the State's regional planning commissions and councils of local government (RPC/COG). These organizations serve local governments as a liaison with state agencies, and provide local governments with additional capacity regarding state and federal programs. In addition, they are an excellent source of information regarding disaster impacts and remaining needs of the local governments in those regions. In June and July, DED consulted frequently with the RPC/COGs covering areas affected by 2011 disaster events regarding the unmet needs of the eligible local governments in those areas. Some of the unmet needs data submitted was general and some were project specific.

Unmet needs from these consultations are summarized by area as follows:

South Central Ozark region (Wright, Texas, Shannon, Douglas, Ozark, Howell, and Oregon counties) – replacement of low water crossings and county bridges affected by flooding throughout various jurisdictions.

Bootheel region (Dunklin, Pemiscot, New Madrid, Stoddard, Scott and Mississippi counties) – all jurisdictions have need of:

- street and drainage repairs from 2011 flooding (\$,953,032),
- bridge repair/replacement (\$207,150),
- environmental cleanup (\$200,000);

Meramec region (Phelps and Pulaski counties) – replacement of low water crossings and county bridges affected by flooding throughout various jurisdictions.

Mid-Missouri region (Cooper and Howard counties) –

- Cooper County – improvements to Woodriddle levee, sandbagging machines and road barriers to use during flooding events
- Howard County - flat bottomed boat for rescues on small tributaries

Ozark Foothills region (Reynolds, Wayne, Carter, Ripley and Butler counties) –

- Carter County -- Flood Buyout
- Doniphan R-1 School -- Flood Control
- City of Van Buren -- Flood Buyout
- City of Van Buren -- Low Water Crossing Replacement I & II
- City of Doniphan -- Flood Buyout
- City of Doniphan -- Quick Creek Bank Stabilization
- City of Poplar Bluff – Flood Buyout
- Piedmont – McKenzie Creek stream bank stabilization
- Carter County – Road repairs
- Naylor – Street pavement, storm water drainage
- Naylor -- Storm Water Drainage

Northwest region (Atchison and Holt counties) –

- Holt County PWSD #1 – Interconnection of a 4" line between Bigelow and Mound City (about 3 miles) to serve as a secondary route since the primary route comes in from the west and is more susceptible to flood effects. USDA-RD version of the ER on this project is complete. PER estimated the project at \$358,700.

- Holt County PWSD #1 - The ER for PWSD #1 also included an interconnection of an 8" line to the City of Oregon from an existing line about two miles south of I-29 to the Oregon city limits (about 2.6 miles). This could serve the dual purpose of a secondary source for either the PWSDr

Recovery Needs:

he need. This project was estimated at \$387,500.

- Holt County Levee 9 – This project would just finish up certain aspects of the original repair that didn't get resolved – mainly reseeding of certain sections of the repaired area. Approximately \$39,000.
- Holt County Levee 10 –The district would like to raise the levee higher, but this is the location where the district actually removed part of the height of the levee to affect other repairs. Cost unknown – no PER or cost estimate.
- Craig/Big Lake/Big Lake State Park – There is no estimate yet on this and no coordination has been done to see if it is really a viable project, but the commissioners mentioned that it might be advantageous to tie Big Lake and Big Lake State Park into the Craig wastewater treatment system since it is closer to the edge of the flood plain and less susceptible to flooding. This would involve about a 7-mile interconnection with booster pumps. Cost unknown – no PER or cost estimate.
- Holt County - Canon Levee District - Clean out ditches (Binder Annex and Lateral "C"), keep filling in with sand. Raise Bob Brown Levee due to shrinking. Approximately \$15,000.
- Tarkio Drainage – The proposed project will make repairs and improvements in the city's stormwater drainage system to enable it to handle normal as well as severe storm water quantities and reduce potential flooding. The project was divided into four phases. The initial phase has been completed. Total estimated cost: \$317,000 – \$1,324,000.
- Langdon Bridge – The proposed project will replace the existing Langdon Bridge which was damaged as a result of the 2011 flood. While minimal repairs have been made, the useful life of the bridge has been exceeded and strict weight restrictions have



been implemented. The bridge's current rating by MoDOT is 2 out of 10, on the verge of being closed to all traffic. Total estimated cost \$102,000.

- I-29 and Hwy 136 Intersection Lighting – The proposed project will install new lighting on and around the intersection of Interstate 29 and Highway 136. This intersection provides access to the Missouri River, local businesses, and one route to Northwest Missouri State University. All business owners in the immediate vicinity support the addition of lighting in order to allow for continued economic development. Total estimated cost: \$140,000.

Mo-Kan region (Andrew and Buchanan counties) –

Levee districts would like funds to make additional repairs to the infrastructure. There are three levee districts totaling 29 miles.

- Tree removal between Missouri River and levee- The flood killed several hundred cottonwood trees. The issue is during periods of high winds, the dead trees fall on the levee and cause damage. Nobody anticipated this concern, therefore it was not addressed by the COE.
- Reseeding- The COE applied seed following the flood; however, the 2012 drought essentially killed this improvement. The levee districts are responsible for mowing/maintaining the levee, so it must be covered in grass to meet COE standards.
- Leveecrownrepair-Followingthe2011flood,

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$5,674,499.00
Total Budget	\$2,122,692.00	\$5,674,499.00
Total Obligated	\$2,122,692.00	\$5,674,499.00
Total Funds Drawdown	\$2,915,454.02	\$2,965,136.66
Program Funds Drawdown	\$2,915,454.02	\$2,965,136.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,915,454.02	\$2,965,136.66
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,776,600.00	\$0.00
Limit on Admin/Planning	\$2,368,800.00	\$166,486.17
Limit on State Admin	\$592,200.00	\$83,086.84

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
Low/Mod	\$5,922,000.00	\$0.00

Overall Progress Narrative:

Projects are progressing as anticipated. Over 25% of total grant award has been expended, and approximately 52% of obligated funds have been expended to date. Narrative regarding activity performance is included within each funded activity detail in the QPR. Contract reporting detail has also



been uploaded to respective activities. Where one activity has more than one phase, the contract reporting detail is being included with the final phase, or the phase where final accomplishment is reported.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2013-DS-ADMIN-P1, Administration/Planning - P1	\$469.75	\$2,500.00	\$2,500.00
2013-DS-ADMIN-P2, Administration/Planning - P2	\$113,160.78	\$483,637.00	\$127,113.17
2013-DS-ADMIN-P3, Administration/Planning - P3	\$36,873.00	\$79,873.00	\$36,873.00
2013-DS-FEMA-P2, FEMA Match-Joplin DS-03 - P1	\$2,633,851.00	\$2,659,610.00	\$2,633,851.00
2013-DS-INF-P1, Infrastructure - P1	\$0.00	\$33,700.00	\$33,700.00
2013-DS-INF-P2, Infrastructure - P2	\$131,099.49	\$372,360.00	\$131,099.49
2013-DS-INF-P3, Infrastructure - P3	\$0.00	\$2,042,819.00	\$0.00



Activities

Project # / Title: 2013-DS-ADMIN-P1 / Administration/Planning - P1

Grantee Activity Number: DS-POR35-R1-P1

Activity Title: 2013-DS-01: Portageville - P1 Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

2013-DS-ADMIN-P1

Project Title:

Administration/Planning - P1

Projected Start Date:

01/08/2014

Projected End Date:

01/08/2016

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Portageville

Overall

Jul 1 thru Sep 30, 2015

To Date

Total Projected Budget from All Sources

N/A

\$2,500.00

Total Budget

\$0.00

\$2,500.00

Total Obligated

\$0.00

\$2,500.00

Total Funds Drawdown

\$469.75

\$2,500.00

Program Funds Drawdown

\$469.75

\$2,500.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$469.75

\$2,500.00

 Portageville

\$469.75

\$2,500.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Project will assist with drainage improvements in the City of Portageville.

Location Description:

City of Portageville

Activity Progress Narrative:

Phase 1 Administration activities complete.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-ADMIN-P2 / Administration/Planning - P2

Grantee Activity Number: DI-FER23-R2-P1

Activity Title: 2013-DS-04: United Way Planning

Activity Category:

Planning

Project Number:

2013-DS-ADMIN-P2

Projected Start Date:

05/04/2015

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration/Planning - P2

Projected End Date:

05/04/2017

Completed Activity Actual End Date:

Responsible Organization:

United Way of Greater St. Louis

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$275,000.00

Total Budget

\$0.00

\$275,000.00

Total Obligated

\$0.00

\$275,000.00

Total Funds Drawdown

\$83,399.33

\$83,399.33

Program Funds Drawdown

\$83,399.33

\$83,399.33



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$83,399.33	\$83,399.33
United Way of Greater St. Louis	\$83,399.33	\$83,399.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Project will assist with housing and economic revitalization planning efforts specifically directed at identification of solutions for vulnerable populations related to recovery from the 2011 North St. Louis County tornado event.

Location Description:

Areas in North St. Louis County affected by 2011 tornado event

Activity Progress Narrative:

Planning activities have included 38 public meetings, including general and workgroup meetings throughout the North St. Louis County region. The final plan will contain policy recommendations, including: education, economic opportunity, health care, housing, transportation, child care, business ownership, and family and community stability. The report is scheduled for release on 9/15/15 and related activities and expenses will be included in the next quarterly report.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DS-JOP35-R2-P1
Activity Title:	2013-DS-03 - Joplin Admin

Activity Category:

Administration

Project Number:

2013-DS-ADMIN-P2

Projected Start Date:

05/11/2015

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration/Planning - P2

Projected End Date:

05/11/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,016.00
Total Budget	\$0.00	\$3,016.00
Total Obligated	\$0.00	\$3,016.00
Total Funds Drawdown	\$3,016.00	\$3,016.00
Program Funds Drawdown	\$3,016.00	\$3,016.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,016.00	\$3,016.00
City of Joplin	\$3,016.00	\$3,016.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funds for 2013-DS-03 project in Joplin, MO

Location Description:

Joplin, MO

Activity Progress Narrative:

Local administrative expenditures for the quarter associated with DS-JOP R2P1 activities.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DS-POR35-R2-P2
Activity Title:	2013-DS-01 Portageville - P2 - Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

2013-DS-ADMIN-P2

Project Title:

Administration/Planning - P2

Projected Start Date:

05/11/2015

Projected End Date:

05/11/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Portageville

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$5,621.00
Total Budget	\$0.00	\$5,621.00
Total Obligated	\$0.00	\$5,621.00
Total Funds Drawdown	\$1,560.50	\$1,560.50
Program Funds Drawdown	\$1,560.50	\$1,560.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,560.50	\$1,560.50
Portageville	\$1,560.50	\$1,560.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funding for phase 2 obligation for City of Portageville

Location Description:

City of Portageville

Activity Progress Narrative:

Phase 2 local administration activities is 28% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DS-STADM-R2-P1
Activity Title:	DS State Admin Phase 1

Activity Category:

Administration

Project Number:

2013-DS-ADMIN-P2

Projected Start Date:

05/11/2015

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration/Planning - P2

Projected End Date:

05/11/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Missouri

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$25,184.95	\$39,137.34
Program Funds Drawdown	\$25,184.95	\$39,137.34
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$25,184.95	\$39,137.34
State of Missouri	\$25,184.95	\$39,137.34
Match Contributed	\$0.00	\$0.00

Activity Description:

State administration funds allocated in Phase II Obligation

Location Description:

State administration for Phase II Obligation

Activity Progress Narrative:

State Administrative expenses incurred for quarter.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-ADMIN-P3 / Administration/Planning - P3

Grantee Activity Number: DS-DUQ35-R3-P1

Activity Title: Duquesne Road Admin

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

2013-DS-ADMIN-P3

Project Title:

Administration/Planning - P3

Projected Start Date:

07/23/2015

Projected End Date:

07/23/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Duquesne

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$43,000.00

Total Budget

\$43,000.00

\$43,000.00

Total Obligated

\$43,000.00

\$43,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Duquesne

\$0.00

\$0.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Duquesne Admin for road improvement project

Location Description:

Activity Progress Narrative:

The HUD/CDBG Environmental Review process was completed as of July 13, 2015. CDBG bank account has been opened. Housing furtherances for current year have been done.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DS-FER35-R3-P2
Activity Title:	United Way Administration - P2

Activity Category:

Administration

Project Number:

2013-DS-ADMIN-P3

Projected Start Date:

07/23/2015

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration/Planning - P3

Projected End Date:

07/23/2017

Completed Activity Actual End Date:

Responsible Organization:

United Way of Greater St. Louis

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$36,873.00
Total Budget	\$36,873.00	\$36,873.00
Total Obligated	\$36,873.00	\$36,873.00
Total Funds Drawdown	\$36,873.00	\$36,873.00
Program Funds Drawdown	\$36,873.00	\$36,873.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$36,873.00	\$36,873.00
United Way of Greater St. Louis	\$36,873.00	\$36,873.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Administration activities associated with United Way planning funds

Location Description:

Activity Progress Narrative:

100% of the CDBG Administration budget has been reimbursed for the consultant who is the Executive Director/Administrator. This position will continue and be funded by other funders.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-FEMA-P2 / FEMA Match-Joplin DS-03 - P1

Grantee Activity Number: DS-JOP03-R2-P1

Activity Title: 2013-DS-03 Joplin Demo - Phase I

Activity Category:

Clearance and Demolition

Activity Status:

Under Way

Project Number:

2013-DS-FEMA-P2

Project Title:

FEMA Match-Joplin DS-03 - P1

Projected Start Date:

05/11/2015

Projected End Date:

05/11/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

City of Joplin

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$419,480.00

Total Budget

\$0.00

\$419,480.00

Total Obligated

\$0.00

\$419,480.00

Total Funds Drawdown

\$393,721.00

\$393,721.00

Program Funds Drawdown

\$393,721.00

\$393,721.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$393,721.00

\$393,721.00

 City of Joplin

\$393,721.00

\$393,721.00



Match Contributed

\$0.00

\$0.00

Activity Description:

Assistance with non-Federal share of Demolition of 58 structures/foundations/basements in Joplin, MO

Location Description:

Eligible properties within City of Limits of Joplin

Activity Progress Narrative:

99% complete. Demolition activities completed on 71 properties. Of these properties, 49 properties were located in LMI areas and 22 properties were located in Urgent Need areas of the City. Fair Housing efforts completed this quarter included holding a public hearing with local non-profits to identify impediments to fair housing in Joplin. The City also completed a Home Buyer Education Seminar to inform all residents of items of concern when buying a new home. Contract reporting form attached here applies to all DS-JOP activities.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	43	64/58

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Activity Supporting Documents





Grantee Activity Number:	DS-JOP16-R2-P1
Activity Title:	2013-DS-03 - Joplin Debris Removal

Activity Category:

Debris removal

Project Number:

2013-DS-FEMA-P2

Projected Start Date:

05/11/2015

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

FEMA Match-Joplin DS-03 - P1

Projected End Date:

05/11/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,240,130.00
Total Budget	\$0.00	\$2,240,130.00
Total Obligated	\$0.00	\$2,240,130.00
Total Funds Drawdown	\$2,240,130.00	\$2,240,130.00
Program Funds Drawdown	\$2,240,130.00	\$2,240,130.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,240,130.00	\$2,240,130.00
City of Joplin	\$2,240,130.00	\$2,240,130.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Assistance with non-Federal share of debris removal in Joplin, MO

Location Description:

City of Joplin, MO

Activity Progress Narrative:

CDBG funds assisted the city with non-FEMA eligible debris removal throughout the tornado impact area.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-INF-P1 / Infrastructure - P1

Grantee Activity Number: DS-POR5-R1-P1

Activity Title: 2013-DS-01: Portageville - P1 Drainage/ ED

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

2013-DS-INF-P1

Projected Start Date:

01/08/2014

Benefit Type:

()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure - P1

Projected End Date:

01/08/2016

Completed Activity Actual End Date:

Responsible Organization:

Portageville

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$33,700.00
Total Budget	\$0.00	\$33,700.00
Total Obligated	\$0.00	\$33,700.00
Total Funds Drawdown	\$0.00	\$33,700.00
Program Funds Drawdown	\$0.00	\$33,700.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$33,700.00
Portageville	\$0.00	\$33,700.00



Match Contributed

\$0.00

\$0.00

Activity Description:

7500 ft of public drainage improvement in the City of Portagville will be reported in the activity phase of completion, # DS-POR5-R3-P3

Location Description:

City of Portageville

Activity Progress Narrative:

Phase 1 engineering design and professional services activities complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-INF-P2 / Infrastructure - P2

Grantee Activity Number: DS-POR5-R2-P2

Activity Title: 2013-DS-01; Portageville - P2 Drainage

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

2013-DS-INF-P2

Project Title:

Infrastructure - P2

Projected Start Date:

05/10/2015

Projected End Date:

05/10/2017



Benefit Type:

()

National Objective:

Urgent Need

Completed Activity Actual End Date:**Responsible Organization:**

Portageville

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$372,360.00
Total Budget	\$0.00	\$372,360.00
Total Obligated	\$0.00	\$372,360.00
Total Funds Drawdown	\$131,099.49	\$131,099.49
Program Funds Drawdown	\$131,099.49	\$131,099.49
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$131,099.49	\$131,099.49
Portageville	\$131,099.49	\$131,099.49
Match Contributed	\$0.00	\$0.00

Activity Description:

7500 ft of public drainage improvement in the City of Portageville will be reported in the activity phase of completion, # DS-POR5-R3-P3

Location Description:

City of Portageville

Activity Progress Narrative:

Phase 2 drainage improvement activity is 35% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-INF-P3 / Infrastructure - P3

Grantee Activity Number: DS-DUQ5-R3-P1

Activity Title: Duquesne Road Improvements - P1

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

2013-DS-INF-P3

Project Title:

Infrastructure - P3

Projected Start Date:

07/23/2015

Projected End Date:

07/23/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Duquesne

Overall

Jul 1 thru Sep 30, 2015

To Date

Total Projected Budget from All Sources

N/A

\$1,957,000.00

Total Budget

\$1,957,000.00

\$1,957,000.00

Total Obligated

\$1,957,000.00

\$1,957,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Duquesne

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Repair of roads affected by May 2011 tornado and by heavy equipment using their roads for debris removal and other recovery activity following the tornado. 2 major roads totaling 52,800 LF of repair

Location Description:

City of Duquesne

Activity Progress Narrative:



Engineer reports are 95% complete with plans and specifications. Bid schedule is 90% done. Meeting is scheduled with City during October to finalize any changes needed. Engineer anticipates advertising for bids in mid November.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document Copy of CDBG Disaster- DS Allocation -Duquesne DS-05.xlsx



Grantee Activity Number:	DS-POR5-R3-P3
Activity Title:	Portageville Phase 3 INF

Activity Category:

Rehabilitation/reconstruction of a public improvement

Activity Status:

Under Way

Project Number:

2013-DS-INF-P3

Project Title:

Infrastructure - P3

Projected Start Date:

07/23/2015

Projected End Date:

07/23/2017

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

Urgent Need

Responsible Organization:

Portageville

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$85,819.00
Total Budget	\$85,819.00	\$85,819.00
Total Obligated	\$85,819.00	\$85,819.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Portageville	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Final phase of 7500 LF of Portageville flood drainage improvements;

Location Description:

City of Portageville

Activity Progress Narrative:

Phase 3 of project drainage improvement activity is expected to begin in the final quarter of 2015. Contract reporting document attached here applies to all DS-POR activities within this grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document DS Contracts 9-30-15 Portageville DS-01.xlsx

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	195
Audit Visits	0	224
Technical Assistance Visits	0	56
Monitoring/Technical Assistance Visits	0	6
Report/Letter Issued	0	1

