

Grantee: Missouri

Grant: B-13-DS-29-0001

October 1, 2017 thru December 31, 2017 Performance



Grant Number:

B-13-DS-29-0001

Obligation Date:**Award Date:****Grantee Name:**

Missouri

Contract End Date:**Review by HUD:**

Submitted - Await for Review

Grant Award Amount:

\$11,844,000.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$11,844,000.00

Estimated PI/RL Funds:**Total Budget:**

\$11,844,000.00

Disasters:

Declaration Number

FEMA-1961-MO

Narratives

Disaster Damage:

The Disaster Relief Appropriations Act, 2013 (Public Law 113-2, approved January 29, 2013) makes available up to \$16 billion in CDBG funds for necessary expenses related to disaster relief, long-term recovery, restoration of infrastructure and housing, and economic revitalization in the most impacted and distressed areas resulting from a major disaster declared in 2011, 2012 and 2013 pursuant to the Robert T. Stafford Disaster Relief and Emergency Assistance Act of 1974. The State of Missouri Department of Economic Development (DED) has been allocated \$11,844,000 from this appropriation. The federal disaster declarations that are specific to this supplemental appropriation are 1961, 1980 and 4012. Only areas included in one of these disaster declarations (regardless of the type of declaration) are eligible to apply for and receive CDBG assistance from this Disaster Appropriation. Missouri was heavily impacted by severe storms, tornadoes and flooding that began on April 19, 2011. Southern and northwestern portions of the state were inundated with flood waters, while the cities of Joplin and Sedalia, and Jasper, Newton and St. Louis Counties sustained heavy tornado damage. These disasters resulted in 161 fatalities, 535 reported injuries, 10,443 destroyed or damaged homes, and impacted more than 500 businesses. Many of the counties included in the FEMA disaster declaration for Individual and/or Public Assistance are some of Missouri's most poverty-stricken. It is difficult to ascertain the magnitude of the impact that disasters in Missouri had during spring and summer 2011. DR 1980 included the Joplin tornado, which claimed 161 lives and destroyed approximately 1/3 of the city, southeast flooding (including the intentional breach of the Bird's Point Levee), and tornadoes in St. Louis and Sedalia. DR 4012 included Missouri River flooding in northwest and central Missouri. Housing The 2011 Missouri Disasters had a significant impact on housing. There were 7,378 housing units destroyed, 1,092 with major damage, 1,973 with minor damage, and 2,647 considered "affected" by FEMA. For DR 1980, about 56% of the housing units were insured. For DR 4012, only 22% were insured. The rate of unmet need is significant. As of December 2011, severe housing unmet needs were calculated by HUD at \$74,283,794. Of the 16,489 FEMA registrants for DR 1980, 43% of these registrants were ineligible for the Individuals and Households Program. Specifically, 41% were ineligible for the Housing Assistance Program. As of June 26, 2012, the U.S. Small Business Administration had received 1,848 applications for home loans related to DR-1980 and had only approved 605 of them, an approval rate of about 32.7%, leaving 1,243 (67.3%) requests unmet. As of March 23, 2012 for DR-4012, 20% of the total FEMA registrants were ineligible for Individual and Household assistance. A total of 177 home loan applications were received by SBA, and 63 (36%) were approved. In addition, a total of 4,612 persons were assisted via the Missouri Housing Trust Fund (home repair or emergency housing assistance). Infrastructure Flooding, tornadoes, and severe storms caused numerous amounts of damage to infrastructure systems in Missouri during 2011. According to FEMA's Public assistance is \$177,781,945. This is broken down by category: •&n

Disaster Damage:

Category A (Debris Removal): \$67,837,716 • Category B (Emergency Protective Measures): \$18,793,962 • Category C (Roads and Bridges): \$32,336,757 • Category D (Water Control Facilities): \$694,150 It should be noted that the repair of levees, dams and flood control channels fall under Category D, but the eligibility of these facilities is restricted by FEMA. In Missouri, the U.S.

Recovery Needs:

Unmet needs provided via consultation with local governments and regional planning commissions: DED works very closely with the State's regional planning commissions and councils of local government (RPC/COG). These organizations serve local governments as a liaison with state agencies, and provide local governments with additional capacity



regarding state and federal programs. In addition, they are an excellent source of information regarding disaster impacts and remaining needs of the local governments in those regions. In June and July, DED consulted frequently with the RPC/COGs covering areas affected by 2011 disaster events regarding the unmet needs of the eligible local governments in those areas. Some of the unmet needs data submitted was general and some were project specific.

Unmet needs from these consultations are summarized by area as follows:

South Central Ozark region (Wright, Texas, Shannon, Douglas, Ozark, Howell, and Oregon counties) – replacement of low water crossings and county bridges affected by flooding throughout various jurisdictions.

Bootheel region (Dunklin, Pemiscot, New Madrid, Stoddard, Scott and Mississippi counties) – all jurisdictions have need of:

- street and drainage repairs from 2011 flooding (\$,953,032),
- bridge repair/replacement (\$207,150),
- environmental cleanup (\$200,000);

Meramec region (Phelps and Pulaski counties) – replacement of low water crossings and county bridges affected by flooding throughout various jurisdictions.

Mid-Missouri region (Cooper and Howard counties) –

- Cooper County – improvements to Wooldridge levee, sandbagging machines and road barriers to use during flooding events
- Howard County - flat bottomed boat for rescues on small tributaries

Ozark Foothills region (Reynolds, Wayne, Carter, Ripley and Butler counties) –

- Carter County -- Flood Buyout
- Doniphan R-1 School -- Flood Control
- City of Van Buren -- Flood Buyout
- City of Van Buren -- Low Water Crossing Replacement I & II
- City of Doniphan -- Flood Buyout
- City of Doniphan -- Quick Creek Bank Stabilization
- City of Poplar Bluff – Flood Buyout
- Piedmont – McKenzie Creek stream bank stabilization
- Carter County – Road repairs
- Naylor – Street pavement, storm water drainage
- Naylor -- Storm Water Drainage

Northwest region (Atchison and Holt counties) –

• Holt County PWSD #1 – Interconnection of a 4" line between Bigelow and Mound City (about 3 miles) to serve as a secondary route since the primary route comes in from the west and is more susceptible to flood effects. USDA-RD version of the ER on this project is complete. PER estimated the project at \$358,700.

• Holt County PWSD #1 - The ER for PWSD #1 also included an interconnection of an 8" line to the City of Oregon from an existing line about two miles south of I-29 to the Oregon city limits (about 2.6 miles). This could serve the dual purpose of a secondary source for either the PWSDr

Recovery Needs:

ated at \$387,500.

- Holt County Levee 9 – This project would just finish up certain aspects of the original repair that didn't get resolved – mainly reseeding of certain sections of the repaired area. Approximately \$39,000.
 - Holt County Levee 10 –The district would like to raise the levee higher, but this is the location where the district actually removed part of the height of the levee to affect other repairs. Cost unknown – no PER or cost estimate.
 - Craig/Big Lake/Big Lake State Park – There is no estimate yet on this and no coordination has been done to see if it is really a viable project, but the commissioners mentioned that it might be advantageous to tie Big Lake and Big Lake State Park into the Craig wastewater treatment system since it is closer to the edge of the flood plain and less susceptible to flooding. This would involve about a 7-mile interconnection with booster pumps. Cost unknown – no PER or cost estimate.
 - Holt County - Canon Levee District - Clean out ditches (Binder Annex and Lateral "C"), keep filling in with sand. Raise Bob Brown Levee due to shrinking. Approximately \$15,000.
 - Tarkio Drainage – The proposed project will make repairs and improvements in the city's stormwater drainage system to enable it to handle normal as well as severe storm water quantities and reduce potential flooding. The project was divided into four phases. The initial phase has been completed. Total estimated cost: \$317,000 – \$1,324,000.
 - Langdon Bridge – The proposed project will replace the existing Langdon Bridge which was damaged as a result of the 2011 flood. While minimal repairs have been made, the useful life of the bridge has been exceeded and strict weight restrictions have been implemented. The bridge's current rating by MoDOT is 2 out of 10, on the verge of being closed to all traffic. Total estimated cost \$102,000.
 - I-29 and Hwy 136 Intersection Lighting – The proposed project will install new lighting on and around the intersection of Interstate 29 and Highway 136. This intersection provides access to the Missouri River, local businesses, and one route to Northwest Missouri State University. All business owners in the immediate vicinity support the addition of lighting in order to allow for continued economic development. Total estimated cost: \$140,000.
- Mo-Kan region (Andrew and Buchanan counties) –
- Levee districts would like funds to make additional repairs to the infrastructure. There are three levee districts totaling 29 miles.
- Tree removal between Missouri River and levee- The flood killed several hundred cottonwood trees. The issue is during periods of high winds, the dead trees fall on the levee and cause damage. Nobody anticipated this concern, therefore it was not addressed by the COE.
 - Reseeding- The COE applied seed following the flood; however, the 2012 drought essentially killed this improvement. The levee districts are responsible for mowing/maintaining the levee, so it must be covered in grass to meet COE standards.
 - Leveecrownrepair-Followingthe2011flood,theCOEandcontractorsmaderepairst

Recovery Needs:

o levees. Despite these renovations, deep ruts were left in the levee crowns. This results in water pooling and degradation of the infrastructure.

- Pumps for repetitive flooding- Currently, levee districts rely on portable pumps provided by either COE or the county. In periods of heavy rains, gravity gates cannot open to the Missouri River, which leads to water inundating roads, houses, farms,



businesses. They are requesting funds to build permanent infrastructure to reduce flooding.

- Village of Lewis and Clark is requesting funds for tree removal and demolition.
- Three bridges in Andrew (one-\$270k) and Buchanan counties (two-\$469k and \$300k).
- An area in Andrew County that was washed out due to tributary back up during 2011 flood. This resulted in a county road being closed (\$1 million due to COE involvement).
- The estimated cost for all of these activities is \$3.2 million.
- Economic revitalization activities to spur or assist the agricultural economy of northwestern Missouri as the flooding impacted agriculture in 2011.

Lake Ozark region (Miller County) – Tavern Creek and Heocker Road drainage improvements

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$11,844,000.00
Total Budget	\$0.00	\$11,844,000.00
Total Obligated	\$0.00	\$11,844,000.00
Total Funds Drawdown	\$2,910,611.50	\$9,189,704.96
Program Funds Drawdown	\$2,910,611.50	\$9,189,704.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,201,105.92	\$9,189,704.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		52.05%
Overall Benefit Percentage (Actual)		39.65%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,776,600.00	\$0.00
Limit on Admin/Planning	\$2,368,800.00	\$796,216.16
Limit on State Admin	\$592,200.00	\$443,817.16
Most Impacted and Distressed Threshold (Projected)	\$0.00	\$0.00

Overall Progress Narrative:

Portageville 13-DS-01: City and engineering firm are still in court.

The City of Portageville displayed the poster "3 Tours, 2 Purple Hearts, 1 Eviction Notice" for fair housing and "Your Credit Status Will Affect Your Ability to Buy a House, Your Racial Status Should Not" to address impediments to fair housing.

Joplin Public School District CDBG 13-DS-02: DS-JOP6-Community Facility—Construction of a 40,000 sq. ft early childhood education center.

- Site preparation activities are 100% complete
- Building construction is 95% complete
- Construction expenses are being split between the City and the State, with the City funding being expended first.

- City funding for construction has been fully drawn

DS-JOP6-Construction Inspection

- Special Testing and Construction Inspection will be performed by Hollis Miller



- Special testing has been performed on the mine caps and building caissons. Findings have been addressed DS-JOP35-Administration

- MarksNelson has been awarded the contract for grant administration services.
- Administration fees are being split between the City and State, with the City funds being expended first. City funds for administration have been fully drawn

For non-profits the State of Missouri CDBG does not require them to take on the responsibility of affirmative furthering fair housing. The State of Missouri only requires Cities and Counties to meet the AFFH requirement.

Joplin 13-DS-03: Project Closed

United Way of St. Louis 13-DS-04: Project Closed

Duquesne 13-DS-05: Project Closed 7/28/17

MO Association of Council of Governments (MACOG) 13-DS-06: The Green Hills RPC is obtaining data to identify all “flash flood points” on public roads within their 11 county region. Work is proceeding.

For non-profits the State of Missouri CDBG does not require them to take on the responsibility of affirmative furthering fair housing. The State of Missouri only requires Cities and Counties to meet the AFFH requirement.

Poplar Bluff 13-DS-07: The city has acquired 16 properties and is in the process of acquiring a 17th. Currently 10 have been demolished to date, and the remaining will be demolished when the additional property has been acquired. We continue to pay monthly relocation payments on 4 properties out of 6 total. The city is working on finding additional properties in the floodplain in the same area to use the remaining funds.

2016 AFFH: MO Commission on Human Rights- Fair Housing Consumer Guide Brochure; MO Commission on Human Rights- Fair Housing Laws Brochure; April is Fair Housing Month Brochure; 2017 AFFH: National Fair Housing Alliance – Fair Housing Rights of Persons With Disabilities Brochure; NFHA- Fair Housing Is Your Right Poster; MO Commission on Human Rights- Fair Housing Laws brochure; Items were posted at City Hall on their bulletin board in the lobby.

Overall, 77.6% of funds have been drawn and expended. Contract Reporting document has been added under supporting documents.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2013-DS-ADMIN-P1, Administration/Planning - P1	\$0.00	\$2,500.00	\$2,500.00
2013-DS-ADMIN-P2, Administration/Planning - P2	\$0.00	\$483,637.00	\$483,637.00
2013-DS-ADMIN-P3, Administration/Planning - P3	\$0.00	\$79,873.00	\$79,873.00
2013-DS-ADMIN-P4, Administration/Planning - P4	\$0.00	\$100,000.00	\$100,000.00
2013-DS-ADMIN-P5, Administration/Planning - P5	\$8,545.00	\$121,912.00	\$107,258.50
2013-DS-ADMIN-P6, Administration/Planning P6	\$16,801.35	\$79,320.00	\$22,947.66
2013-DS-FEMA-P2, FEMA Match-Joplin DS-03 - P1	\$0.00	\$2,659,610.00	\$2,659,610.00
2013-DS-INF-P1, Infrastructure - P1	\$0.00	\$33,700.00	\$33,700.00
2013-DS-INF-P2, Infrastructure - P2	\$0.00	\$372,360.00	\$372,360.00
2013-DS-INF-P3, Infrastructure - P3	\$0.00	\$2,042,819.00	\$1,988,339.50
2013-DS-INF-P4, Infrastructure - P4	\$84,373.29	\$892,269.00	\$509,102.44
2013-DS-INF-P5, Infrastructure - P5	\$2,800,891.86	\$4,976,000.00	\$2,830,376.86



Activities

Project # / Title: 2013-DS-ADMIN-P4 / Administration/Planning - P4

Grantee Activity Number: DS-STADM-R4-P2

Activity Title: DS State Admin Phase 2

Activity Category:

Administration

Project Number:

2013-DS-ADMIN-P4

Projected Start Date:

10/26/2015

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration/Planning - P4

Projected End Date:

10/26/2017

Completed Activity Actual End Date:

Responsible Organization:

State of Missouri

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2017

N/A

To Date

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$100,000.00

Program Funds Drawdown

\$0.00

\$100,000.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$100,000.00

State of Missouri

\$0.00

\$100,000.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Round 4 obligation, Phase 2 obligation of state administration funds

Location Description:

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Activity Supporting Documents

Document 3_DS Allocation Contract Reporting 12-31-17.doc

Project # / Title: 2013-DS-ADMIN-P5 / Administration/Planning - P5

Grantee Activity Number: DS-MCG-R5-P1

Activity Title: 2013-DS-06- MACOG PL

Activity Category:

Planning

Project Number:

2013-DS-ADMIN-P5

Projected Start Date:

06/28/2016

Benefit Type:

Area ()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration/Planning - P5

Projected End Date:

06/28/2018

Completed Activity Actual End Date:

Responsible Organization:

Missouri Association of Councils of Government

Overall

Total Projected Budget from All Sources

Total Budget

Oct 1 thru Dec 31, 2017

N/A

\$0.00

To Date

\$77,399.00

\$77,399.00



Total Obligated	\$0.00	\$77,399.00
Total Funds Drawdown	\$8,545.00	\$77,399.00
Program Funds Drawdown	\$8,545.00	\$77,399.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$8,545.00	\$77,399.00
Missouri Association of Councils of Government	\$8,545.00	\$77,399.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Planning funds to MACOG to assist regional planning commissions in long term disaster recovery planning activities.

Location Description:

Planning funds to MACOG to assist regional planning commissions in long term disaster recovery planning activities.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DS-POP35-R5-P1
Activity Title:	2013-DS-07 PopBluff ADM

Activity Category:

Administration

Project Number:

2013-DS-ADMIN-P5

Projected Start Date:

06/28/2016

Benefit Type:

()

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration/Planning - P5

Projected End Date:

06/28/2018

Completed Activity Actual End Date:

Responsible Organization:

City of Poplar Bluff

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$29,307.00
Total Budget	\$0.00	\$29,307.00
Total Obligated	\$0.00	\$29,307.00
Total Funds Drawdown	\$0.00	\$14,653.50
Program Funds Drawdown	\$0.00	\$14,653.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$7,326.75)	\$14,653.50
City of Poplar Bluff	(\$7,326.75)	\$14,653.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition and demolition of 20 flood damaged houses. City will utilize a post-flood valuation for buyout along with an optional relocation plan.

Location Description:

City of Poplar Bluff

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-ADMIN-P6 / Administration/Planning P6

Grantee Activity Number: DS-JOP-PreK-R6-P1-ADM

Activity Title: 2013-DS-02 Joplin PreK Admin

Activity Category:

Administration

Activity Status:

Planned

Project Number:

2013-DS-ADMIN-P6

Project Title:

Administration/Planning P6

Projected Start Date:

01/01/2017

Projected End Date:

01/03/2020

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

State of Missouri

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2017

To Date

N/A

\$24,000.00

Total Budget

\$0.00

\$24,000.00

Total Obligated

\$0.00

\$24,000.00

Total Funds Drawdown

\$4,800.00

\$4,800.00

Program Funds Drawdown

\$4,800.00

\$4,800.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$4,800.00

\$4,800.00

State of Missouri

\$4,800.00

\$4,800.00



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration for the City of Joplin as part of construction of the 40,000 sq.ft. early childhood education facility.

Location Description:

Local administration for the City of Joplin as part of construction of the 40,000 sq.ft. early childhood education facility.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DS-STADM-R6-P3
Activity Title:	DS State Admin Phase 3

Activity Category:

Administration

Project Number:

2013-DS-ADMIN-P6

Projected Start Date:

01/01/2017

Benefit Type:

()

National Objective:

N/A

Activity Status:

Planned

Project Title:

Administration/Planning P6

Projected End Date:

12/31/2018

Completed Activity Actual End Date:

Responsible Organization:

State of Missouri

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$55,320.00
Total Budget	\$0.00	\$55,320.00
Total Obligated	\$0.00	\$55,320.00
Total Funds Drawdown	\$12,001.35	\$18,147.66
Program Funds Drawdown	\$12,001.35	\$18,147.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$12,001.35	\$18,147.66
State of Missouri	\$12,001.35	\$18,147.66
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Final obligation of state administration funding

Location Description:

State of Missouri administration funding

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-INF-P1 / Infrastructure - P1

Grantee Activity Number: DS-POR5-R1-P1

Activity Title: 2013-DS-01: Portageville - P1 Drainage/ ED

Activity Category:

Rehabilitation/reconstruction of a public improvement

Project Number:

2013-DS-INF-P1

Projected Start Date:

01/08/2014

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure - P1

Projected End Date:

01/08/2016

Completed Activity Actual End Date:

Responsible Organization:

Portageville

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2017

To Date

N/A

\$33,700.00

Total Budget

\$0.00

\$33,700.00

Total Obligated

\$0.00

\$33,700.00

Total Funds Drawdown

\$0.00

\$33,700.00

Program Funds Drawdown

\$0.00

\$33,700.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$33,700.00

Portageville

\$0.00

\$33,700.00



Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

7500 ft of public drainage improvement in the City of Portagville will be reported in the activity phase of completion, # DS-POR5-R3-P3

Location Description:

City of Portageville

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2013-DS-INF-P4 / Infrastructure - P4

Grantee Activity Number: DS-POP01-R5-P1
Activity Title: 2013-DS-07 Poplar Bluff ACQ

Activity Category:
 Acquisition - buyout of residential properties
Project Number:
 2013-DS-INF-P4
Projected Start Date:
 06/28/2016

Activity Status:
 Under Way
Project Title:
 Infrastructure - P4
Projected End Date:
 06/28/2018

Benefit Type:

Area ()

Completed Activity Actual End Date:**National Objective:**

Low/Mod

Responsible Organization:

City of Poplar Bluff

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$506,193.00
Total Budget	\$0.00	\$506,193.00
Total Obligated	\$0.00	\$506,193.00
Total Funds Drawdown	\$18,469.92	\$412,155.82
Program Funds Drawdown	\$18,469.92	\$412,155.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$316,191.09	\$412,155.82
City of Poplar Bluff	\$316,191.09	\$412,155.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of 20 flood damaged houses. City will utilize a post-flood valuation for buyout along with an optional relocation plan.

Location Description:

City of Poplar Bluff

Activity Progress Narrative:**Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	16	16/20

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	16	16/20
# of Singlefamily Units	16	16/20

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	DS-POP03-R5-P1
Activity Title:	2013-DS-07 - PopBluff DEMO

Activity Category:
Clearance and Demolition

Activity Status:
Under Way

Project Number:
2013-DS-INF-P4

Project Title:
Infrastructure - P4

Projected Start Date:
06/28/2016

Projected End Date:
06/28/2018

Benefit Type:
Area ()

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Poplar Bluff

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$128,500.00
Total Budget	\$0.00	\$128,500.00
Total Obligated	\$0.00	\$128,500.00
Total Funds Drawdown	\$64,000.00	\$66,400.00
Program Funds Drawdown	\$64,000.00	\$66,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$64,000.00	\$66,400.00
City of Poplar Bluff	\$64,000.00	\$66,400.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition of 20 flood damaged houses. City will utilize a post-flood valuation for buyout along with an optional relocation plan.

Location Description:

City of Poplar Bluff

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	10	10/20



	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	10	10/20

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	DS-POP28-R5-P1
Activity Title:	2013-DS-07 PopBluffREL

Activity Category:
Relocation payments and assistance

Activity Status:
Under Way

Project Number:
2013-DS-INF-P4

Project Title:
Infrastructure - P4

Projected Start Date:
06/28/2016

Projected End Date:
06/28/2018

Benefit Type:
Direct (HouseHold)

Completed Activity Actual End Date:

National Objective:
Low/Mod

Responsible Organization:
City of Poplar Bluff

Overall	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$246,000.00
Total Budget	\$0.00	\$246,000.00
Total Obligated	\$0.00	\$246,000.00
Total Funds Drawdown	\$1,903.37	\$18,970.62
Program Funds Drawdown	\$1,903.37	\$18,970.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,003.37	\$18,970.62
City of Poplar Bluff	\$2,003.37	\$18,970.62
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

City will provide optional relocation plan for 20 flood-damaged homes to be acquired and demolished.

Location Description:

City of Poplar Bluff

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	6	0	6	6/0	0/11	6/20	100.00
# Owner Households	6	0	6	6/0	0/11	6/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 2013-DS-INF-P5 / Infrastructure - P5

Grantee Activity Number: DS-JOP-PreK-R6-P1

Activity Title: 2013-DS-02 Joplin PreK

Activity Category:

Acquisition, construction, reconstruction of public facilities

Project Number:

2013-DS-INF-P5

Projected Start Date:

01/01/2017

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - P5

Projected End Date:

01/03/2020

Completed Activity Actual End Date:

Responsible Organization:

City of Joplin

Overall

	Oct 1 thru Dec 31, 2017	To Date
Total Projected Budget from All Sources	N/A	\$4,976,000.00
Total Budget	\$0.00	\$4,976,000.00
Total Obligated	\$0.00	\$4,976,000.00
Total Funds Drawdown	\$2,800,891.86	\$2,830,376.86
Program Funds Drawdown	\$2,800,891.86	\$2,830,376.86
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00



Total Funds Expended	\$2,800,891.86	\$2,830,376.86
City of Joplin	\$2,800,891.86	\$2,830,376.86
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Project will assist Joplin Public School District with construction of a 40,000 sq.ft. early childhood education facility.

Location Description:

Joplin Pre-K facility in the Joplin city limits

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	5
Monitoring Visits	0	2
Audit Visits	0	1



Technical Assistance Visits	0	2
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	4

